

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015										
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J
NSTX Upgrade Project																																
Job: 1000 - CSU Analytical Support-TITUS (LOE)																																
No group																																
Title III																																
1000-0022	Title 3 Analysis Support	796	75%	01-Jun-10 A	29-Sep-15	25-Sep-14	\$193,524.61	A	0																							
1000-0022A	Additional Title 3 Analysis Support	560	63%	12-Nov-11 A	30-Sep-14	30-Sep-14	\$320,772.55	A	0	EA//EM =1470 ;																						
Job: 1001 - CS Plasma Facing Components-TRESEMER																																
ECP-037 CHI Gap Tiles																																
Procurement																																
1001-0096D	Tile machining Procurement	113	74%	25-Feb-13 A	14-Nov-13	26-Feb-13	\$125,955.60	C	17	41=\$90,000 ; EM//EM=40 ; 35=\$7,000 (50day lag) (EAC)																						
Fabrication / Assembly																																
1001-0096E	Bakeout	20	10%	01-Apr-13 A	10-Dec-13	25-Mar-13	\$26,487.80	C	17	41=\$20,000																						
1001-0097C	Hardware to VPL for cleaning	7	70%	17-Jun-13 A	11-Feb-14	30-Jul-12	\$12,559.62	E	17	EM//TB=120																						
1001-0097E	1st batch of tile pre-Assly with hardware (bagge	38	0%	11-Dec-13*	31-Jan-14	15-Aug-13	\$14,762.60	E	17	EM//EM=10 ; EM//TB=120																						
1001-0097G	2nd batch of tiles to diagnostics for assembly	4	0%	11-Dec-13*	16-Dec-13	20-Aug-13	\$1,465.12	E	58	EM//EM=8																						
1001-0097F	1st batch of tile to CS Installation	5	0%	03-Feb-14	07-Feb-14	15-Oct-13	\$3,189.28	E	90	EM//EM=8 ; EM//TB=16																						
1001-0097H	2nd batch of tile pre-Assly with hardware (bagge	38	0%	12-Feb-14*	04-Apr-14	05-Nov-13	\$8,297.00	E	17	EM//EM=10 ; EM//TB=60																						
1001-0097I	2nd batch of tiles to CS Installation	33	0%	07-Apr-14	22-May-14	17-Dec-13	\$3,189.28	C	17	EM//EM=8 ; EM//TB=16																						
1001-0098A	Troubleshoot during edge tile install	1	0%	31-Jul-14	31-Jul-14	07-Jan-14	\$24,240.80	C	-30	EM//EM=40 ; EM//TB=120 ; EA//ES=40																						
1001-0098B	Tile refit, as needed, additional machining (during edge tile install)	2	0%	31-Jul-14	01-Aug-14	18-Feb-14	\$45,140.00	C	-31	EM//EM=40 ; EM//TB=240 ; EA//ES=120																						
No group																																
Procurement																																
1001-0083	Tile Re-fit, as needed, additional machining	30	0%	12-Dec-13	03-Feb-14	11-Nov-13	\$50,540.00	E	58	EM//EM=40 ; EM//tb=240 ; (EAC EA//SB=+120)																						
Fabrication / Assembly																																
1001-0079	Tile Assembly with Hardware	7	0%	12-Dec-13*	20-Dec-13	25-Nov-13	\$0.00	C	23	EM//EM =32 ; EM//tb =300 ;																						
Job: 1002 -Passive Plate Analyss &Upgrade-ATNAFU																																
ECP-095																																

█ Actual Work █ Critical Remaining Work
█ Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evm rule	Total Float	2014												2015																	
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J							
Peer Design																																							
1002-0101B	Prepare system description and requirements	10	25%	16-Sep-13 A	27-Sep-13	20-Sep-13	\$7,085.60	E	1																														
1002-0101D	Develop Methodologies	10	25%	16-Sep-13 A	11-Oct-13	04-Oct-13	\$7,085.60	E	1																														
1002-0101E	Prepare for Peer Review	5	0%	14-Oct-13*	18-Oct-13	11-Oct-13	\$5,327.04	E	1																														
1002-0101F	Conduct Peer Review	1	0%	21-Oct-13*	21-Oct-13	14-Oct-13	\$2,396.80	E	1																														
Final Design																																							
1002-0101G	Disposition of Peer Review Chits	5	0%	22-Oct-13*	28-Oct-13	21-Oct-13	\$4,395.36	E	1																														
1002-0101H	Design Drawings	40	0%	29-Oct-13*	06-Jan-14	18-Dec-13	\$51,918.40	E	1																														
1002-0101J	Update fabrication and assembly methodologies	5	0%	07-Jan-14*	13-Jan-14	06-Jan-14	\$4,395.36	E	1																														
1002-0101K	Update cost & schedule estimate	5	0%	14-Jan-14*	20-Jan-14	13-Jan-14	\$4,395.36	E	1																														
1002-0101L	Prepare Procurement Specs	5	0%	21-Jan-14*	27-Jan-14	20-Jan-14	\$4,395.36	E	1																														
1002-0101M	FDR Prep	10	0%	28-Jan-14*	10-Feb-14	03-Feb-14	\$9,188.96	E	1																														
1002-0101N	Conduct FDR	1	0%	11-Feb-14*	11-Feb-14	04-Feb-14	\$2,396.80	E	1																														
Procurement																																							
1002-0101O	Submit Req. to Procurement	3	0%	12-Feb-14*	14-Feb-14	07-Feb-14	\$1,465.12	E	1																														
1002-0101P	Procurement Lead Time	15	0%	17-Feb-14*	07-Mar-14	28-Feb-14	\$4,395.36	E	1																														
1002-0101Q	Procurement Award for Fabrication	80	0%	10-Mar-14*	30-Jun-14	23-Jun-14	\$173,981.20	C	1																														
Installation																																							
1002-0101R	Installation Procedure, JHA, Work Permit	10	0%	29-May-14*	11-Jun-14	04-Jun-14	\$7,325.60	E	24																														
1002-0101S	Surface finish and modification	5	0%	01-Jul-14*	08-Jul-14	30-Jun-14	\$7,240.64	E	1																														
1002-0101T	Vacuum Prep the PP	5	0%	09-Jul-14*	15-Jul-14	08-Jul-14	\$8,015.84	E	1																														
1002-0101U	Install the PP	10	0%	16-Jul-14*	29-Jul-14	22-Jul-14	\$41,057.04	E	1																														
CLOSING																																							
1002-0101V	Update drawings and procedure/archive	4	0%	30-Jul-14*	04-Aug-14	05-Aug-14	\$7,588.64	E	1																														
1002-0101W	Finish ECP-095 Work	0	0%		04-Aug-14	05-Aug-14	\$0.00	E	1																														
Job: 1205 - Umbrella-SMITH																																							
Upper Umbrella																																							

 Actual Work
  Critical Remaining Work
 Remaining Work

NSTX-U
 Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015														
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J				
Procurement																																				
1205-115A	High strength fasteners for u/l lid connections	34	0%	16-Sep-13*	31-Oct-13	30-Sep-13	\$17,160.00	F	123	EM//EM =16 ; EA//SB =04 ;																										
Job: 1206 - Pedestal -SMITH																																				
No group																																				
Procurement																																				
1206-0049	Vendor Oversight	58	75%	20-May-13 A	06-Dec-13	11-Sep-13	\$1,429.79	C	95	EM//EM =08 ;																										
1206-0050	Receipt of Hardware	20	0%	07-Nov-13	06-Dec-13	18-Sep-13	\$64,422.00	E	95	41=47,720																										
1206-0051	QA Inspection	4	0%	09-Dec-13	12-Dec-13	02-Oct-13	\$2,456.72	E	95	EM//EM =04 ; EM//tb =16 ;																										
1206-0055	Parts ready for installation	1	0%	12-Dec-13	12-Dec-13	02-Dec-13	\$0.00	E	95																											
Fabrication / Assembly																																				
1206-0053	Documentation: Assembly Procedures	15	0%	20-Nov-13	12-Dec-13	30-Oct-13	\$3,508.64	E	100	EM//EM=32; ea//sb=4 ; (EAC EM//EM=-16)																										
1206-0057	Handling / Warehouse / Storage	5	0%	06-Dec-13	12-Dec-13	09-Dec-13	\$1,293.12	E	100	EM//tb =12 ;																										
Job: 1300 - Center Stack-CHRZANOWSKI																																				
No group																																				
Title III																																				
1300-0011	Engineering and Design Support-Title III	604	82.4%	02-May-11 A	30-Jun-14	21-Feb-14	\$740,651.33	A	313	JIM =4010																										
1300-0012	Eng Support-(Rafttopoulos/Zatz/Marder)	332	93.3%	01-Jun-12 A	30-Apr-14	30-Sep-10	\$1,014,354.18	A	355	EA//EM=5417																										
1300-2000	Engineering Support	311	93.4%	02-Jul-12 A	30-Sep-13	30-Sep-10	\$32,224.59	A	235	JIM =150 ;																										
Job: 1304 - Inner TF Bundle (Ds/Fab)-CHRZANOWSKI																																				
Other Inner TF Bundle Hardware																																				
Joint Hardware																																				
1304-1184	Fab & Deliver Joint Hardware	105	20%	28-Jan-13 A	08-Oct-13	20-Feb-13	\$34,412.64	E	102	41=25,000 ; EM//SM =08 ;																										
Supports for OTF Jumpers																																				
1304-1150	Prep Req for Supports for OTF Jumpers	23	0%	16-Sep-13	16-Oct-13	12-Oct-12	\$0.00	E	6																											
1304-1152	Bid/Award Supports for OTF Jumpers	30	0%	17-Oct-13	27-Nov-13	27-Nov-12	\$0.00	E	6																											
1304-1154	Fab/Deliver Supports for OTF Jumpers	60	0%	02-Dec-13	05-Mar-14	28-Feb-13	\$67,500.00	C	6	41=50,000																										
OTF Lead Ext (OTF to Flex)																																				

█ Actual Work █ Critical Remaining Work
█ Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evms rule	Total Float	2014												2015										
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J
1304-1132	Bid/Award Cu-Cr-Zr for OTF Lead Ext	250	5%	14-Aug-12 A	01-Oct-13	27-Nov-12	\$0.00	E	47																							
1304-1142	Bid/Award OTF Lead Ext (OTF to Flex)	256	5%	14-Aug-12 A	16-Sep-13	29-Oct-12	\$0.00	E	98																							
1304-1144	Fab & Del OTF Lead Ext (OTF to Flex)	21	0%	16-Sep-13*	14-Oct-13	01-Mar-13	\$184,800.00	C	98	41=140,000 ;																						
1304-1134	Fab & Del Cu-Cr-Zr for OTF Lead Ext	60	0%	02-Oct-13*	07-Jan-14	28-Feb-13	\$109,136.20	C	47	41=78,000 ; EM//SM =24 ;																						
Upper / Lower Teeth Interference Structure																																
1304-1240	Prep req for Up/Lwr Teeth Interf Struct	33	0%	16-Sep-13	30-Oct-13	21-Sep-12	\$0.00	E	-4																							
1304-1242	Bid/Award Up/Lwr Teeth Interf Struct	30	0%	31-Oct-13	13-Dec-13	02-Nov-12	\$0.00	E	-4																							
1304-1244	Fab & Deliver Up/Lwr Teeth Interf Struct	60	0%	16-Dec-13	19-Mar-14	07-Feb-13	\$94,500.00	C	-4	41=70,000																						
Job: 1305 - OHMIC Heating Coil (OH)-CHRZANOWSKI																																
Design																																
Final Design																																
1305-1630	Generate Manufacturing Procedures & Travelers	364	65%	26-Mar-12 A	22-Oct-13	28-Oct-11	\$0.00	E	-32																							
Tooling & Equipment setup																																
Fabrication / Assembly																																
1305-4030	Setup Winding Area	446	85%	01-Dec-11 A	30-Oct-13	24-Aug-11	\$61,915.45	C	89	EM//tb =600 ;																						
1305-4050	Setup Winding Equipment	384	75%	14-Feb-12 A	16-Sep-13	29-Nov-11	\$49,597.71	C	89	EM//tb =480 ;																						
TF/OH Material Procurements																																
Procurement																																
1305-3410	Fab & Deliver Safety & PPE	223	75%	05-Apr-12 A	16-Sep-13	20-Dec-11	\$6,516.59	C	63	41=5,000 ;																						
RTV & Silicon Caulk for Mold Sealing																																
1305-3600	Req/Order RTV & silicone caulk for mold sealing	141	70%	01-Aug-12 A	17-Sep-13	21-Oct-11	\$0.00	E	61																							
1305-3610	Fab & Deliver RTV & Silicone for Mold Sealing	2	0%	16-Sep-13*	17-Sep-13	18-Nov-11	\$6,600.00	E	61	41=5,000 ;																						
Miscellaneous Supply																																
1305-3500	Req/Order Miscellaneous supplies	288	65%	05-Jan-12 A	16-Sep-13	04-Nov-11	\$0.00	E	57																							
1305-3510	Fab & Deliver Misc Supplies	236	75%	19-Mar-12 A	16-Sep-13	08-Feb-12	\$26,051.69	C	57	41=20,000 ;																						
Tension Unit																																
1305-2004	Fab & Deliver Tension Unit (TECH SHOP)	232	80%	02-Oct-12 A	16-Sep-13	03-Jan-13	\$66,424.32	C	-1	M&S=\$20K; Machinist=144hrs;Techs=240hrs EM//tb =80 ;																						

■ Actual Work
 ■ Critical Remaining Work
■ Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evms rule	Total Float	2014												2015											
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	
1305-2004A	Commissioning of OH Winding Station	128	90%	01-Mar-13 A	27-Sep-13	12-Jun-13	\$95,049.60	C	-11																								
OH Conductor & Other Hardware																																	
Procurement																																	
1305-3200	G-10 Filler modifications	3	0%	16-Sep-13	18-Sep-13	29-Nov-11	\$16,954.50	C	54	41=1,000 ; EM//tb =150 ;																							
Misc Parts OH Cond																																	
1305-1160	Prep Requisition for Misc Parts OH Cond	5	0%	16-Sep-13*	20-Sep-13	31-Aug-12	\$0.00	E	40																								
1305-1180	Bid & Award Misc Parts OH Cond	10	0%	23-Sep-13	04-Oct-13	15-Oct-12	\$0.00	E	40																								
1305-1200	Fab & Deliver Misc Parts OH Cond	2	0%	07-Oct-13	08-Oct-13	18-Jan-13	\$20,250.00	C	40	41=15,000 ;																							
Inner TF Coil Assemble Quadrants																																	
CS High Bay																																	
1304-5100	VPI full TF coil	2	0%	17-Sep-13 A	18-Sep-13	06-Jun-13	\$22,513.68	E	-32	EM//tb =120 ;																							
1304-5200	Cure VPI'd coil	3	0%	19-Sep-13	23-Sep-13	11-Jun-13	\$22,513.68	E	-32	EM//tb =128 ;																							
1304-5300	Remove full TF from mold and cleanup	3	0%	24-Sep-13	26-Sep-13	14-Jun-13	\$4,169.20	E	-32	EM//tb =96 ;																							
1304-5400	Perform final electrical tests	2	0%	27-Sep-13	30-Sep-13	18-Jun-13	\$1,667.68	E	-32	EM//tb =32 ;																							
1304-5401A	Perform metrology measurements	2	0%	01-Oct-13	02-Oct-13	05-Aug-13	\$3,335.36	E	-32	EM//TB = 32																							
TF/OH Fabrication																																	
CS High Bay																																	
1305-5700	Install intermediate spacer between OH/TF bundle	8	0%	16-Sep-13	25-Sep-13	09-May-13	\$20,012.16	E	-17	EM//tb =192 ;																							
1305-5700A	Reposition TF to Vertical Position	2	0%	03-Oct-13	04-Oct-13	19-Jun-13	\$3,335.36	E	-32	EM//tb =32 ;																							
1305-5700B	Install Aquapour mold & cure	3	0%	07-Oct-13	09-Oct-13	03-Jul-13	\$8,338.40	E	-32	EM//tb =240 ;																							
1305-5700C	Cure Aquapour	5	0%	10-Oct-13	16-Oct-13	09-Jul-13	\$3,425.73	E	-32	EM//tb =32 ;																							
1305-5800	Rem Mold/Apply slip plane and inner groundwrap	5	0%	17-Oct-13	23-Oct-13	31-Jul-13	\$41,379.84	E	-32	EM//tb =384 ;																							
1305-5800A	Lower TF to hor/transport to wind station	3	0%	24-Oct-13	28-Oct-13		\$41,379.84	E	-32	EM//TB=120																							
1305-5600	Prepare TF for OH winding	5	0%	29-Oct-13	04-Nov-13	06-Aug-13	\$13,793.28	E	-32	EM//tb =128 ;																							
1305-5900	Braze first lead and prepare for winding	5	0%	05-Nov-13	11-Nov-13	13-Aug-13	\$17,241.60	E	-32	EM//tb =160 ;																							
1305-6000	Wind 1st Quarter of layer #1	5	0%	12-Nov-13	18-Nov-13	20-Aug-13	\$17,241.60	E	-32	EM//tb =160 ;																							
1305-6100	Make (2) in-line brazes of 1st Qtr of layer #1	4	0%	19-Nov-13	22-Nov-13	27-Aug-13	\$8,620.80	E	-32	EM//tb =80 ;																							

█ Actual Work █ Critical Remaining Work
█ Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015				
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D
Job: 1306 - Inner PF Coils-CHRZANOWSKI																										
ECP-081																										
Inner PF Fabrication (Coil & Supp)																										
1306-5051A	PF Coil Contract Completion	132	10%	01-Apr-13 A	13-Feb-14	30-Sep-10	\$495,449.18	C	-6	41=240,000 ; 35=8,000 ; EM//SM =160 ;48=150,000																
1306-5051B	PF Coil: Tooling & Structures Completed	128	20%	01-Apr-13 A	14-Nov-13		\$0.00	C	-6	Tooling & Structures																
1306-5051C	PF Coils: PF1Bs completed	102	5%	24-Jun-13 A	15-Nov-13		\$0.00	C	-6	PF1Bs																
1306-5051D	PF Coils: PF1As completed	29	0%	18-Nov-13	09-Jan-14		\$0.00	C	-6	PF1As																
1306-5051E	PF Coils: PF1Cs completed	25	0%	10-Jan-14	13-Feb-14		\$0.00	C	-6	PF1Cs																
Job: 1307 - CS Casing Assembly -CHRZANOWSKI																										
No group																										
Fabrication / Assembly																										
1307-3010	Assemble & Test Ceramic Breaks incl PF1C Coil	20	0%	14-Feb-14	13-Mar-14	20-May-13	\$31,539.20	E	39	EM//SM =40 ; EM//tb=200 ; 41=2,000 ;																
CB SS Structure																										
1307-2270	Fab & Deliver CBSS Structure(M&S)	60	50%	29-Jul-13 A	10-Dec-13	07-Mar-12	\$59,990.63	C	84	41=45,000 ;35=0,000																
1307-2270A	Fab/Deliver Ceramic Break SS Struct (+M&S)	60	50%	26-Aug-13 A	10-Dec-13	30-Apr-13	\$62,882.50	C	84	41=45,000 ;35=2,000																
Misc M&S																										
1307-2200	Bid/Award Misc M&S	30	0%	16-Sep-13*	25-Oct-13	06-Dec-11	\$0.00	E	25																	
1307-2210	Fab & deliver Misc M&S	102	0%	28-Oct-13	01-Apr-14	07-Mar-12	\$9,664.88	C	25	41=5,000 ; EM//SM =16 ;																
Organ Pipe adapters & Feedthrus																										
1307-2330	Fab & Deliver Organ Pipe Adapters & Feedthrus	50	0%	16-Sep-13	22-Nov-13	01-Feb-13	\$51,030.12	C	69	41=35,000 ; EM//SM =24 ;																
Viton O rings																										
1307-2280	Spec/Requisition Viton O Rings	20	0%	15-Oct-13	11-Nov-13	01-Oct-12	\$0.00	E	87																	
1307-2300	Fab & Deliver Viton O Rings	30	0%	12-Nov-13	06-Jan-14	04-Jan-13	\$8,207.44	E	87	41=5,000 ; EM//SM =08 ;																
Weld Material																										
1307-2160	Spec/Requisition Weld Material	20	0%	16-Sep-13*	11-Oct-13	21-Oct-11	\$0.00	E	47																	
1307-2170	Bid/Award Weld Material	30	0%	14-Oct-13	22-Nov-13	06-Dec-11	\$0.00	E	47																	
1307-2180	Fab & Deliver Weld Material	60	0%	25-Nov-13	28-Feb-14	07-Mar-12	\$8,207.44	C	47	41=5,000 ; EM//SM =08 ;																

█ Actual Work █ Critical Remaining Work
█ Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015										
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J
2450-0105C	Sect 1: Cooling line install - Installation act	112	85%	28-May-13	11-Oct-13	05-Sep-13	\$826,492.46	C	233	41=\$250,000 ; 48=\$250,000																						
2450-0105I	Sect 3:Additional pipes, fittings, etc.	20	0%	16-Sep-13*	11-Oct-13	14-Aug-13	\$354,393.93	E	86	41=\$270,550																						
2450-0105D	Sect 2: Pumps and motors: Delivery	8	0%	20-Nov-13*	29-Nov-13	23-Jul-13	\$135,000.00	E	40	41=\$100,000																						
NB Services Water																																
2450-0105F	Complete the installation of the cooling water l	11	0%	16-Sep-13*	30-Sep-13	04-Oct-13	\$90,091.02	E	248	EM//EM=40 ; EE//SM=90 ; EE//TB= 180 ; EM//TB=480																						
2450-0105G	Perform PTP on the pipes installed by contractor	6	0%	07-Oct-13	14-Oct-13	30-Aug-13	\$26,178.00	E	233	EM//EM=40 ; EE//SM=40 ; EE//TB= 120																						
2450-0105E	Upgrade pumps, motors, and piping (PPPL scope)	11	0%	02-Dec-13*	16-Dec-13	30-Aug-13	\$7,325.60	E	40	EM//EM=40 ; EE//SM=80 ; EM//TB=640																						
ECP-060																																
NB Services Water																																
2450-0104A	Generate Drawings	143	55%	25-Feb-13	16-Apr-14	23-Aug-13	\$156,406.45	C	83	EA//SB=480 ; EM//EM=120																						
2450-0104E	PTP Testing	5	0%	17-Apr-14	23-Apr-14	14-Oct-13	\$26,178.00	E	83	EE//SM=40 ; EE//TB=120 ; EM//EM=40																						
2450-0104F	As-built drawing changes	10	0%	24-Apr-14	07-May-14	28-Oct-13	\$17,352.00	E	83	EA//SB=120																						
Job: 2460 - 2nd NBI Armor-TRESEMER																																
ECP-058																																
Fabrication / Assembly																																
2460-0063F	Armor tile sub-assly with HW	5	0%	16-Sep-13*	20-Sep-13	11-Jan-13	\$2,021.96	E	82	EM//EM=2 ; EM//TB=16																						
2460-0063H	Weld cooling lines (8, 3ft long) to couplings on	1	0%	16-Sep-13	16-Sep-13	18-Dec-12	\$1,010.98	E	94	EM//EM=1 ; EM//TB=8																						
2460-0063I	TC install on armor tiles (1/2 of tiles get 2)	5	0%	16-Sep-13*	20-Sep-13	18-Jan-13	\$2,047.64	E	90	EM//EM=2 ; EM//TB=16																						
2460-0063J	Install armor quadrants, shim, metrology	4	0%	01-Oct-13*	04-Oct-13	25-Jan-13	\$5,775.52	E	76	EM//EM=8 ; EM//TB=40																						
2460-0063K	Attach shine thru brackets/tiles	1	0%	07-Oct-13	07-Oct-13	28-Jan-13	\$614.18	E	76	EM//EM=1 ; EM//TB=4																						
2460-0063M	Weld flex lines to manifolds on re-entry ports &	3	0%	21-Oct-13*	23-Oct-13	26-Feb-13	\$183.14	E	67	EM//EM=1 ; EM//TB=4 ; (EAC EM//TB=+4)																						
2460-0063N	Blank off all other flanges	2	0%	22-Oct-13	23-Oct-13	26-Feb-13	\$1,045.22	E	67	EM//EM=1 ; EM//TB=4 ; (EAC EM//TB=+4)																						
2460-0063C	Install TC flanges, blank-off flanges	11	0%	01-Nov-13*	15-Nov-13	23-Jan-13	\$862.08	E	55	EM//TB=8																						
2460-0063L	Connect TCs to feedthrus and bolt closed	15	0%	11-Nov-13	03-Dec-13	25-Feb-13	\$2,952.52	E	103	EM//EM=2 ; EM//TB=16 ; (EAC EM//TB=+8)																						
2460-0062A	PTP Testing - NBI Armor	63	0%	02-Jan-14*	31-Mar-14	28-Feb-13	\$2,327.20	E	27	EM//EM =08 ; EM//tb =08 ;																						
No group																																
Fabrication / Assembly																																

 Actual Work
 Critical Remaining Work
 Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evm's rule	Total Float	2014												2015												
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J		
2460-0050	Assemble Armor Quad #1	5	0%	16-Sep-13*	20-Sep-13	26-Nov-13	\$9,067.50	E	82	EM//TB=70 ; (EAC EM//EM=+10)																								
2460-0051	Assemble Armor Quad #2	3	0%	23-Sep-13*	25-Sep-13	05-Dec-13	\$5,211.50	E	139	EM//tb =50 ;																								
2460-0052	Assemble Armor Quad #3	3	0%	26-Sep-13*	30-Sep-13	12-Dec-13	\$5,211.50	E	139	EM//tb =50 ;																								
2460-0053	Assemble Armor Quad #4	3	0%	01-Oct-13*	03-Oct-13	19-Dec-13	\$5,321.81	E	139	EM//tb =50 ;																								
2460-0059	Armor Quadrant Installations	5	0%	07-Oct-13*	11-Oct-13	21-Mar-14	\$28,060.08	E	138	EM//EM=12 ; EM//tb=240 ; (EAC EM//EM=-12 ;																								
2460-0060	Service Connections	5	0%	07-Oct-13*	11-Oct-13	27-Mar-14	\$3,987.12	E	74	EM//tb =37 ;																								
2460-0061	Bay-H Port Cover Install	1	0%	08-Nov-13	08-Nov-13	28-Feb-14	\$3,491.32	E	55	EM//EM =02 ; EM//tb =29 ;																								
Job: 2470 - 2nd NBI Power-RAKI																																		
21-AC Aux.																																		
Installation																																		
247000245	ip211-AC Auxiliaries PP's etc	130	0%	01-Oct-13*	14-Apr-14	14-Apr-14	\$408,424.64	K	68	EE//EM=144 ; EE//SB=240 ; EE//SM=56; EE//TB =416 ; (
247000250	212 grounding	130	0%	01-Oct-13*	14-Apr-14	14-Apr-14	\$107,443.85	K	68	EE//EM =72 ; EE//SB =160 ; EE//SM =32 ; EE//TB =336 ;																								
22-Reactivation																																		
Installation																																		
247000255	Switchyard- Reactivation	42	0%	16-Sep-13*	12-Nov-13	04-Sep-13	\$64,365.20	C	4	EE//EM =48 ; EE//SB =08 ; EE//SM =80 ; EE//TB =360 ;																								
247000256	Surge Room- Reactivation	43	0%	13-Nov-13	24-Jan-14	13-Nov-13	\$94,097.84	C	4	EE//EM =48 ; EE//SB =08 ; EE//SM =200 ; EE//TB =432 ;																								
247000257	Mod- reg- Reactivation	25	0%	27-Jan-14	28-Feb-14	08-Jan-14	\$48,791.60	E	4	EE//EM =48 ; EE//SB =08 ; EE//SM =80 ; EE//TB =160 ;																								
247000258	Arc/Filament/magnet- Reactivation	25	0%	03-Mar-14	04-Apr-14	19-Feb-14	\$38,783.28	E	4	EE//EM =48 ; EE//SB =08 ; EE//SM =48 ; EE//TB =144 ;																								
247000259	LCC- Reactivation	25	0%	07-Apr-14	09-May-14	02-Apr-14	\$46,091.60	E	4	EE//EM =48 ; EE//SB =08 ; EE//SM =80 ; EE//TB =160 ;																								
247000254	Power Testing of Reactivated Equipment	45	0%	12-May-14	15-Jul-14	05-Jun-14	\$51,300.96	C	4	EE//EM =32 ; EE//SB =00 ; EE//SM =120 ; EE																								
24-Cabling																																		
Procurement																																		
247000510	Procurement - NBI Power Cables & Terminations	385	98%	13-Feb-12 A	16-Sep-13	10-Sep-13	\$551,974.41	C	76	41=422,200 ;																								
247000550	Award - Raceway	1	90%	20-May-13 A	16-Sep-13	28-Feb-13	\$0.00	E	112																									
247000560	Procurement/Fab/Assembly - Raceway	132	90%	20-May-13 A	25-Nov-13	31-May-13	\$39,662.50	C	112	41=30,000 ;																								
Installation																																		
247000780	Commissioning - Removal of Cable	5	0%	16-Sep-13*	20-Sep-13	18-Jan-13	\$9,639.28	E	136	EE//EM =16 ; EE//SM =16 ; EE//TB =40 ;																								

Actual Work
 Critical Remaining Work
 Remaining Work

NSTX-U

Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015				
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D
Installation																										
2475-0149	PTP Testing	20	0%	02-Apr-14*	29-Apr-14	09-May-14	\$67,398.40	E	26	EE//SM =160; EE//TB =160; EE//SB =160																
Commissioning in Ops																										
Installation																										
2475-0167C	EPICS Displays	374	80%	21-Sep-12 A	14-Jul-14	21-Jun-12	\$16,725.09	E	50	EC//EM=80hrs;EE/SM=10hrs (EAC EC//EM=																
2475-0167D	EPICS CI&C Peer Review	21	0%	16-Sep-13	14-Oct-13	18-Jun-12	\$7,737.10	E	50	EC//EM=40hrs;EE/SM=10hrs																
2475-0167E	EPICS CI&C Timing	50	0%	15-Oct-13	06-Jan-14	10-Jun-13	\$36,279.86	E	50	EC//EM=80hrs;EC//TB=40hrs;EE//SM=20hrs;																
2475-0154	Commissioning & Testing of 4A Power System	20	0%	30-Apr-14	28-May-14	09-Jun-14	\$0.00	E	26																	
2475-0155	Commissioning & Testing of 4B Power System	24	0%	14-May-14	17-Jun-14	08-Jul-14	\$0.00	E	26																	
2475-0167F	EPICS CI&C Protective Plate Thermocouple Changes	20	0%	28-May-14	24-Jun-14	29-Jan-14	\$40,305.36	E	50	EC//EM=1440hrs;EC//TB=8hrs;EE//SM=00hrs; E																
2475-0167G	EPICS CI&C Testing	10	0%	29-May-14	11-Jun-14	16-Jan-14	\$34,500.60	E	59	EC//EM=80hrs;EE//SM=80hrs;EE//SB=40hrs EE//																
2475-0156	Commissioning & Testing of 4C Power System	20	0%	04-Jun-14	01-Jul-14	05-Aug-14	\$0.00	E	26																	
2475-0157	40 kv Beam Operation	19	0%	02-Jul-14	29-Jul-14	03-Sep-14	\$0.00	E	26																	
No group																										
Installation																										
2475-0170A	LCC Refurbishment	227	60%	03-Dec-12 A	24-Feb-14	05-Feb-13	\$192,007.20	C	135	41=\$50k ; EE//SM=80 ; EE//SB=480 ; EE//TB=480																
2475-0170B	Restore Low Voltage Supplies	162	0%	16-Sep-13*	13-May-14	29-Jan-13	\$51,888.79	E	79	41=\$10k ; EE//SB=160 ; EE//TB=160																
2475-0170C	Software Upgrade (Windows 7 compatible)	106	0%	16-Sep-13*	24-Feb-14	08-Jan-13	\$26,858.49	E	135	41=\$20k																
2475-0170D	Update Display Software (Windows 7 compatible)	106	0%	16-Sep-13*	24-Feb-14	24-May-13	\$57,091.47	E	135	EE//SM=320																
Job: 2480 - 2nd NBI/TVPS Duct & VV-BLANCHARD																										
Procure, Fab & Assembly																										
Procurement																										
2480-0070	Fabricate / Delivery - RWM Coil Mtrl (copper)	78	10%	21-Jan-13 A	15-Jan-14	12-Jun-13	\$17,351.14	C	132	41=12,000 ; EM//EM =08 ;																
Installation																										
2480-0078	Installation Material - Duct & VV Mods	238	85%	18-Jun-12 A	16-Oct-13	24-Jul-13	\$26,215.97	E	136	41=20,000 ;																
Installation																										
Installation																										

■ Actual Work ■ Critical Remaining Work
■ Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evms rule	Total Float	2014												2015											
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	
2480-0086	Install K Extension	21	0%	16-Sep-13*	14-Oct-13	10-Jan-14	\$2,610.04	E	137	EM//EM =02 ; (EAC= EE//TB=+24 ; EM//EM=+6)																							
2480-0085	Install Duct Supports	5	0%	17-Oct-13*	23-Oct-13	08-Jan-14	\$3,491.32	E	136	EM//EM =02 ; EM//tb =29 ; (EAC EM//EM=+6 ; EM//TB=+1																							
2480-0090	Install Transition Duct	5	0%	17-Oct-13	23-Oct-13	04-Feb-14	\$15,547.20	E	136	EE//tb =160 ; (EAC EE//TB=+80)																							
2480-0091	Install, Connect Bake Out Lines	1	0%	24-Oct-13	24-Oct-13	05-Feb-14	\$9,323.44	E	136	EM//EM =8 ; EM//tb =01 ; (EAC EM//EM=+7 ; EE//TB=+72)																							
2480-0086A	RWM Coil Installation	10	0%	16-Jan-14	29-Jan-14	24-Jan-14	\$70,870.40	E	132	EM//EM=8 ; EE//tb =70 ; M&S=2,000 (EAC EM//EM=+152 ;																							
Testing																																	
2480-0092	PTP Testing - Duct & VV Mods	5	0%	25-Oct-13	31-Oct-13	12-Feb-14	\$31,306.20	E	136	EM//tb =20 ; (EAC EE//TB=+60)																							
ECP-074 SFLIP																																	
Milestones/Oversight																																	
2480-0093T	ECP-074 FINISH	0	0%	04-Oct-13*			\$0.00		151																								
Installation																																	
2480-0093L	Weld New Reinforcement	3	60%	22-Aug-13 A	18-Sep-13	11-Jul-13	\$10,749.26	E	151	41=\$500 ; EM//EM=4 ; EM//TB=90																							
2480-0093P	Install the RWM Supports	6	0%	18-Sep-13*	27-Sep-13	31-Jul-13	\$20,789.96	E	151	41=\$1,000 ; EM//EM=4 ; EM//TB=180																							
2480-0093Q	Clean Area	4	0%	27-Sep-13	03-Oct-13	31-Jul-13	\$1,667.68	E	151	EM//TB=16																							
2480-0093R	Signoff paper work and complete	1	0%	03-Oct-13*	04-Oct-13	31-Jul-13	\$1,417.12	E	151	EM//EM=8																							
ECP-087																																	
Milestones/Oversight																																	
2480-094P	ECP-087 FINISH	0	0%		25-Nov-13	29-Aug-13	\$0.00	E	107																								
Final Design																																	
2480-094B	Develop Duct Lift Procedure	5	0%	16-Sep-13*	20-Sep-13	07-Jun-13	\$3,759.60	E	154	EE//TB=40																							
2480-094C	Duct Lift Fixture Design	8	0%	16-Sep-13	25-Sep-13	07-Jun-13	\$6,489.12	E	145	EA//SB=16 ; EM//EM=24																							
2480-094D	Vessel Leg Modification	4	0%	16-Sep-13*	19-Sep-13	23-May-13	\$22,330.40	E	138	EA//SB=16 ; EM//EM=16 ; EA//EM=80																							
Procurement																																	
2480-094F	Duct extension shield procurement (Procurement)	40	5%	29-Jul-13 A	23-Sep-13	16-Aug-13	\$52,800.00	E	145	41=40,000																							
Fabrication / Assembly																																	
2480-094H	Leak check rectangular spool piece	1	0%	16-Sep-13	16-Sep-13	20-Aug-13	\$5,902.80	E	150	EE//SM=8 ; EE//TB=48																							
2480-094I	Assemble Duct	4	0%	17-Sep-13*	20-Sep-13	23-Aug-13	\$18,235.20	E	150	EE//SM=40 ; EE//TB=120																							

 Actual Work
 Critical Remaining Work
 Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015												
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J		
Title III																																		
551-001	551 - Sys Dsgn -design support, analysis (LOE)	1098	75.5%	03-May-10 A	25-Sep-14	25-Sep-14	\$418,468.66	A	252	EE//EM=1,320 ; EA//SB=800 ; 41=4																								
Job: 5200 - Digital Coil Protection-HATCHER																																		
Installation																																		
SICHTA																																		
5200-2390	Rack Installation/Power Termination (Junct Area)	67	40%	20-May-13 A	10-Oct-13	31-Jul-13	\$52,634.40	E	180	EE//TB=560																								
Water PLC																																		
Zhao																																		
5200-0330	Fabrication	42	30%	22-Jul-13 A	01-Nov-13	30-Apr-13	\$117,482.07	C	50	EE//EM = 80 ; EE//TB = 160 ; 41 =60k																								
5200-0340	Bench Testing	19	0%	01-Nov-13	02-Dec-13	28-May-13	\$24,015.60	E	50	EE//EM = 120																								
5200-0350	Installation	67	0%	02-Dec-13*	17-Mar-14	03-Sep-13	\$39,093.60	C	50	EE//EM = 80 ; EE//TB = 160																								
5200-0360	System Testing	65	0%	17-Mar-14	17-Jun-14	04-Dec-13	\$49,333.20	C	50	EE//EM = 160 ; EE//TB = 120																								
5200-0370	Documentation	5	0%	17-Jun-14	24-Jun-14	07-Feb-14	\$0.00	E	50	EE//EM = 160 ; EA//SB = 80																								
Analysis Div scope																																		
Titus																																		
5200-2040	Preliminary Alorgrithm Development	38	80%	20-May-13 A	06-Nov-13	18-Jul-13	\$10,220.46	C	119	EE//EM=8 ; EA//EM=40																								
5200-2050	Advanced Algorithm Development	15	20%	20-May-13 A	27-Nov-13	08-Aug-13	\$13,024.03	C	119	EA//EM=60																								
5200-2060	Algorithm Verification	69	20%	20-May-13 A	18-Mar-14	14-Nov-13	\$34,742.27	C	119	EA//EM=100 ; EE//EM=65																								
Testing																																		
Hatcher																																		
5200-2030	Testing	42	0%	07-Jan-14*	05-Mar-14	28-Feb-14	\$70,290.00	C	128	EC//EM=120 ; EE//TB=120 ; EE//EM=200																								
Auto-Tester Software																																		
Implementation																																		
5200-2330	UI Layout	55	90%	23-May-13 A	16-Sep-13	17-Jun-13	\$7,197.60	C	128	EC//EM=48																								
5200-2340	Waveform Handler	40	50%	22-Jul-13 A	08-Nov-13	14-Aug-13	\$26,597.53	C	128	EC//EM=176																								
5200-2350	DCPS Hardware Interface	1	0%	11-Nov-13*	11-Nov-13	21-Aug-13	\$0.00	C	128	EC//EM=16																								
5200-2360	Data Handling	10	0%	12-Nov-13	25-Nov-13	05-Sep-13	\$4,960.96	C	128	EC//EM=32																								

█ Actual Work █ Critical Remaining Work
█ Remaining Work

NSTX-U
 Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015											
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	
Team																																	
5200-2020	ECP-086 FINISH	0	0%		24-Jun-14	10-Sep-14	\$0.00		50																								
Hatcher																																	
5200-2010	Project Oversight	204	40%	01-May-13 A	28-Feb-14	28-Feb-14	\$188,481.64	A	131	EM//EM=865 ; EC//EM=120																							
5200-2400	Computer Group Overhead LOE	1	25%	01-Jul-13 A	13-May-14	01-Jul-13	\$15,342.98	A	79	EC//EM=150																							
5200-2410	Computer Group LOE	1	25%	01-Jul-13 A	13-May-14	01-Jul-13	\$15,342.98	A	79	EC//EM=100																							
Job: 5501 - Coil Bus Runs-ATNAFU																																	
ECP-064																																	
Procurement																																	
5501-0145A	Copper Procurement	1	33%	26-Aug-13 A	16-Sep-13	15-Aug-13	\$137,668.48	E	19	41=\$100,000 ; EM//EM=32																							
5501-0145B	OH Coaxial Bus	15	0%	16-Sep-13*	04-Oct-13	18-Jul-13	\$2,648.28	E	156	41=\$2,000																							
5501-0145C	Insulation and Protection Total	21	0%	16-Sep-13*	14-Oct-13	19-Jun-13	\$6,642.86	E	150	41=\$5,000																							
5501-0145D	G10 FR4 Total	21	0%	16-Sep-13*	14-Oct-13	15-Aug-13	\$13,285.71	E	150	41=\$10,000																							
5501-0145E	Structural Support Hardware, fittings etc.	21	0%	16-Sep-13*	14-Oct-13	15-Aug-13	\$19,928.57	E	150	41=\$15,000																							
5501-0145F	Bolts, washers, nuts, etc.	1	0%	16-Sep-13*	16-Sep-13	18-Jul-13	\$6,600.00	E	170	41=\$5,000																							
5501-0145G	Silver plating materials	1	0%	16-Sep-13*	16-Sep-13	18-Jul-13	\$2,640.00	E	170	41=\$2,000																							
5501-0145H	Fab. & Safety Consumables	1	0%	16-Sep-13*	16-Sep-13	18-Jul-13	\$3,960.00	E	170	41=\$3,000																							
5501-0145I	Stockroom Items	45	0%	16-Sep-13	15-Nov-13	19-Jun-13	\$2,000.00	E	126	37=\$2,000																							
Fabrication / Assembly																																	
5501-0146A	Prepare/Submit Work Package	11	0%	16-Sep-13*	30-Sep-13	29-Aug-13	\$7,085.60	E	8	EM//EM=40																							
5501-0146B	Setup Bus Bars Fabrication Work Area	4	0%	02-Oct-13	07-Oct-13	11-Sep-13	\$6,420.16	E	7	EM//EM=8 ; EM//TB=48																							
5501-01407	OH: Coaxial Bus (Type: 1)	12	0%	08-Oct-13	23-Oct-13	08-Oct-13	\$53,238.08	E	70	EM//TB=160 ; EM//SB=400																							
5501-0146C	OH Bus: Fab, Field fit-up and Assly (Type: 1)	5	0%	08-Oct-13	14-Oct-13	17-Sep-13	\$11,468.32	E	7	EM//EM=8 ; EM//SM=8 ; EM//TB=80																							
5501-0146D	OH Flags: Fab, Field Fit-up and Asslv (Type: 1)	5	0%	15-Oct-13	21-Oct-13	15-Oct-13	\$10,085.92	E	7	EM//EM=8 ; EM//TB=80																							
5501-0146E	Brazing: OH Bus Bars (Type: 1)	5	0%	22-Oct-13	28-Oct-13	22-Oct-13	\$13,972.72	E	7	EM//EM=8 ; EE//TB=40 ; EM//TB=80																							
5501-0146I	OH Support Structures: Fab and Asslv (Type: 1)	17	0%	24-Oct-13	15-Nov-13	12-Nov-13	\$59,050.40	E	70	EM//EM=40 ; EM//TB=480																							
5501-0146F	OH: Install fittings/Conduct Hydro Test (Type: 2)	3	0%	29-Oct-13	31-Oct-13	25-Oct-13	\$5,905.04	E	7	EM//EM=4 ; EM//TB=48																							

█ Actual Work █ Critical Remaining Work
█ Remaining Work

NSTX-U
Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	evms rule	Total Float	2014												2015				
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D
OH BUS																										
5501-0139C	OH Bus Drawings	8	50%	19-Aug-13 A	01-Oct-13	17-May-13	\$18,200.32	E	12	EA//SB=120 ; EM//EM=8																
Installation																										
5501-0147A	Prepare Work Package	11	0%	01-Apr-14*	15-Apr-14	24-Sep-13	\$14,651.20	E	40	EM//EM=80																
5501-0147C	Install TF Bus Bars & Support Structures SHIFT 2	28	0%	16-Apr-14*	23-May-14	12-Jun-14	\$31,715.20	E	40	EM//EM=24 ; EM//SM=8 ; EM//TB=240																
5501-0147B	Install OH Bus Bars & Support Structures SHIFT 1	10	0%	12-May-14*	23-May-14	05-Jun-14	\$31,715.20	E	35	EM//EM=24 ; EM//SM=8 ; EM//TB=240																
5501-0147D	Install PF1abc Bus Bars & Support Structures	15	0%	27-May-14	16-Jun-14	03-Jul-14	\$46,111.52	E	40	EM//EM=32 ; EM//SM=8 ; EM//TB=360																
5501-0147E	Install CHI Bus Bars & Support Structures SHIFT	15	0%	07-Jul-14	28-Jul-14	26-Jun-14	\$46,111.52	E	7	EM//EM=32 ; EM//SM=8 ; EM//TB=360																
5501-0147G	Clean installation work area	3	0%	28-Jul-14	31-Jul-14	29-Jul-14	\$5,172.48	E	7	EM//TB=48																
5501-0147F	PTP Testing: All bus bars SHIFT 1	13	0%	04-Aug-14	21-Aug-14	28-Jul-14	\$55,433.32	E	7	EM//EM=40 ; EM//SM=8 ; EE//TB=120																
TF BUS																										
5501-0140B	TF Bus Drawings	14	30%	06-Aug-13 A	18-Oct-13	19-Jun-13	\$12,804.27	E	64	EA//SB=80 ; EM//EM=8																
5501-0140C	TF Bus Analysis	5	50%	19-Aug-13 A	20-Sep-13	17-May-13	\$10,866.96	E	7	EA//EM=40 ; EA//SB=16																
PF-1abc BUS																										
5501-0141C	PF-1abc Bus Analysis	5	50%	19-Aug-13 A	27-Sep-13	26-Apr-13	\$8,629.20	E	27	EA//EM=40																
5501-0141B	PF-1abc Bus Drawings	15	0%	21-Oct-13	08-Nov-13	26-Jul-13	\$18,817.12	E	64	EA//SB=120 ; EM//EM=8																
PF-2345 BUS																										
5501-0142A	PF-2345 Bus Analysis	67	0%	30-Sep-13	14-Jan-14	26-Apr-13	\$35,792.89	E	27	EA//EM=80 ; EA//SB=80 ; EM//EM=36																
CHI BUS																										
5501-0143A	CHI Bus Design	93	99%	25-Mar-13 A	30-Sep-13	09-Aug-13	\$12,605.92	E	12	EA//SB=80 ; EM//EM=8																
5501-0143B	CHI Bus Drawings	110	10%	25-Mar-13 A	23-Oct-13	05-Sep-13	\$12,605.92	E	106	EA//SB=80 ; EM//EM=8																
5501-0143C	CHI Bus Analysis	15	50%	19-Aug-13 A	04-Oct-13	19-Apr-13	\$17,258.40	E	119	EA//EM=80																
MISC																										
5501-0144E	Prepare Fab/Assly Procedure	4	0%	16-Sep-13*	19-Sep-13	19-Jun-13	\$16,408.96	E	15	EA//SB=16 ; EM//EM=80																
5501-0144B	Prepare Final Design Review	6	0%	23-Sep-13	30-Sep-13	10-Jun-13	\$15,012.80	E	7	EA//EM=16 ; EA//SB=16 ; EM//EM=40																
5501-0144A	Calc Preparation and Documentation	10	0%	30-Sep-13	11-Oct-13	03-Jun-13	\$24,708.48	E	151	EA//EM=120 ; EM//EM=16																
5501-0144C	Conduct Final Design Review	1	0%	01-Oct-13	01-Oct-13	11-Jun-13	\$4,965.16	E	7	EA//EM=4 ; EA//SB=4 ; EM//EM=20																

Actual Work
 Critical Remaining Work
 Remaining Work

NSTX-U
 Remaining Work

Activity ID	Activity Name	Orig Dur	Act % Comp	Start	Finish	BL Project Finish	Budgeted Total Cost	Evms rule	Total Float	2014												2015				
										A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D
CLOSING																										
5501-0148A	As-built drawing changes	10	0%	31-Jul-14	14-Aug-14	12-Aug-14	\$15,963.36	E	282														EA//SB=80 ; EM//EM=24			
5501-0148B	Document lessons learned and Archive Files	8	0%	21-Aug-14	03-Sep-14	19-Aug-14	\$2,930.24	E	7														EM//EM=16			
5501-0148C	ECP FINISH	0	0%		03-Sep-14	26-Aug-14	\$2,930.24	E	7																	
Job: 6100 - Control Sys Data Acquisition -SICHTA																										
No group																										
Procurement																										
6100-0051	Networking equipment & fiber optics	343	15%	08-Oct-12 A	03-Mar-14	25-Nov-13	\$50,366.24	C	134														41=28,000 ; EC//EM =16 ; EC//SB =24 ; 43=6,000 ;			
6100-0049D	CAMAC Replacement equipment	316	17%	14-Dec-12 A	31-Mar-14	31-Mar-14	\$239,535.55	C	114														41=155,350.55 ; EC//EM =40 ; 43=20,000 ;			
6100-0052	GIS rack-move I&C fiber optics & equip.	57	0%	01-Oct-13*	20-Dec-13	28-May-14	\$23,048.80	E	111														41=8,000 ; EC//SB =16 ; EC//EM =32 ; 43=4,000 ;			
Fabrication / Assembly																										
6100-0057C	PCS Infrastructure code & debug	300	10%	10-Sep-12 A	03-Feb-14	30-Sep-13	\$5,990.24	C	52														EC//EM =40 ;			
6100-0060	PCS code & debug	60	20%	12-Aug-13 A	04-Feb-14	12-May-14	\$13,022.52	C	52														EC//EM=60 ; (EAC EC//EM=+24)			
6100-0040	I&C effort due to NTC GIS rack move (REINSTALLN	25	20%	26-Aug-13 A	18-Oct-13	02-Feb-11	\$9,032.96	E	220														EC//EM =40 ; EC//SB=24			
6100-0061B	CAMAC replacement - local software	120	0%	25-Sep-13	25-Mar-14	21-Apr-14	\$46,458.20	C	68														EC//EM =300 ;			
6100-0064	F CAMAC Replacement systems fab.	90	0%	01-Oct-13*	17-Feb-14	03-Mar-14	\$30,984.48	C	144														EC//EM =72 ; EC//SB 168 ;			
6100-0058	PSRTC code & debug	42	0%	03-Feb-14*	01-Apr-14	06-Jan-14	\$37,207.20	C	59														EC//EM=160 ; (EAC EC//EM=-80)			
6100-0067	DAS programming for NSTX diags upgd	60	0%	03-Mar-14*	23-May-14	13-Aug-14	\$3,720.72	C	75														EC//EM =24 ;			
6100-0062	CAMAC replacement - MDSplus changes	20	0%	26-Mar-14	22-Apr-14	19-May-14	\$15,503.00	E	68														EC//EM =100 ;			
6100-0059	Update PSRTC Simulation models	30	0%	02-Apr-14*	13-May-14	17-Feb-14	\$18,087.20	E	83														EC//TB=16 ; EC//EM=32 ; EA//EM=40 (EAC EC//EM			
Installation																										
6100-0071	CAMAC Replacement systems install	137	0%	16-Sep-13*	08-Apr-14	07-Jan-14	\$31,967.18	C	78														EC//TB =30 ; EC//EM =60 ; EE//EM =45 ; EC//SB =90 ;			
6100-0073A	NTC/DARM fiber & network install	64	0%	02-Jan-14*	01-Apr-14	01-Apr-14	\$2,208.08	E	83														EC//EM =4 ; EA//SB =3 ; EE//SB =8 ;			
6100-0075	Install I&C due to NTC GIS rack relocation	60	0%	02-Jan-14	26-Mar-14	21-Aug-14	\$37,617.24	C	111														EA//SB =40 ; EC//EM =48 ; EC//SB =60 ; EE//SB =120 ;			
6100-0074	install I&C Thermocouple equipment	22	0%	10-Jan-14*	10-Feb-14	08-Oct-13	\$3,128.08	E	138														EC//EM =08 ; EC//SB =16 ;			
6100-0072	CAMAC Memory install	15	0%	10-Feb-14*	28-Feb-14	21-Oct-13	\$2,656.12	E	135														EC//EM =08 ; EC//SB =12 ;			
Testing																										

█ Actual Work █ Critical Remaining Work
█ Remaining Work

NSTX-U
Remaining Work

