

Activity ID	Activity Name	Original Duration	Act % Comp	Start	Finish	BL Finish	Budgeted Total Cost	Total Float	2014														2015													
									Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D				
<b>NSTX Upgrade Project</b>																																				
<b>Job: 1305 - OHMIC Heating Coil (OH)-CHRZANOWSKI</b>																																				
<b>CS High Bay</b>																																				
<b>TF/OH Fabrication</b>																																				
1305-6300	Perform prelim electrical tests of lay 1/Leak Chk fittings	5	0%	27-Jan-14	31-Jan-14*	16-Sep-13	\$3,879.36	-30																						EM//TB=36						
1305-6400	Braze layer to layer joint layer #1	5	0%	27-Jan-14	31-Jan-14	18-Sep-13	\$10,344.96	-30																						EM//TB=96						
1305-6500	Wind 1st Quarter of layer #2	1	0%	01-Feb-14	01-Feb-14	19-Sep-13	\$17,241.60	-30																						EM//TB=160						
1305-6600	Make (2) in-line brazes of 1st Qtr of layer #2	1	0%	03-Feb-14	03-Feb-14	20-Sep-13	\$12,931.20	-30																						EM//TB=120						
1305-6700	Wind second Quarter of layer #2	1	0%	04-Feb-14	04-Feb-14	23-Sep-13	\$12,931.20	-30																						EM//TB=120						
1305-6700A	Make (2) in-line brazes of 2nd Qtr of layer #2	1	0%	05-Feb-14	05-Feb-14	24-Sep-13	\$6,465.60	-30																						EM//TB=60						
1305-6700B	Wind Third Quarter of layer #2	1	0%	06-Feb-14	06-Feb-14	25-Sep-13	\$12,931.20	-30																						EM//TB=120						
1305-6700C	Make (2) in-line brazes of 3rd Qtr of layer #2	1	0%	07-Feb-14	07-Feb-14	26-Sep-13	\$6,465.60	-30																						EM//TB=60						
1305-6700D	Wind 4th Quarter of layer #2	1	0%	08-Feb-14	08-Feb-14	27-Sep-13	\$12,931.20	-30																						EM//TB=120						
1305-6800	Perform prelim electrical test lay 2/Leak Chk fittings	1	0%	10-Feb-14	10-Feb-14	27-Sep-13	\$3,879.36	-30																						EM//TB=36						
1305-6900	Braze layer to layer joint layer #2	4	0%	11-Feb-14	14-Feb-14	30-Sep-13	\$10,344.96	-30																						EM//TB=96						
1305-7000	Wind 1st Quarter of layer #3	1	0%	15-Feb-14	15-Feb-14	02-Oct-13	\$17,241.60	-30																						EM//TB=160						
1305-7100	Make (2) in-line brazes of 1st Qtr of layer #3	1	0%	17-Feb-14	17-Feb-14	03-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7200	Wind second Quarter of layer #3	1	0%	18-Feb-14	18-Feb-14	04-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7200A	Make (2) in-line brazes of 2nd Qtr of layer #3	1	0%	19-Feb-14	19-Feb-14	07-Oct-13	\$6,465.60	-30																						EM//TB=60						
1305-7200B	Wind third Quarter of layer #3	1	0%	20-Feb-14	20-Feb-14	08-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7200C	Make (2) in-line brazes of 3rd Qtr of layer #3	1	0%	21-Feb-14	21-Feb-14	09-Oct-13	\$6,465.60	-30																						EM//TB=48						
1305-7200D	Wind 4th Quarter of layer #3	1	0%	22-Feb-14	22-Feb-14	10-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7300	Perform prelim electrical tests layer #3/Leak Chk fittings	1	0%	24-Feb-14	24-Feb-14	10-Oct-13	\$3,879.36	-30																						EM//TB=36						
1305-7400	Braze layer to layer joint layer #3	4	0%	25-Feb-14	28-Feb-14	11-Oct-13	\$10,344.96	-30																						EM//TB=96						
1305-7500	Wind first Quarter of layer #4	1	0%	01-Mar-14	01-Mar-14	15-Oct-13	\$17,241.60	-30																						EM//TB=160						
1305-7600	Make (2) in-line brazes of 1st Qtr of layer #4	1	0%	03-Mar-14	03-Mar-14	16-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7700	Wind second Quarter of layer #4	1	0%	04-Mar-14	04-Mar-14	17-Oct-13	\$12,931.20	-30																						EM//TB=120						
1305-7700A	Make (2) in-line brazes of 2nd Qtr of layer #4	1	0%	05-Mar-14	05-Mar-14	18-Oct-13	\$6,465.60	-30																						EM//TB=60						

Primary Baseline   
 Remaining Work  
 Actual Work   
 Critical Remaining Work

**NSTX-U Status**  
 Critical Path Run Date:30-Jan-14  
 Page 1 of 4





