

Work Authorization Document

NSTX Upgrade Project

Control Account #:	8250	Title:	Remove/Install Centerstack
---------------------------	------	---------------	----------------------------

WBS	1.8.2	Title:	Site Preparation and Torus Assembly
------------	-------	---------------	-------------------------------------

Period of Performance: 01 October 2012 through 22 August 2014

Authorized Budget:	\$1,174	Control Account Manager:	Perry
---------------------------	---------	---------------------------------	-------

Revision #:	0	Revision Date:	July-11
--------------------	---	-----------------------	---------

Authorized Work Description:

Also included in this WBS element is the removal of the existing Center Stack and installation of the NSTX Upgraded Center Stack, followed by closing up the vacuum vessel, pumping down, leak checking, bakeout and machine area scrubs to be ready for Integrated System Testing.

Attachments:


- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Perry		
Functional Manager	L. Dudek		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
NSTX Upgrade Project																		
Subtotal		500	01OCT12	01OCT12	22AUG14	06OCT14	-30	-19	1,173,571.12		0.00	0.00						
Job: 8250 - Remove/Install Centerstack-PERRY																		
Subtotal		500	01OCT12	01OCT12	22AUG14	06OCT14	-30	-19	1,173,571.12		0.00	0.00						
Remove Old Centerstack																		
8250-101	Disconnect Hoses	1	02JAN13*	02JAN13*	02JAN13	02JAN13	0	161	4,967.20		0.00	0.00						
8250-105	Remove umbrella lid (top and bottom)	1	03JAN13	03JAN13	03JAN13	03JAN13	0	161	4,967.20		0.00	0.00						
8250-109	Remove flex bus (top and bottom)	6	04JAN13	04JAN13	11JAN13	11JAN13	0	161	40,466.88		0.00	0.00						
8250-113	Support lower support structure	4	14JAN13	14JAN13	17JAN13	17JAN13	0	161	26,977.92		0.00	0.00						
8250-117	lift old centerstack	2	18JAN13	18JAN13	21JAN13	21JAN13	0	161	13,488.96		0.00	0.00						
8250-121	Remove old centerstack pedestal	5	22JAN13	22JAN13	28JAN13	28JAN13	0	212	20,392.80		0.00	0.00						
8250-122	Purchase passive plate bolts	65	17OCT12	17OCT12	28JAN13	28JAN13	0	212	63,360.00		0.00	0.00						
8250-122A	Replace mounting bolts for passive plates	60	29JAN13	29JAN13	22APR13	22APR13	0	212	85,309.44		0.00	0.00						
Install New Centerstack																		
8250-123	Dsgn Lift Fixture for new centerstack pedestal	120	01OCT12*	01OCT12*	28MAR13	28MAR13	0	159	106,284.00		0.00	0.00						
8250-124	Fab Lift Fixture for new centerstack pedestal	70	01OCT13*	01OCT13*	20JAN14	20JAN14	0	31	68,623.20		0.00	0.00						
8250-125	Install new centerstack pedestal	10	21JAN14	01APR14	03FEB14	14APR14	-50	-19	46,186.00		0.00	0.00						
8250-129	Lift in new centerstack (2 times)	4	04APR14	15APR14	09APR14	18APR14	-7	-19	27,879.04		0.00	0.00						
8250-133	Check vacuum seals	5	10APR14	21APR14	16APR14	25APR14	-7	6	21,068.00		0.00	0.00						
8250-137	Install new flex bus (3 times w/2 re-machinings)	27	17APR14	28APR14	23MAY14	04JUN14	-7	6	190,883.52		0.00	0.00						
8250-141	Install new umbrella (3 times w/2 re-machinings)	6	27MAY14	05JUN14	03JUN14	12JUN14	-7	6	41,818.56		0.00	0.00						
Close Vessel and Pumpdown																		
8250-145	Clean, Photo, Close VV	9	06JUN14	13JUN14	18JUN14	25JUN14	-5	6	79,264.80		0.00	0.00						
8250-149	Pumpdown	1	19JUN14	26JUN14	19JUN14	26JUN14	-5	6	6,969.76		0.00	0.00						
8250-153	Leak check	12	20JUN14	27JUN14	08JUL14	15JUL14	-5	6	83,637.12		0.00	0.00						
8250-157	Setup for Bakeout	5	09JUL14	16JUL14	15JUL14	22JUL14	-5	6	34,848.80		0.00	0.00						
8250-161	Rayleigh/Raman Scattering	5	16JUL14	23JUL14	22JUL14	29JUL14	-5	6	16,474.40		0.00	0.00						



Data Date: 30APR11 1105
Run Date: 20MAY11 11:06

© Primavera Systems, Inc.

**NSTX UPGRADES
RESOURCE LOADED SCHEDULE
CD-2 Schedule
April 2011**

Sheet 1 of 2

- Early Bar
- Progress Bar
- Critical Activity

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11 FY12 FY13 FY14 FY15 FY16					
8250-165	Bakeout	16	23JUL14	04SEP14	13AUG14	25SEP14	-30	-19	140,915.20		0.00	0.00						EM//ST =1,024
8250-169	Recover from bakeout & scrub	7	14AUG14	26SEP14	22AUG14	06OCT14	-30	-19	48,788.32		0.00	0.00	EM//ST =336		; EM//SM =56			
8250-173	Ready for ISTP	0			22AUG14	06OCT14	-30	-19	0.00		0.00	0.00						EM//ST =00

Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

issuance of appropriate Safety Certificate parameters for operation of NSTX with new enhanced operating capabilities; preparation of documentation (procedures) for safely integrating the upgrades for operations within NSTX safe operating parameters; working with NSTX Operations Group for the successful integration of the upgrades.

{Integrated Systems Test (Job 7900)}

WBS Element: 1.8

WBS Level: 2

WBS Title: Site Preparation and Assembly

Definition: Site preparation and torus assembly includes modifications to the existing NSTX Test Cell components and subsystems and the assembly and installation of all Torus Systems (WBS 1.1). Modifications to other PPPL facilities, components, and subsystems outside the NSTX Test Cell and the assembly and installation of non-torus components and subsystems are included in the individual components and subsystems.

WBS Element: 1.8.1

WBS Level: 3

WBS Title: Site Preparation

Definition: This WBS element includes construction of the NSTX machine platform and the modifications to the NSTX Test Cell. There are no activities in this WBS element as part of the NSTX Upgrade Project. NTC equipment removals, relocations and platform modifications necessary to support installation of the 2nd NBI are included in WBS element 1.2.4.2.

WBS Element: 1.8.2

WBS Level: 3

WBS Title: Torus Assembly and Construction

Definition: Torus Assembly and construction includes the assembly and installation of the NSTX torus, coils systems and all associated supports including construction management. This WBS element includes removal of equipment for clearance and accessibility, moving existing coils, cutting off existing supports mounted on the vacuum vessel and installing a new external cage support structure and reinstalling, testing and commissioning the equipment removed.

{Installation of the Coil Support System (Job 8200)}

Also included in this WBS element is the removal of the existing Center Stack and installation of the NSTX Upgraded Center Stack, followed by closing up the vacuum vessel, pumping down, leak checking, bakeout and machine area scrubs to be ready for Integrated System Testing.

{CS Removal & Re-Installation/Pumpdown/Bakeout (Job 8250)}

Work Approval Form (WAF)

Cost Center: 9417

Job Number: 8250

Job Title: Centerstack Removal & Re-installation/Pumpdown/Bakeout

Job Manager: Erik D. Perry


Description:

The scope of this job includes the removal of the existing centerstack and installation of the upgraded centerstack. This also includes the vessel closing, pumpdown and leak check, bakeout and scrub so that NSTX is ready to start ISTPs.


Schedule:

Refer to Primavera Data-Base

Approvals:

 7/20/10

Job Manager

 7/13/10

Project Manager



Engineering Department Head

Design Complexity		Design Maturity Definition						
Low	Medium	High						
Low	-15%	+25%	-20%	+40%	-30%	+60%	High	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Medium	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	Low	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity Definition		Design Maturity Definition						
Low	Medium	High						
Low	Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.	Medium	More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect					
High	Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty.	Based on standard industry and DOE estimate classifications (Per AACEI Recommended						

Cost Center:		9417							
Job Number:		8250							
Job Title:		Centerstack Removal & Re-installation/Pumpdown/Bakeout							
Job Manager:		Erik D. Perry							
Materials and Subcontracts (M&S)									
Description:									
									TOTALS

CATEGORIZATION CODES:

- 1 - National Standards
- 2 - Engineering Judgement/Experience
- 3 - Estimates/Data from External Sources (e.g., W7X, ATF, etc.)
- 4 - Previous PPPL/ORNL Experience (e.g., TFTR, NSTX, PLT, etc.)
- 5 - Prototype Data/Test Results
- 6 - Catalogue Price/Vendor Quote
- 7 - Placed Contracts
- 8 - Actual experience for NCSX Work
- 9 - Other