

CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE														FORM APPROVED OMB No. 0704-0188					
1. CONTRACTOR		2. CONTRACT				3. PROGRAM				4. REPORT PERIOD									
a. NAME Princeton University-Plasma Physics Lab		a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD)  2013 / 12 / 01									
b. LOCATION (Address and ZIP Code) Princeton, New Jersey		b. NUMBER DE-AC02-09CH11466				b. PHASE CD-3				b. TO (YYYYMMDD)  2013 / 12 / 31									
		c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE		NO		X		YES (YYYYMMDD) 2011 / 12 / 20							
5. CONTRACT DATA																			
a. QUANTITY 1	b. NEGOTIATED COST 86,810	c. ESTIMATED COST OF AUTHORIZED UNPRICED WORK 0	d. TARGET PROFIT/FEE 0	e. TARGET PRICE 86,810	f. ESTIMATED PRICE 0	g. CONTRACT CEILING 0	h. ESTIMATED CONTRACT CEILING 0	i. DATE OF OTB/OTS (YYYYMMDD)											
6. ESTIMATED COST AT COMPLETION				7. AUTHORIZED CONTRACTOR REPRESENTATIVE															
MANAGEMENT ESTIMATE AT COMPLETION (1)		CONTRACT BUDGET BASE (2)		VARIANCE (3)		a. NAME (Last, First, Middle Initial) Ronald Strykowsky				b. TITLE Project Manager									
a. BEST CASE 0						c. SIGNATURE				d. DATE SIGNED (YYYYMMDD)									
b. WORST CASE 0																			
c. MOST LIKELY 0		86,810		86,810															
8. PERFORMANCE DATA																			
WBS (3)  ITEM (1)	CURRENT PERIOD						CUMULATIVE TO DATE						REPROGRAMMING ADJUSTMENTS			AT COMPLETION			
	BUDGETED COST		ACTUAL COST WORK PERFORMED (4)	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED (9)	VARIANCE		COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	BUDGETED (14)	ESTIMATED (15)	VARIANCE (16)			
	WORK SCHEDULED (2)	WORK PERFORMED (3)		SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)		SCHEDULE (10)	COST (11)									
1.1 Torus Systems	381	224	551	-157	-327	23,564	22,013	25,980	-1,551	-3,967	0	0	0	24,849	29,490	-4,641			
1.2 Plasma Heating and Current L	397	366	432	-31	-66	19,434	18,641	17,583	-793	1,058	0	0	0	23,629	22,572	1,058			
1.3 Auxiliary Systems	70	2	14	-68	-12	267	244	239	-23	5	0	0	0	458	483	-26			
1.4 Plasma Diagnostics	20	34	34	14	0	1,993	1,860	2,258	-133	-398	0	0	0	2,126	2,537	-410			
1.5 Power Systems	643	239	317	-404	-79	8,379	6,791	6,894	-1,588	-103	0	0	0	10,193	10,560	-367			
1.6 Central Instrumentation & Co	59	16	15	-43	1	464	412	379	-52	33	0	0	0	974	941	33			
1.7 Project Support & Integration	199	193	280	-6	-87	12,590	12,571	11,969	-19	603	0	0	0	14,513	14,136	377			
1.8 Site Preparation and Torus As	103	143	209	40	-66	6,885	6,875	5,883	-10	993	0	0	0	10,068	9,656	412			
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
d. UNDISTRIBUTED BUDGET																			
e. SUBTOTAL	1,872	1,215	1,852	-657	-637	73,576	69,408	71,185	-4,168	-1,778	0	0	0	86,810	90,374	-3,564			
f. MANAGEMENT RESERVE																			
g. TOTAL	1,872	1,215	1,852	-657	-637	73,576	69,408	71,185	-4,168	-1,778	0	0	0	86,810					
9. RECONCILIATION TO CONTRACT BUDGET BASELINE																			
a. VARIANCE ADJUSTMENT																			
b. TOTAL CONTRACT VARIANCE																			
										-4,168		-1,778		86,810		0		86,810	

CONTRACT PERFORMANCE REPORT FORMAT 2 - ORGANIZATIONAL CATEGORIES															FORM APPROVED OMB No. 0704-0188	
1. CONTRACTOR		2. CONTRACT				3. PROGRAM				4. REPORT PERIOD			DOLLARS IN Thousands of \$			
a. NAME Princeton University-Plasma Physics Lab		a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD) 12/1/2013			OMB No. 0704-0188			
b. LOCATION (Address and ZIP Code) Princeton, New Jersey		b. NUMBER DE-AC02-09CH11466				b. PHASE CD-3				b. TO (YYYYMMDD) 12/31/2013						
		c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE #NAME? NO		#NAME? YES (YYYYMMDD)		#NAME?						
5. PERFORMANCE DATA																
OBS (2)	CURRENT PERIOD					CUMULATIVE TO DATE					REPROGRAMMING			AT COMPLETION		
	BUDGETED COST		ACTUAL	VARIANCE		BUDGETED COST		ACTUAL	VARIANCE		ADJUSTMENTS			BUDGETED	ESTIMATED	VARIANCE
	WORK SCHEDULED (2)	WORK PERFORMED (3)	COST WORK PERFORMED (4)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	COST WORK PERFORMED (9)	SCHEDULE (10)	COST (11)	COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	(14)	(15)	(16)
ITEM (1)																
=CONCATENATE(REPT(" ",1-1),"CS", " Center Stack")	\$1,294.74	\$675.50	\$1,156.00	-\$619.24	-\$480.50	\$42,952.53	\$39,596.25	\$42,842.12	-\$3,356.28	-\$3,245.86	\$0.00	\$0.00	\$0.00	\$50,291.68	\$55,098.60	-\$4,806.92
=CONCATENATE(REPT(" ",1-1),"NB", " Neutral Beam")	\$439.23	\$407.91	\$525.70	-\$31.32	-\$117.79	\$22,610.95	\$21,817.79	\$20,320.31	-\$793.16	\$1,497.48	\$0.00	\$0.00	\$0.00	\$27,181.22	\$25,864.68	\$1,316.54
=CONCATENATE(REPT(" ",1-1),"PM", " Project Management")	\$137.93	\$131.48	\$169.81	-\$6.45	-\$38.33	\$8,012.59	\$7,993.54	\$8,022.89	-\$19.05	-\$29.35	\$0.00	\$0.00	\$0.00	\$9,337.39	\$9,410.89	-\$73.50
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
d. UNDISTRIBUTED BUDGET														\$0.00	\$0.00	\$0.00
e. SUBTOTAL (Performance Measurement Baseline)	\$1,871.90	\$1,214.89	\$1,851.52	-\$657.01	-\$636.62	\$73,576.07	\$69,407.58	\$71,185.32	-\$4,168.49	-\$1,777.74	\$0.00	\$0.00	\$0.00	\$86,810.29	\$90,374.18	-\$3,563.89
f. MANAGEMENT RESERVE														\$0.00		
g. TOTAL	\$1,871.90	\$1,214.89	\$1,851.52	-\$657.01	-\$636.62	\$73,576.07	\$69,407.58	\$71,185.32	-\$4,168.49	-\$1,777.74	\$0.00	\$0.00	\$0.00	\$86,810.29		

CONTRACT PERFORMANCE REPORT FORMAT 2 - ORGANIZATIONAL CATEGORIES													FORM APPROVED					
													DOLLARS IN	Thousands of \$	OMB No. 0704-0188			
1. CONTRACTOR			2. CONTRACT				3. PROGRAM				4. REPORT PERIOD							
a. NAME Princeton University-Plasma Physics Lab			a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD)  2013 / 12 / 01							
b. LOCATION (Address and ZIP Code) Princeton, New Jersey			b. NUMBER DE-AC02-09CH11466				b. PHASE CD-3				b. TO (YYYYMMDD)  2013 / 12 / 31							
			c. TYPE M&O				d. SHARE RATIO				c. EVMS ACCEPTANCE <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES (YYYYMMDD) 2011 / 12 / 20							
5. PERFORMANCE DATA																		
OBS (3)	CURRENT PERIOD						CUMULATIVE TO DATE					REPROGRAMMING			AT COMPLETION			
	BUDGETED COST		ACTUAL		VARIANCE		BUDGETED COST		ACTUAL		VARIANCE		ADJUSTMENTS			BUDGETED	ESTIMATED	VARIANCE
	ITEM (1)	WORK SCHEDULED (2)	WORK PERFORMED (3)	COST WORK PERFORMED (4)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	COST WORK PERFORMED (9)	SCHEDULE (10)	COST (11)	COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	(14)	(15)	(16)	
1000 CSU Analytical Support (Dudek)	14	14	33	0	-19	553	553	575	0	-22	0	0	0	705	728	-22		
1001 CS Plasma Facing Components (Tresemer)	26	27	36	1	-9	2,065	1,959	1,778	-105	181	0	0	0	2,110	1,928	182		
1002 Passive Plate Analysis & Upgrade (Atnafu)	7	24	26	18	-2	722	745	566	22	179	0	0	0	996	818	178		
1200 Structures & Supports (Smith)	1	0	61	-1	-61	3,791	3,773	4,468	-17	-694	0	0	0	3,791	4,505	-714		
1300 Center Stack (Chrzanowski)	60	60	111	0	-51	2,341	2,341	2,667	0	-326	0	0	0	2,688	3,014	-327		
1301 Outer TF Coils (CLOSED)	0	0	0	0	0	471	471	477	0	-6	0	0	0	471	477	-6		
1302 Center Stack Assembly (Chrzanowski)	0	0	0	0	0	684	236	172	-448	64	0	0	0	845	848	-3		
1303 TF Joint Test Stand & Test (CLOSED)	0	0	0	0	0	353	353	225	0	128	0	0	0	353	225	128		
1304 Inner TF Bundle (Chrzanowski)	187	42	10	-145	32	3,417	3,140	3,230	-277	-90	0	0	0	3,566	3,763	-197		
1305 Ohmic Heating Coil (Chrzanowski)	78	37	249	-41	-211	6,520	5,975	9,265	-545	-3,290	0	0	0	6,676	10,433	-3,757		
1306 Inner PF Coils (Chrzanowski)	0	20	25	20	-5	824	714	831	-110	-117	0	0	0	824	953	-129		
1307 CS Casing Assembly (Chrzanowski)	7	0	0	-7	0	1,382	1,312	1,285	-71	27	0	0	0	1,384	1,357	27		
1310 CSU Magnets Systems (CLOSED)	0	0	0	0	0	442	442	442	0	0	0	0	0	442	442	0		
3200 Water Cooling System Mods (Atnafu)	0	2	4	2	-2	74	73	46	-2	27	0	0	0	195	199	-3		
3300 Bakeout System Mods CSU (Raki)	70	0	9	-70	-9	90	116	119	25	-3	0	0	0	160	164	-4		
3400 Gas Delivery System Mods (Blanchard)	0	0	1	0	-1	102	56	75	-46	-19	0	0	0	102	121	-18		
4100 Center Stack Diagnostics (Kaiba)	0	0	23	0	-23	836	733	695	-103	38	0	0	0	836	798	38		
4500 MPTS VV Modification (Labik)	0	16	11	16	5	1,137	1,108	1,563	-29	-455	0	0	0	1,137	1,604	-467		
5000 CSU Power Systems (Raki)	491	107	115	-384	-8	4,737	3,713	3,038	-1,024	675	0	0	0	5,735	5,117	619		
5200 DCPS (Hatcher)	59	68	125	9	-57	2,271	1,904	2,811	-367	-907	0	0	0	2,406	3,521	-1,114		
5501 Coil Bus Runs (Atnafu)	93	64	78	-29	-13	1,371	1,174	1,046	-197	128	0	0	0	2,051	1,923	128		
6100 Control Sys Data Acquisition (Sichta)	59	16	15	-43	1	464	412	379	-52	33	0	0	0	974	941	33		
7200 Center Stack Management (Dudek)	19	19	16	0	3	1,401	1,401	1,209	0	192	0	0	0	1,624	1,432	192		
8200 CS & Coil Supt Struct Install (Perry)	63	70	135	8	-64	5,424	5,427	4,847	3	580	0	0	0	7,156	7,156	0		
8210 Field Supervision & Oversight (Perry)	22	22	30	0	-8	1,166	1,166	984	0	182	0	0	0	1,426	1,244	182		
8250 Remove/Install Centerstack (Perry)	19	51	44	32	7	295	282	52	-13	230	0	0	0	1,485	1,256	230		
4501 Bay A and L RWM Coil (Labik)	20	18	0	-3	18	20	19	0	-1	19	0	0	0	154	135	19		
2300 ECH Analysis (CLOSED)	0	0	0	0	0	84	84	29	0	55	0	0	0	84	29	55		
2420 2nd NBI Sources (CLOSED)	-254	0	0	254	0	99	99	61	0	38	0	0	0	99	61	38		
2425 BL Relocation (Cropper)	0	0	2	0	-2	1,803	1,694	1,217	-108	477	0	0	0	1,803	1,325	478		
2430 2nd NBI Decontamination (CLOSED)	0	0	0	0	0	2,057	2,057	2,070	0	-13	0	0	0	2,057	2,070	-13		
2440 2nd NBI Beamline (Cropper)	0	0	1	0	-1	1,979	1,901	1,514	-78	387	0	0	0	1,979	1,592	386		
2450 2nd NBI Services (Cropper)	82	13	92	-69	-79	3,764	3,873	3,406	108	467	0	0	0	4,950	4,484	466		
2460 2nd NBI Armor (Tresemer)	43	22	52	-20	-30	665	713	939	48	-227	0	0	0	761	987	-227		
2470 2nd NBI Power (Raki)	328	299	209	-30	90	2,444	2,199	2,083	-245	116	0	0	0	3,492	3,376	116		
2475 2nd NBI Controls (Cropper)	76	6	21	-70	-15	2,249	1,722	1,415	-528	307	0	0	0	2,611	2,304	308		
2480 2nd NBI/TVPS Duct (Blanchard)	31	26	7	-6	18	2,043	2,033	2,291	-10	-258	0	0	0	2,094	2,352	-258		
2485 Vacuum Pumping System (Blanchard)	42	0	0	-42	0	190	299	361	109	-63	0	0	0	388	450	-63		
2490 NTC Equipment Relocations (Perry)	49	0	47	-49	-47	2,056	1,967	2,196	-89	-229	0	0	0	3,311	3,540	-229		
7300 NB2 Management (Stevenson)	22	22	15	0	6	910	910	764	0	145	0	0	0	1,103	957	146		
7400 Health Physics Support (Stevenson)	20	20	78	0	-58	2,267	2,267	1,973	0	294	0	0	0	2,449	2,336	113		
7100 Project Management & Integration (Strykowski)	100	100	110	0	-11	5,417	5,417	5,684	0	-268	0	0	0	6,412	6,793	-381		
7710 NSTX-U HP and Other Allocations (Strykowski)	32	32	59	0	-28	2,567	2,567	2,335	0	233	0	0	0	2,847	2,545	302		
7900 Integrated System (Gentile)	7	0	0	-6	0	29	10	4	-19	6	0	0	0	78	73	5		
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
d. UNDISTRIBUTED BUDGET														0	0	0		
e. SUBTOTAL (Performance Measurement Baseline)	1,872	1,215	1,852	-657	-637	73,576	69,408	71,185	-4,168	-1,778	0	0	0	86,810	90,374	-3,564		

CONTRACT PERFORMANCE REPORT													FORM APPROVED		
FORMAT 3 - BASELINE													OMB No. 0704-0188		
The public reporting burden for this collection of information is estimated to average 5.0 hours per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing the burden, to the Department of Defense, Executive Services Directorate (0704-0188). Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.															
<b>1. CONTRACTOR</b>			<b>2. CONTRACT</b>				<b>3. PROGRAM</b>				<b>4. REPORT PERIOD</b>				
a. NAME Princeton University-Plasma Physics Lab			a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD)  2013 / 12 / 01				
b. LOCATION (Address and ZIP Code) Princeton, New Jersey			b. NUMBER DE-AC02-09CH11466				b. PHASE CD-3				b. TO (YYYYMMDD)  2013 / 12 / 31				
			c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE NO <input type="checkbox"/> X <input checked="" type="checkbox"/> YES (YYYYMMDD) 2011 / 12 / 20								
<b>5. CONTRACT DATA</b>															
a. ORIGINAL NEGOTIATED COST  77,317			b. NEGOTIATED CONTRACT CHANGES  9,493		c. CURRENT NEGOTIATED COST (a. + b.)  86,810		d. ESTIMATED COST OF AUTHORIZED UNPRICED WORK  0		e. CONTRACT BUDGET BASE (c. + d.)  86,810		f. TOTAL ALLOCATED BUDGET  86,810		g. DIFFERENCE (e. - f.)  0		
h. CONTRACT START DATE (YYYYMMDD)  2009/02/23			i. CONTRACT DEFINITIZATION DATE (YYYYMMDD)				j. PLANNED COMPLETION DATE (YYYYMMDD)  2015/09/29			k. CONTRACT COMPLETION DATE (YYYYMMDD)		l. ESTIMATED COMPLETION DATE (YYYYMMDD)  2015/09/29			
<b>6. PERFORMANCE DATA</b>															
Contract Change Number  ITEM (1)	BCWS CUMULATIVE TO DATE (2)	BCWS FOR REPORT PERIOD (3)	BUDGETED COST FOR WORK SCHEDULED (BCWS) (Non-Cumulative)											UNDISTRIBUTED BUDGET (15)	TOTAL BUDGET (16)
			SIX MONTH FORECAST (Enter names of months)						ENTER SPECIFIED PERIODS						
			+1 31JAN2014 (4)	+2 28FEB2014 (5)	+3 31MAR2014 (6)	+4 30APR2014 (7)	+5 31MAY2014 (8)	+6 30JUN2014 (9)	31JUL2014 (10)	31AUG2014 (11)	30SEP2014 (12)	31OCT2014 (13)	30NOV2014 (14)		
a. PERFORMANCE MEASUREMENT BASELINE (Beginning of Period)	71,704	1,872	2,431	2,075	2,274	1,768	1,482	1,225	911	541	298	0	0	0	86,580
b. BASELINE CHANGES AUTHORIZED DURING REPORTING PERIOD															
ECP-104															152
ECP-105															47
ECP-103															31
c. PERFORMANCE MEASUREMENT BASELINE (End of Period)	73,576		2,481	2,146	2,315	1,773	1,543	1,225	911	541	298	0	0	0	86,810
<b>7. MANAGEMENT RESERVE</b>															0
<b>8. TOTAL</b>															86,810

Table with columns: WBS OBS, Current Period (Budget, Actuals, Earned, SV, CV, SPI, CPI), Cumulative to Date (Budget, Actuals, Earned, SV, CV, SPI, CPI), TCPIbac, TCPIac, At Complete (BAC, EAC, VAC), % Spent, % Complete. Includes sub-sections like 1.1 Torus Systems, 1.2 Plasma Heating and Current Drive Systems, etc.