

CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE															FORM APPROVED OMB No. 0704-0188						
DOLLARS IN															Thousands of \$						
1. CONTRACTOR					2. CONTRACT					3. PROGRAM					4. REPORT PERIOD						
a. NAME Princeton University-Plasma Physics Lab					a. NAME DOE-SC-OFES-NSTX Upgrade					a. NAME NSTX Upgrade Project					a. FROM (YYYYMMDD) 2013 / 01 / 01						
b. LOCATION (Address and ZIP Code) Princeton, New Jersey					b. NUMBER DE-AC02-09CH11466					b. PHASE CD-3					b. TO (YYYYMMDD) 2013 / 01 / 31						
					c. TYPE M&O					c. EVMS ACCEPTANCE NO <input type="checkbox"/> X YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20											
d. SHARE RATIO																					
5. CONTRACT DATA																					
a. QUANTITY	b. NEGOTIATED COST	c. ESTIMATED COST OF AUTHORIZED UNPRICED WORK	d. TARGET PROFIT/FEE	e. TARGET PRICE	f. ESTIMATED PRICE	g. CONTRACT CEILING	h. ESTIMATED CONTRACT CEILING	i. DATE OF OTB/OTS (YYYYMMDD)													
1	83,313	0	0	83,313	0	0	0														
6. ESTIMATED COST AT COMPLETION									7. AUTHORIZED CONTRACTOR REPRESENTATIVE												
MANAGEMENT ESTIMATE AT COMPLETION (1)			CONTRACT BUDGET BASE (2)			VARIANCE (3)			a. NAME (Last, First, Middle Initial) Ronald Strykowski						b. TITLE Project Manager						
a. BEST CASE			0						c. SIGNATURE						d. DATE SIGNED (YYYYMMDD)						
b. WORST CASE			0																		
c. MOST LIKELY			83,313			83,313															
8. PERFORMANCE DATA																					
WBS (3)	CURRENT PERIOD										CUMULATIVE TO DATE					REPROGRAMMING ADJUSTMENTS			AT COMPLETION		
	BUDGETED COST		ACTUAL COST WORK PERFORMED		VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED		VARIANCE					BUDGETED	ESTIMATED	VARIANCE			
	WORK SCHEDULED (2)	WORK PERFORMED (3)	COST WORK PERFORMED (4)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	COST WORK PERFORMED (9)	SCHEDULE (10)	COST (11)	COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	(14)	(15)	(16)					
1.1 Torus Systems	1,037	652	694	-386	-42	17,223	15,453	18,025	-1,770	-2,572	0	0	0	22,979	25,622	-2,644					
1.2 Plasma Heating and Current T	647	285	513	-363	-229	10,760	13,273	12,213	2,513	1,060	0	0	0	23,270	22,283	987					
1.3 Auxiliary Systems	0	0	0	0	0	120	162	110	42	52	0	0	0	377	449	-72					
1.4 Plasma Diagnostics	74	61	39	-13	22	1,532	1,449	1,559	-84	-110	0	0	0	1,972	2,216	-244					
1.5 Power Systems	228	290	280	62	10	4,391	4,094	3,998	-296	97	0	0	0	9,844	9,654	191					
1.6 Central Instrumentation & Co	3	5	3	2	1	185	308	280	123	28	0	0	0	956	980	-24					
1.7 Project Support & Integration	214	214	270	0	-56	10,213	10,213	9,117	0	1,096	0	0	0	14,371	13,803	568					
1.8 Site Preparation and Torus As	214	149	210	-65	-61	3,654	3,514	3,751	-140	-236	0	0	0	9,544	10,133	-589					
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
d. UNDISTRIBUTED BUDGET	0																				
e. SUBTOTAL	2,417	1,654	2,009	-763	-354	48,079	48,466	49,052	388	-585	0	0	0	83,313	85,140	-1,827					
f. MANAGEMENT RESERVE	0																				
g. TOTAL	2,417	1,654	2,009	-763	-354	48,079	48,466	49,052	388	-585	0	0	0	83,313							
9. RECONCILIATION TO CONTRACT BUDGET BASELINE																					
a. VARIANCE ADJUSTMENT																					
b. TOTAL CONTRACT VARIANCE																					
										388		-585		83,313			85,140		-1,827		

CLASSIFICATION (When Filled In)

Report Options

Criteria: WBS (3)

Calendar: 18 Required Set

Cost Sets: Scheduled, Performed, Actuals, Est. At Complete, , , Over target baseline

CLASSIFICATION (When Filled In)

**CONTRACT PERFORMANCE REPORT
FORMAT 2 - ORGANIZATIONAL CATEGORIES**

DOLLARS IN Thousands of \$

FORM APPROVED

OMB No. 0704-0188

1. CONTRACTOR		2. CONTRACT		3. PROGRAM		4. REPORT PERIOD	
a. NAME Princeton University-Plasma Physics Lab		a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project		a. FROM (YYYYMMDD) 1/1/2013	
b. LOCATION (Address and ZIP Code) Princeton, New Jersey		b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 1/31/2013	
c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20			

OBS (2)	CURRENT PERIOD					CUMULATIVE TO DATE					REPROGRAMMING ADJUSTMENTS			AT COMPLETION		
	BUDGETED COST		ACTUAL COST WORK PERFORMED (4)	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED (9)	VARIANCE		COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	BUDGETED (14)	ESTIMATED (15)	VARIANCE (16)
	WORK SCHEDULED (2)	WORK PERFORMED (3)		SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)		SCHEDULE (10)	COST (11)						
ITEM (1)																
CS Center Stack	\$1,575.40	\$1,175.42	\$1,238.10	-400	-63	28,058	25,932	28,654	-2,125	-2,722	0	0	0	47,154	50,515	-3,362
NB Neutral Beam	\$706.65	\$343.83	\$611.21	-363	-267	13,400	15,913	14,083	2,513	1,830	0	0	0	26,822	25,066	1,757
PM Project Management	\$135.25	\$135.25	\$159.30	0	-24	6,621	6,621	6,315	0	306	0	0	0	9,337	9,559	-221
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
d. UNDISTRIBUTED BUDGET																
e. SUBTOTAL (Performance Measurement Baseline)	\$2,417.29	\$1,654.50	\$2,008.61	-763	-354	\$48,078.60	\$48,466.44	\$49,051.93	388	-585	\$0.00	\$0.00	\$0.00	83,313	\$85,139.79	-1,827
f. MANAGEMENT RESERVE														50.00		
g. TOTAL	2,417	1,654	2,009	-763	-354	48,079	48,466	49,052	388	-585	0	0	0	83,313		

CLASSIFICATION (When Filled In)

Report Options
 Criteria: OBS (2)
 Calendar Set: 18 Required Set
 Cost Sets: Scheduled, Performed, Actuals, Est. At Complete, , , Over target baseline

CLASSIFICATION (When Filled In)

**CONTRACT PERFORMANCE REPORT
FORMAT 2 - ORGANIZATIONAL CATEGORIES**

DOLLARS IN Thousands of \$ FORM APPROVED OMB No. 0704-0188

1. CONTRACTOR		2. CONTRACT		3. PROGRAM		4. REPORT PERIOD	
a. NAME Princeton University-Plasma Physics Lab		a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project		a. FROM (YYYYMMDD) 2013 / 01 / 01	
b. LOCATION (Address and ZIP Code) Princeton, New Jersey		b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 2013 / 01 / 31	
c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20			

OBS (3)	CURRENT PERIOD					CUMULATIVE TO DATE					REPROGRAMMING ADJUSTMENTS			AT COMPLETION		
	BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		COST VARIANCE	SCHEDULE VARIANCE	BUDGET	BUDGETED	ESTIMATED	VARIANCE
	WORK SCHEDULED (2)	WORK PERFORMED (3)	(4)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	(9)	SCHEDULE (10)	COST (11)	(12a)	(12b)	(13)	(14)	(15)	(16)
1000 CSU Analytical Support (Dudek)	17	17	17	0	1	374	374	412	0	-38	0	0	0	705	744	-39
1001 CS Plasma Facing Components (Tresemer)	131	72	69	-59	4	1,571	1,401	1,174	-170	227	0	0	0	2,107	1,855	252
1002 Passive Plate Analysis & Upgrade (Atnafu)	32	25	1	-7	24	475	453	451	-21	2	0	0	0	639	637	2
1200 Structures & Supports (Smith)	186	173	29	-13	144	3,173	3,505	4,177	331	-673	0	0	0	3,765	4,323	-558
1300 Center Stack (Chrzanowski)	77	77	71	0	5	1,154	1,154	1,257	0	-104	0	0	0	1,778	2,052	-274
1301 Outer TF Coils (Chrzanowski)	207	0	29	-207	-29	400	163	225	-238	-63	0	0	0	471	533	-63
1302 Center Stack Assembly (Chrzanowski)	0	0	0	0	0	236	27	29	-208	-2	0	0	0	872	874	-2
1303 TF Joint Test Stand & Test (CLOSED)	0	0	0	0	0	353	353	225	0	128	0	0	0	353	225	128
1304 Inner TF Bundle (Chrzanowski)	201	17	2	-184	15	2,673	2,222	2,374	-451	-153	0	0	0	3,610	3,762	-153
1305 Ohmic Heating Coil (Chrzanowski)	102	113	326	10	-214	4,834	4,014	5,725	-820	-1,711	0	0	0	6,009	7,762	-1,753
1306 Inner PF Coils (Chrzanowski)	15	26	28	12	-1	304	331	473	28	-142	0	0	0	843	985	-142
1307 CS Casing Assembly (Chrzanowski)	69	131	122	62	10	1,235	1,015	1,059	-220	-44	0	0	0	1,384	1,427	-43
1310 CSU Magnets Systems (CLOSED)	0	0	0	0	0	442	442	442	0	0	0	0	0	442	442	0
3200 Water Cooling System Mods (Atnafu)	0	0	0	0	0	74	68	38	-6	30	0	0	0	195	165	31
3300 Bakeout System Mods CSU (Raki)	0	0	0	0	0	5	55	39	50	16	0	0	0	79	188	-108
3400 Gas Delivery System Mods (Blanchard)	0	0	0	0	0	41	39	34	-2	5	0	0	0	102	97	6
4100 Center Stack Diagnostics (Kaika)	38	0	0	-38	0	562	565	445	3	120	0	0	0	836	716	120
4500 MPTS VV Modification (Labik)	36	61	39	25	22	970	884	1,114	-87	-230	0	0	0	1,137	1,500	-363
5000 CSU Power Systems (Raki)	62	209	151	147	58	2,273	2,645	2,463	372	182	0	0	0	5,735	5,378	358
5200 DCPs (Hatcher)	120	61	92	-59	-31	1,568	939	1,061	-629	-123	0	0	0	2,523	2,726	-204
5501 Coil Bus Runs (Atnafu)	45	20	36	-26	-17	549	511	473	-39	37	0	0	0	1,586	1,549	37
6100 Control Sys Data Acquisition (Sichta)	3	5	3	2	1	185	308	280	123	28	0	0	0	956	980	-24
7200 Center Stack Management (Dudek)	19	19	12	0	7	952	952	932	0	20	0	0	0	1,482	1,462	20
8200 CS & Coil Supt Struct Install (Perry)	148	102	189	-46	-87	2,794	2,717	3,118	-77	-401	0	0	0	7,094	7,849	-755
8210 Field Supervision & Oversight (Perry)	46	46	21	0	26	727	727	631	0	97	0	0	0	1,426	1,330	97
8250 Remove/Install Centerstack (Perry)	19	0	0	-19	0	133	70	2	-63	68	0	0	0	1,023	954	69
2300 ECH Analysis (CLOSED)	0	0	0	0	0	84	84	29	0	55	0	0	0	84	29	55
2420 2nd NBI Sources (CLOSED)	0	0	0	0	0	4	99	61	95	38	0	0	0	99	61	38
2425 BL Relocation (Atnafu)	123	64	52	-59	12	1,373	1,126	800	-247	327	0	0	0	1,803	1,476	327
2430 2nd NBI Decontamination (CLOSED)	0	0	0	0	0	2,057	2,057	2,070	0	-13	0	0	0	2,057	2,070	-13
2440 2nd NBI Beamline (Cropper)	101	49	43	-53	5	1,605	1,756	1,291	151	465	0	0	0	1,979	1,537	441
2450 2nd NBI Services (Atnafu)	22	49	85	27	-36	742	1,379	1,344	637	35	0	0	0	4,727	4,692	35
2460 2nd NBI Armor (Tresemer)	32	18	22	-14	-4	451	636	794	185	-158	0	0	0	761	882	-121
2470 2nd NBI Power (Raki)	91	2	34	-89	-32	577	1,048	877	471	171	0	0	0	3,335	3,151	184
2475 2nd NBI Controls (Cropper)	190	81	10	-109	71	1,358	1,580	1,282	222	298	0	0	0	2,611	2,347	264
2480 2nd NBI/TVPS Duct (Blanchard)	49	27	169	-22	-142	825	1,599	1,781	774	-182	0	0	0	1,952	2,284	-332
2485 Vacuum Pumping System (Blanchard)	0	0	22	0	-22	90	169	260	79	-90	0	0	0	388	455	-67
2490 NTC Equipment Relocations (Perry)	40	-4	76	-45	-80	1,594	1,740	1,625	146	115	0	0	0	3,475	3,300	175
7300 NB2 Management (Stevenson)	22	22	10	0	13	680	680	607	0	73	0	0	0	1,103	1,030	73
7400 Health Physics Support (Stevenson)	37	37	88	0	-51	1,960	1,960	1,263	0	697	0	0	0	2,449	1,752	697
7100 Project Management & Integration (Strykowski)	95	95	95	0	0	4,405	4,405	4,487	0	-82	0	0	0	6,412	7,022	-610
7710 NSTX-U HP and Other Allocations (Strykowski)	40	40	65	0	-25	2,208	2,208	1,824	0	384	0	0	0	2,847	2,463	384
7900 Integrated System (Gentile)	0	0	0	0	0	8	8	4	0	4	0	0	0	78	74	4
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
d. UNDISTRIBUTED BUDGET														0	0	0
e. SUBTOTAL (Performance Measurement Baseline)	2,417	1,654	2,009	-763	-354	48,079	48,466	49,052	388	-585	0	0	0	83,313	85,140	-1,827
f. MANAGEMENT RESERVE														0		
g. TOTAL	2,417	1,654	2,009	-763	-354	48,079	48,466	49,052	388	-585	0	0	0	83,313		

CLASSIFICATION (When Filled In)

Baseline

CLASSIFICATION (When Filled In)																
CONTRACT PERFORMANCE REPORT FORMAT 3 - BASELINE													FORM APPROVED			
													OMB No. 0704-0188			
The public reporting burden for this collection of information is estimated to average 5.0 hours per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing the burden, to the Department of Defense, Executive Services Directorate (0704-0188). Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.																
1. CONTRACTOR			2. CONTRACT				3. PROGRAM				4. REPORT PERIOD					
a. NAME Princeton University-Plasma Physics Lab			a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD) 2013 / 01 / 01					
b. LOCATION (Address and ZIP Code) Princeton, New Jersey			b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 2013 / 01 / 31									
			c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE NO <input type="checkbox"/> X <input checked="" type="checkbox"/> YES (YYYYMMDD) 2011 / 12 / 20									
5. CONTRACT DATA																
a. ORIGINAL NEGOTIATED COST 77,317			b. NEGOTIATED CONTRACT CHANGES 5,996		c. CURRENT NEGOTIATED COST (a. + b.) 83,313		d. ESTIMATED COST OF AUTHORIZED UNPRICED WORK 0		e. CONTRACT BUDGET BASE (c. + d.) 83,313		f. TOTAL ALLOCATED BUDGET 0		g. DIFFERENCE (e. - f.) 83,313			
h. CONTRACT START DATE (YYYYMMDD) 2009/02/23			i. CONTRACT DEFINITIZATION DATE (YYYYMMDD)			j. PLANNED COMPLETION DATE (YYYYMMDD) 2015/09/29			k. CONTRACT COMPLETION DATE (YYYYMMDD)		l. ESTIMATED COMPLETION DATE (YYYYMMDD) 2015/09/29					
6. PERFORMANCE DATA																
Contract Change Number ITEM (1)	BCWS CUMULATIVE TO DATE (2)	BCWS FOR REPORT PERIOD (3)	BUDGETED COST FOR WORK SCHEDULED (BCWS) (Non-Cumulative)												UNDISTRIBUTED BUDGET (15)	TOTAL BUDGET (16)
			SIX MONTH FORECAST (Enter names of months)						ENTER SPECIFIED PERIODS							
			+1 28FEB2013 (4)	+2 31MAR2013 (5)	+3 30APR2013 (6)	+4 31MAY2013 (7)	+5 30JUN2013 (8)	+6 31JUL2013 (9)	31AUG2013 (10)	30SEP2013 (11)	31OCT2013 (12)	30NOV2013 (13)	31DEC2013 (14)			
a. PERFORMANCE	45,686	2,419	2,079	1,584	1,836	1,947	1,439	2,189	2,011	2,118	3,166	2,478	1,663	0	83,089	
b. BASELINE CHANGES AUTHORIZED DURING REPORTING PERIOD																
ECP-060															221	
ECP-066															197	
ECP-067															-60	
ECP-071															-133	
c. PERFORMANCE MEASUREMENT BASELINE (End of Period)	48,079		2,080	1,573	1,859	2,001	1,505	2,258	2,059	2,166	3,215	2,469	1,655	0	83,313	
7. MANAGEMENT RESERVE																
8. TOTAL																

CLASSIFICATION (When Filled In)

Report Options
Criteria: Contract Change Number
Calendar: 19 Required Set
Cost Sets: Scheduled

EVM Data as of:		1/31/2013														
Thousands of \$																
WBS[2] OBS[3]	BCWS	BCWP	ACWP	Current Period		Cumulative to Date						At Completion				
				SV	CV	BCWS	BCWP	ACWP	SV	CV	SPI	CPI	BAC	EAC	VAC	
1.1 Torus Systems																
1000 CSU Analytical Support (Dudek)	17	17	17	0	1	374	374	412	0	-38	1.00	0.91	705	744	-39	
1001 CS Plasma Facing Components (Tresemer)	131	72	69	-59	4	1,571	1,401	1,174	-170	227	0.89	1.19	2,107	1,855	252	
1002 Passive Plate Analysis & Upgrade (Atnafu)	32	25	1	-7	24	475	453	451	-21	2	0.95	1.00	639	637	2	
1200 Structures & Supports (Smith)	186	173	29	-13	144	3,173	3,505	4,177	331	-673	1.10	0.84	3,765	4,323	-558	
1300 Center Stack (Chrzanowski)	77	77	71	0	5	1,154	1,154	1,257	0	-104	1.00	0.92	1,778	2,052	-274	
1301 Outer TF Coils (Chrzanowski)	207	0	29	-207	-29	400	163	225	-238	-63	0.41	0.72	471	533	-63	
1302 Center Stack Assembly (Chrzanowski)	0	0	0	0	0	236	27	29	-208	-2	0.12	0.93	872	874	-2	
1303 TF Joint Test Stand & Test (CLOSED)	0	0	0	0	0	353	353	225	0	128	1.00	1.57	353	225	128	
1304 Inner TF Bundle (Chrzanowski)	201	17	2	-184	15	2,673	2,222	2,374	-451	-153	0.83	0.94	3,610	3,762	-153	
1305 Ohmic Heating Coil (Chrzanowski)	102	113	326	10	-214	4,834	4,014	5,725	-820	-1,711	0.83	0.70	6,009	7,762	-1,753	
1306 Inner PF Coils (Chrzanowski)	15	26	28	12	-1	304	331	473	28	-142	1.09	0.70	843	985	-142	
1307 CS Casing Assembly (Chrzanowski)	69	131	122	62	10	1,235	1,015	1,059	-220	-44	0.82	0.96	1,384	1,427	-43	
1310 CSU Magnets Systems (CLOSED)	0	0	0	0	0	442	442	442	0	0	1.00	1.00	442	442	0	
WBS[2]Totals:	1,037	652	694	-386	-42	17,224	15,453	18,025	-1,770	-2,572	0.90	0.86	22,979	25,622	-2,644	
1.2 Plasma Heating and Current Drive Systems																
2300 ECH Analysis (CLOSED)	0	0	0	0	0	84	84	29	0	55	1.00	2.93	84	29	55	
2420 2nd NBI Sources (CLOSED)	0	0	0	0	0	4	99	61	95	38	26.60	1.62	99	61	38	
2425 BL Relocation (Atnafu)	123	64	52	-59	12	1,373	1,126	800	-247	327	0.82	1.41	1,803	1,476	327	
2430 2nd NBI Decontamination (CLOSED)	0	0	0	0	0	2,057	2,057	2,070	0	-13	1.00	0.99	2,057	2,070	-13	
2440 2nd NBI Beamline (Cropper)	101	49	43	-53	5	1,605	1,756	1,291	151	465	1.09	1.36	1,979	1,537	441	
2450 2nd NBI Services (Atnafu)	22	49	85	27	-36	742	1,379	1,344	637	35	1.86	1.03	4,727	4,692	35	
2460 2nd NBI Armor (Tresemer)	32	18	22	-14	-4	451	636	794	185	-158	1.41	0.80	761	882	-121	
2470 2nd NBI Power (Raki)	91	2	34	-89	-32	577	1,048	877	471	171	1.82	1.20	3,335	3,151	184	
2475 2nd NBI Controls (Cropper)	190	81	10	-109	71	1,358	1,580	1,282	222	298	1.16	1.23	2,611	2,347	264	
2480 2nd NBI/TVPS Duct (Blanchard)	49	27	169	-22	-142	825	1,599	1,781	774	-182	1.94	0.90	1,952	2,284	-332	
2485 Vacuum Pumping System (Blanchard)	0	0	22	0	-22	90	169	260	79	-90	1.88	0.65	388	455	-67	
2490 NTC Equipment Relocations (Perry)	40	-4	76	-45	-80	1,594	1,740	1,625	146	115	1.09	1.07	3,475	3,300	175	
WBS[2]Totals:	647	285	513	-363	-229	10,760	13,273	12,213	2,513	1,060	1.23	1.09	23,270	22,283	987	
1.3 Auxiliary Systems																
3200 Water Cooling System Mods (Atnafu)	0	0	0	0	0	74	68	38	-6	30	0.92	1.81	195	165	31	
3300 Bakeout System Mods CSU (Raki)	0	0	0	0	0	5	55	39	50	16	11.51	1.42	79	188	-108	
3400 Gas Delivery System Mods (Blanchard)	0	0	0	0	0	41	39	34	-2	5	0.95	1.16	102	97	6	
WBS[2]Totals:	0	0	0	0	0	120	162	110	42	52	1.35	1.47	377	449	-72	
1.4 Plasma Diagnostics																
4100 Center Stack Diagnostics (Kaita)	38	0	0	-38	0	562	565	445	3	120	1.00	1.27	836	716	120	
4500 MPTS VV Modification (Labik)	36	61	39	25	22	970	884	1,114	-87	-230	0.91	0.79	1,137	1,500	-363	
WBS[2]Totals:	74	61	39	-13	22	1,532	1,449	1,559	-84	-110	0.95	0.93	1,972	2,216	-244	
1.5 Power Systems																
5000 CSU Power Systems (Raki)	62	209	151	147	58	2,273	2,645	2,463	372	182	1.16	1.07	5,736	5,378	358	
5200 DCPS (Hatcher)	120	61	92	-59	-31	1,568	939	1,061	-629	-123	0.60	0.88	2,523	2,726	-204	
5501 Coil Bus Runs (Atnafu)	45	20	36	-26	-17	549	511	473	-39	37	0.93	1.08	1,586	1,549	37	
WBS[2]Totals:	228	290	280	62	10	4,391	4,094	3,998	-296	97	0.93	1.02	9,844	9,654	191	
1.6 Central Instrumentation & Control																
6100 Control Sys Data Acquisition (Sichta)	3	5	3	2	1	185	308	280	123	28	1.66	1.10	956	980	-24	
WBS[2]Totals:	3	5	3	2	1	185	308	280	123	28	1.66	1.10	956	980	-24	
1.7 Project Support & Integration																
7200 Center Stack Management (Dudek)	19	19	12	0	7	952	952	932	0	20	1.00	1.02	1,482	1,462	20	
7300 NB2 Management (Stevenson)	22	22	10	0	13	680	680	607	0	73	1.00	1.12	1,103	1,030	73	
7400 Health Physics Support (Stevenson)	37	37	88	0	-51	1,960	1,960	1,263	0	697	1.00	1.55	2,449	1,752	697	
7100 Project Management & Integration (Strykowski)	95	95	95	0	0	4,405	4,405	4,487	0	-82	1.00	0.98	6,412	7,022	-610	
7710 NSTX-U HP and Other Allocations (Strykowski)	40	40	65	0	-25	2,208	2,208	1,824	0	384	1.00	1.21	2,847	2,463	384	
7900 Integrated System (Gentile)	0	0	0	0	0	8	8	4	0	4	1.00	2.00	78	74	4	
WBS[2]Totals:	214	214	270	0	-56	10,213	10,213	9,117	0	1,096	1.00	1.12	14,371	13,803	568	
1.8 Site Preparation and Torus Assembly																
8200 CS & Coil Supt Struct Install (Perry)	148	102	189	-46	-87	2,794	2,717	3,118	-77	-401	0.97	0.87	7,094	7,849	-755	
8210 Field Supervision & Oversight (Perry)	46	46	21	0	26	727	727	631	0	97	1.00	1.15	1,426	1,330	97	
8250 Remove/Install Centerstack (Perry)	19	0	0	-19	0	133	70	2	-63	68	0.53	37.74	1,023	954	69	
WBS[2]Totals:	214	149	210	-65	-61	3,654	3,514	3,751	-140	-236	0.96	0.94	9,544	10,133	-589	
PMB	2,417	1,655	2,009	-763	-354	48,079	48,467	49,052	388	-585	1.01	0.99	83,313	85,140	-1,827	
MR													0	-1,000		
TAB													83,313	84,140		
													BCWR	ETC		
													(=pmb-bcwp)	(=EAC-acwp)		
Neg PEP Variance Threshold exceeded (VAR required)													34,847	35,088		
Pos PEP Variance Threshold exceeded (VAR required)																
Internal variance requiring a VAR (PM initiated)													10,401	10,160		
Negative variance <\$10K													30%	29%		
													TPC=	94,300	94,300	