

CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE															FORM APPROVED OMB No. 0704-0188					
DOLLARS IN															Thousands of \$					
<b>1. CONTRACTOR</b>					<b>2. CONTRACT</b>					<b>3. PROGRAM</b>					<b>4. REPORT PERIOD</b>					
a. NAME Princeton University-Plasma Physics Lab					a. NAME DOE-SC-OFES-NSTX Upgrade					a. NAME NSTX Upgrade Project					a. FROM (YYYYMMDD) 2012 / 06 / 01					
b. LOCATION (Address and ZIP Code) Princeton, New Jersey					b. NUMBER DE-AC02-09CH11466					b. PHASE CD-3					b. TO (YYYYMMDD) 2012 / 06 / 30					
					c. TYPE M&O					c. EVMS ACCEPTANCE NO <input type="checkbox"/> X YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20										
d. SHARE RATIO																				
<b>5. CONTRACT DATA</b>																				
a. QUANTITY		b. NEGOTIATED COST		c. ESTIMATED COST OF AUTHORIZED UNPRICED WORK		d. TARGET PROFIT/FEE		e. TARGET PRICE		f. ESTIMATED PRICE		g. CONTRACT CEILING		h. ESTIMATED CONTRACT CEILING		i. DATE OF OTB/OTS (YYYYMMDD)				
1		79,966		0		0		79,966		0		0		0						
<b>6. ESTIMATED COST AT COMPLETION</b>									<b>7. AUTHORIZED CONTRACTOR REPRESENTATIVE</b>											
MANAGEMENT ESTIMATE AT COMPLETION (1)			CONTRACT BUDGET BASE (2)			VARIANCE (3)			a. NAME (Last, First, Middle Initial) Ronald Strykowski						b. TITLE Project Manager					
a. BEST CASE			0						c. SIGNATURE						d. DATE SIGNED (YYYYMMDD)					
b. WORST CASE			0																	
c. MOST LIKELY			0			79,966			79,966											
<b>8. PERFORMANCE DATA</b>																				
WBS ITEM (1)	CURRENT PERIOD						CUMULATIVE TO DATE						REPROGRAMMING ADJUSTMENTS			AT COMPLETION				
	BUDGETED COST		ACTUAL COST WORK PERFORMED		VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED		VARIANCE		COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	BUDGETED (14)	ESTIMATED (15)	VARIANCE (16)		
	WORK SCHEDULED (2)	WORK PERFORMED (3)	COST WORK PERFORMED (4)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	COST WORK PERFORMED (9)	SCHEDULE (10)	COST (11)										
1.1 Torus Systems	647	334	652	-313	-318	11,465	11,845	13,952	380	-2,108	0	0	0	20,813	22,833	-2,019				
1.2 Plasma Heating and Current T	306	983	988	676	-5	7,094	10,296	9,247	3,201	1,049	0	0	0	23,237	22,687	550				
1.3 Auxiliary Systems	0	0	0	0	0	120	162	108	42	54	0	0	0	377	349	27				
1.4 Plasma Diagnostics	50	24	95	-26	-71	1,119	1,008	1,265	-111	-257	0	0	0	1,785	2,161	-376				
1.5 Power Systems	115	137	126	22	11	3,095	3,003	3,080	-91	-77	0	0	0	9,387	10,647	-1,259				
1.6 Central Instrumentation & Co	1	1	7	0	-6	173	214	233	41	-20	0	0	0	918	930	-12				
1.7 Project Support & Integration	363	363	295	0	68	8,169	8,169	7,647	0	522	0	0	0	14,737	14,522	215				
1.8 Site Preparation and Torus As	181	92	287	-90	-195	2,287	2,413	2,599	126	-186	0	0	0	8,711	9,450	-739				
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
d. UNDISTRIBUTED BUDGET																				
e. SUBTOTAL	1,663	1,933	2,450	270	-517	33,521	37,109	38,132	3,588	-1,023	0	0	0	79,966	83,580	-3,614				
f. MANAGEMENT RESERVE														0						
g. TOTAL	1,663	1,933	2,450	270	-517	33,521	37,109	38,132	3,588	-1,023	0	0	0	79,966						
<b>9. RECONCILIATION TO CONTRACT BUDGET BASELINE</b>																				
a. VARIANCE ADJUSTMENT																				
b. TOTAL CONTRACT VARIANCE																				
										3,588		-1,023		79,966		83,580		-3,614		

CLASSIFICATION (When Filled In)

Report Options

Criteria: WBS

Calendar: 18 Required Set

Cost Sets: Scheduled, Performed, Actuals, Est. At Complete, , , Over target baseline

Categories

CLASSIFICATION (When Filled In)

**CONTRACT PERFORMANCE REPORT  
FORMAT 2 - ORGANIZATIONAL CATEGORIES**

DOLLARS IN Thousands of \$ FORM APPROVED OMB No. 0704-0188

<b>1. CONTRACTOR</b>		<b>2. CONTRACT</b>		<b>3. PROGRAM</b>		<b>4. REPORT PERIOD</b>	
a. NAME Princeton University-Plasma Physics Lab		a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project		a. FROM (YYYYMMDD) 6/1/2012	
b. LOCATION (Address and ZIP Code) Princeton, New Jersey		b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 6/30/2012	
c. TYPE M&O		d. SHARE RATIO		c. EVMS ACCEPTANCE NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20			

OBS  ITEM (1)	CURRENT PERIOD					CUMULATIVE TO DATE					REPROGRAMMING ADJUSTMENTS			AT COMPLETION		
	BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	BUDGETED (14)	ESTIMATED (15)	VARIANCE (16)
	WORK SCHEDULED (2)	WORK PERFORMED (3)	SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)	SCHEDULE (10)	COST (11)								
1000 CSU Analytical Support (Dudek)	\$15.88	\$15.88	\$13.52	0	2	262	262	327	0	-65	0	0	0	705	703	2
1001 CS Plasma Facing Components (Tresemer)	\$28.66	\$3.02	\$23.97	-26	-21	1,045	1,065	961	21	104	0	0	0	1,924	1,820	103
1002 Passive Plate Analysis & Upgrade (Atnafu)	\$9.25	\$0.00	\$4.24	-9	-4	423	428	449	5	-21	0	0	0	442	464	-22
1200 Structures & Supports (Smith)	\$13.65	\$72.70	\$133.41	59	-61	2,309	3,011	3,596	702	-584	0	0	0	3,554	4,283	-729
1300 Center Stack (Chrzanowski)	\$53.72	\$53.72	\$22.57	0	31	647	647	660	0	-13	0	0	0	1,585	1,585	-1
1301 Outer TF Coils (Chrzanowski)	\$0.00	\$11.31	\$13.51	11	-2	20	50	74	31	-24	0	0	0	281	304	-23
1302 Center Stack Assembly (Chrzanowski)	\$0.00	\$0.00	\$0.10	0	0	27	14	30	-14	-16	0	0	0	739	755	-17
1303 TF Joint Test Stand & Test (CLOSED)	\$0.00	\$0.00	\$0.00	0	0	353	353	225	0	128	0	0	0	353	225	128
1304 Inner TF Bundle (Chrzanowski)	\$1.51	\$1.51	\$107.85	0	-106	1,623	1,524	1,888	-99	-364	0	0	0	3,430	3,794	-364
1305 Ohmic Heating Coil (Chrzanowski)	\$393.30	\$97.57	\$277.45	-296	-180	3,167	3,104	4,071	-63	-966	0	0	0	5,369	6,183	-813
1306 Inner PF Coils (Chrzanowski)	\$0.00	\$0.00	\$5.43	0	-5	404	265	393	-138	-128	0	0	0	669	796	-127
1307 CS Casing Assembly (Chrzanowski)	\$131.25	\$78.75	\$50.39	-53	28	744	679	836	-65	-157	0	0	0	1,322	1,479	-157
1310 CSU Magnets Systems (CLOSED)	\$0.00	\$0.00	\$0.00	0	0	442	442	442	0	0	0	0	0	442	442	0
3200 Water Cooling System Mods (Denault)	\$0.00	\$0.00	\$0.00	0	0	74	68	38	-6	30	0	0	0	195	182	14
3300 Bakeout System Mods CSU (Raki)	\$0.00	\$0.00	\$0.00	0	0	5	55	39	50	15	0	0	0	79	64	15
3400 Gas Delivery System Mods (Blanchard)	\$0.00	\$0.00	\$0.00	0	0	41	39	31	-2	8	0	0	0	102	103	-1
4100 Center Stack Diagnostics (Kaika)	\$49.31	\$0.00	\$56.61	-49	-57	301	330	323	30	7	0	0	0	836	870	-34
4500 MPTS VV Modification (Labik)	\$0.90	\$24.23	\$38.68	23	-14	818	677	942	-141	-265	0	0	0	949	1,291	-342
5000 CSU Power Systems (Raki)	\$67.07	\$126.13	\$76.61	59	50	1,919	2,072	2,013	153	59	0	0	0	5,735	6,450	-714
5200 DCPs (Hatcher)	\$47.59	\$10.66	\$48.35	-37	-38	795	551	739	-244	-187	0	0	0	2,521	2,709	-188
5501 Coil Bus Runs (Smith)	\$0.00	\$0.00	\$0.73	0	-1	380	380	328	0	52	0	0	0	1,131	1,488	-357
6100 Control Sys Data Acquisition (Sichta)	\$0.56	\$0.56	\$6.86	0	-6	173	214	233	41	-20	0	0	0	918	930	-12
7200 Center Stack Management (Dudek)	\$18.65	\$18.65	\$15.34	0	3	770	770	814	0	-44	0	0	0	1,539	1,583	-44
8200 CS & Coil Supt Struct Install (Perry)	\$138.27	\$48.68	\$246.24	-90	-198	1,787	1,913	2,165	126	-252	0	0	0	6,200	6,513	-313
8210 Field Supervision & Oversight (Perry)	\$43.00	\$43.00	\$40.69	0	2	441	441	432	0	9	0	0	0	1,488	1,823	-335
8250 Remove/Install Centerstack (Perry)	\$0.00	\$0.00	\$0.00	0	0	60	60	2	0	58	0	0	0	1,023	1,114	-91
2300 ECH Analysis (CLOSED)	\$0.00	\$0.00	\$0.00	0	0	84	84	29	0	55	0	0	0	84	29	55
2420 2nd NBI Sources (CLOSED)	\$0.00	\$0.00	\$0.00	0	0	4	99	63	95	37	0	0	0	99	63	37
2425 BL Relocation (Atnafu)	\$106.26	\$70.27	\$71.89	-36	-2	646	448	406	-198	42	0	0	0	1,803	1,788	14
2430 2nd NBI Decontamination (CLOSED)	\$0.00	\$0.00	\$0.00	0	0	2,057	2,057	2,070	0	-13	0	0	0	2,057	2,070	-13
2440 2nd NBI Beamline (Cropper)	\$40.14	\$102.30	\$59.38	62	43	1,175	1,313	933	138	380	0	0	0	2,369	1,989	380
2450 2nd NBI Services (Denault)	\$52.14	\$39.71	\$51.45	-12	-12	510	857	840	346	17	0	0	0	4,506	4,662	-155
2460 2nd NBI Armor (Tresemer)	\$0.00	\$0.00	\$8.13	0	-8	392	585	642	193	-57	0	0	0	700	784	-84
2470 2nd NBI Power (Raki)	\$16.41	\$130.02	\$58.45	114	72	280	862	613	582	249	0	0	0	3,335	3,299	36
2475 2nd NBI Controls (Cropper)	\$21.03	\$135.00	\$126.64	114	8	334	1,244	1,147	909	97	0	0	0	2,287	2,293	-6
2480 2nd NBI/TVPS Duct (Denault)	\$13.76	\$440.69	\$463.94	427	-23	475	1,065	1,094	590	-29	0	0	0	1,952	1,981	-29
2485 Vacuum Pumping System (Blanchard)	\$0.00	\$0.00	\$0.39	0	0	90	162	236	71	-75	0	0	0	388	409	-22
2490 NTC Equipment Relocations (Perry)	\$56.48	\$64.67	\$147.45	8	-83	1,045	1,520	1,175	475	345	0	0	0	3,657	3,321	336
7300 NB2 Management (Stevenson)	\$10.17	\$10.17	\$15.69	0	-6	564	564	522	0	42	0	0	0	1,278	1,256	22
7400 Health Physics Support (Stevenson)	\$90.40	\$90.40	\$73.74	0	17	1,452	1,452	939	0	513	0	0	0	2,507	1,995	512
7100 Project Management & Integration (Strykowski)	\$200.13	\$200.13	\$151.90	0	48	3,428	3,428	3,744	0	-316	0	0	0	6,412	7,086	-674
7710 NSTX-U HP and Other Allocations (Strykowski)	\$43.50	\$43.50	\$38.78	0	5	1,949	1,949	1,623	0	326	0	0	0	2,922	2,526	396
7900 Integrated System (Gentile)	\$0.14	\$0.14	\$0.00	0	0	7	7	4	0	3	0	0	0	78	75	3
b. COST OF MONEY	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
c. GENERAL AND ADMINISTRATIVE	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
d. UNDISTRIBUTED BUDGET														-\$0.00	\$0.00	0
e. SUBTOTAL (Performance Measurement Baseline)	\$1,663.14	\$1,933.41	\$2,450.38	270	-517	\$33,521.37	\$37,109.07	\$38,131.65	3,588	-1,023	\$0.00	\$0.00	\$0.00	79,966	\$83,579.52	-3,614
f. MANAGEMENT RESERVE														\$0.00		
g. TOTAL	1,663	1,933	2,450	270	-517	33,521	37,109	38,132	3,588	-1,023	0	0	0	79,966		

CLASSIFICATION (When Filled In)

CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT FORMAT 2 - ORGANIZATIONAL CATEGORIES													DOLLARS IN Thousands of \$		FORM APPROVED OMB No. 0704-0188	
<b>1. CONTRACTOR</b>			<b>2. CONTRACT</b>				<b>3. PROGRAM</b>				<b>4. REPORT PERIOD</b>					
a. NAME Princeton University-Plasma Physics Lab			a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD)  6/1/2012					
b. LOCATION (Address and ZIP Code) Princeton, New Jersey			b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		c. EVMS ACCEPTANCE NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> (YYYYMMDD) 2011 / 12 / 20			b. TO (YYYYMMDD)  6/30/2012						
			c. TYPE M&O		d. SHARE RATIO											

OBS  ITEM (1)	CURRENT PERIOD					CUMULATIVE TO DATE					REPROGRAMMING ADJUSTMENTS			AT COMPLETION		
	BUDGETED COST		ACTUAL COST WORK PERFORMED (4)	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED (9)	VARIANCE		COST VARIANCE (12a)	SCHEDULE VARIANCE (12b)	BUDGET (13)	BUDGETED (14)	ESTIMATED (15)	VARIANCE (16)
	WORK SCHEDULED (2)	WORK PERFORMED (3)		SCHEDULE (5)	COST (6)	WORK SCHEDULED (7)	WORK PERFORMED (8)		SCHEDULE (10)	COST (11)						
CS Center Stack	\$1,012.57	\$606.39	\$1,182.56	-406	-576	19,028	19,414	22,052	386	-2,638	0	0	0	43,530	47,954	-4,423
NB Neutral Beam	\$406.80	\$1,083.25	\$1,077.14	676	6	9,110	12,311	10,708	3,201	1,603	0	0	0	27,023	25,939	1,084
PM Project Management	\$243.77	\$243.77	\$190.68	0	53	5,384	5,384	5,371	0	12	0	0	0	9,412	9,687	-275
<b>b. COST OF MONEY</b>	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
<b>c. GENERAL AND ADMINISTRATIVE</b>	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
<b>d. UNDISTRIBUTED BUDGET</b>																
<b>e. SUBTOTAL (Performance Measurement Baseline)</b>	\$1,663.14	\$1,933.41	\$2,450.38	270	-517	\$33,521.37	\$37,109.07	\$38,131.65	3,588	-1,023	\$0.00	\$0.00	\$0.00	79,966	\$83,579.52	-3,614
<b>f. MANAGEMENT RESERVE</b>														\$0.00		
<b>g. TOTAL</b>	1,663	1,933	2,450	270	-517	33,521	37,109	38,132	3,588	-1,023	0	0	0	79,966		

CLASSIFICATION (When Filled In)

**Report Options**  
 Criteria: OBS  
 Calendar Set: 18 Required Set  
 Cost Sets: Scheduled, Performed, Actuals, Est. At Complete, , , Over target baseline

Baseline

CLASSIFICATION (When Filled In)																				
CONTRACT PERFORMANCE REPORT FORMAT 3 - BASELINE														FORM APPROVED						
DOLLARS IN Thousands of \$														OMB No. 0704-0188						
The public reporting burden for this collection of information is estimated to average 5.0 hours per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing the burden, to the Department of Defense, Executive Services Directorate (0704-0188). Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.																				
<b>1. CONTRACTOR</b>				<b>2. CONTRACT</b>				<b>3. PROGRAM</b>				<b>4. REPORT PERIOD</b>								
a. NAME Princeton University-Plasma Physics Lab				a. NAME DOE-SC-OFES-NSTX Upgrade				a. NAME NSTX Upgrade Project				a. FROM (YYYYMMDD)  2012 / 06 / 01								
b. LOCATION (Address and ZIP Code) Princeton, New Jersey				b. NUMBER DE-AC02-09CH11466				b. PHASE CD-3				b. TO (YYYYMMDD)  2012 / 06 / 30								
c. TYPE M&O				d. SHARE RATIO				c. EVMS ACCEPTANCE NO <input type="checkbox"/> X <input checked="" type="checkbox"/> YES (YYYYMMDD) 2011 / 12 / 20												
<b>5. CONTRACT DATA</b>																				
a. ORIGINAL NEGOTIATED COST 77,317			b. NEGOTIATED CONTRACT CHANGES 2,648			c. CURRENT NEGOTIATED COST (a. + b.) 79,966			d. ESTIMATED COST OF AUTHORIZED UNPRICED WORK 0			e. CONTRACT BUDGET BASE (c. + d.) 79,966			f. TOTAL ALLOCATED BUDGET 0			g. DIFFERENCE (e. - f.) 79,966		
h. CONTRACT START DATE (YYYYMMDD) 2009/02/23				i. CONTRACT DEFINITIZATION DATE (YYYYMMDD)				j. PLANNED COMPLETION DATE (YYYYMMDD) 2015/09/29				k. CONTRACT COMPLETION DATE (YYYYMMDD)				l. ESTIMATED COMPLETION DATE (YYYYMMDD) 2015/09/29				
<b>6. PERFORMANCE DATA</b>																				
Contract Change Number  ITEM (1)	BCWS CUMULATIVE TO DATE (2)	BCWS FOR REPORT PERIOD (3)	BUDGETED COST FOR WORK SCHEDULED (BCWS) (Non-Cumulative)											UNDISTRIBUTED BUDGET (15)	TOTAL BUDGET (16)					
			SIX MONTH FORECAST (Enter names of months)						ENTER SPECIFIED PERIODS											
			+1 31JUL2012 (4)	+2 31AUG2012 (5)	+3 30SEP2012 (6)	+4 31OCT2012 (7)	+5 30NOV2012 (8)	+6 31DEC2012 (9)	31JAN2013 (10)	28FEB2013 (11)	31MAR2013 (12)	30APR2013 (13)	31MAY2013 (14)							
a. PERFORMANCE	31,858	1,546	1,695	1,938	1,630	2,121	1,845	1,691	1,852	1,538	1,375	1,549	1,748	0	78,859					
b. BASELINE CHANGES AUTHORIZED DURING REPORTING PERIOD																				
ECP-033															258					
ECP-039															689					
ECP-042															159					
c. PERFORMANCE MEASUREMENT BASELINE (End of Period)	33,521		1,796	2,020	1,697	2,182	1,899	1,730	1,911	1,582	1,414	1,590	1,789	0	79,966					
<b>7. MANAGEMENT RESERVE</b>																				
<b>8. TOTAL</b>																				
															0	79,966				

CLASSIFICATION (When Filled In)

**Report Options**

Criteria: Contract Change Number  
Calendar: 19 Required Set  
Cost Sets: Scheduled

EVM Data as of:		6/30/2012														
Thousands of \$																
WBS[2] OBS[3]	BCWS	BCWP	ACWP	Current Period		Cumulative to Date						At Completion				
				SV	CV	BCWS	BCWP	ACWP	SV	CV	SPI	CPI	BAC	EAC	VAC	
<b>1.1 Torus Systems</b>																
1000 CSU Analytical Support (Dudek)	16	16	14	0	2	262	262	327	0	-65	1.00	0.80	705	703	2	
1001 CS Plasma Facing Components (Tressem)	29	3	24	-26	-21	1,045	1,065	961	21	104	1.02	1.11	1,924	1,820	103	
1002 Passive Plate Analysis & Upgrade (Atnaf)	9	0	4	-9	-4	423	428	449	5	-21	1.01	0.95	442	464	-22	
<b>1200 Structures &amp; Supports (Smith)</b>	14	73	133	59	-61	2,309	3,011	3,596	702	-584	1.30	<b>0.84</b>	3,554	4,283	-729	
1300 Center Stack (Chrzanowski)	54	54	23	0	31	647	647	660	0	-13	1.00	0.98	1,585	1,585	-1	
1301 Outer TF Coils (Chrzanowski)	0	11	14	11	-2	20	50	74	31	-24	2.54	0.68	281	304	-23	
1302 Center Stack Assembly (Chrzanowski)	0	0	0	0	0	27	14	30	-14	-16	0.50	0.45	739	755	-17	
1303 TF Joint Test Stand & Test (CLOSED)	0	0	0	0	0	353	353	225	0	128	1.00	1.57	353	225	128	
<b>1304 Inner TF Bundle (Chrzanowski)</b>	2	2	108	0	-106	1,623	1,524	1,888	-99	-364	0.94	<b>0.81</b>	3,430	3,794	-364	
<b>1305 Ohmic Heating Coil (Chrzanowski)</b>	393	98	277	-296	-180	3,167	3,104	4,071	-63	-966	0.98	<b>0.76</b>	5,369	6,183	-813	
<b>1306 Inner PF Coils (Chrzanowski)</b>	0	0	5	0	-5	404	265	393	-138	-128	0.66	<b>0.67</b>	669	796	-127	
<b>1307 CS Casing Assembly (Chrzanowski)</b>	131	79	50	-53	28	744	679	836	-65	-157	0.91	<b>0.81</b>	1,322	1,479	-157	
1310 CSU Magnets Systems (CLOSED)	0	0	0	0	0	442	442	442	0	0	1.00	1.00	442	442	0	
<b>WBS[2]Totals:</b>	<b>647</b>	<b>334</b>	<b>652</b>	<b>-313</b>	<b>-318</b>	<b>11,465</b>	<b>11,845</b>	<b>13,952</b>	<b>380</b>	<b>-2,108</b>	<b>1.03</b>	<b>0.85</b>	<b>20,813</b>	<b>22,833</b>	<b>-2,019</b>	
<b>1.2 Plasma Heating and Current Drive Systems</b>																
2300 ECH Analysis (CLOSED)	0	0	0	0	0	84	84	29	0	55	1.00	2.93	84	29	55	
2420 2nd NBI Sources (CLOSED)	0	0	0	0	0	4	99	63	95	37	26.60	1.59	99	63	37	
2425 BL Relocation (Atnafu)	106	70	72	-36	-2	646	448	406	-198	42	0.69	1.10	1,803	1,788	14	
2430 2nd NBI Decontamination (CLOSED)	0	0	0	0	0	2,057	2,057	2,070	0	-13	1.00	0.99	2,057	2,070	-13	
2440 2nd NBI Beamline (Cropper)	40	102	59	62	43	1,175	1,313	933	138	380	1.12	1.41	2,369	1,989	380	
2450 2nd NBI Services (Denault)	52	40	51	-12	-12	510	857	840	346	17	1.68	1.02	4,506	4,662	-155	
2460 2nd NBI Armor (Tresemer)	0	0	8	0	-8	392	585	642	193	-57	1.49	0.91	700	784	-84	
2470 2nd NBI Power (Raki)	16	130	58	114	72	280	862	613	582	249	3.08	1.41	3,335	3,299	36	
2475 2nd NBI Controls (Cropper)	21	135	127	114	8	334	1,244	1,147	909	97	3.72	1.08	2,287	2,293	-6	
2480 2nd NBI/TVPS Duct (Denault)	14	441	464	427	-23	475	1,065	1,094	590	-29	2.24	0.97	1,952	1,981	-29	
2485 Vacuum Pumping System (Blanchard)	0	0	0	0	0	90	162	236	71	-75	1.79	0.68	388	409	-22	
2490 NTC Equipment Relocations (Perry)	56	65	147	8	-83	1,045	1,520	1,175	475	345	1.45	1.29	3,657	3,321	336	
<b>WBS[2]Totals:</b>	<b>306</b>	<b>983</b>	<b>988</b>	<b>676</b>	<b>-5</b>	<b>7,094</b>	<b>10,296</b>	<b>9,247</b>	<b>3,201</b>	<b>1,049</b>	<b>1.45</b>	<b>1.11</b>	<b>23,237</b>	<b>22,687</b>	<b>550</b>	
<b>1.3 Auxiliary Systems</b>																
<b>3200 Water Cooling System Mods (Denault)</b>	0	0	0	0	0	74	68	38	-6	30	0.92	<b>1.81</b>	195	182	14	
<b>3300 Bakeout System Mods CSU (Raki)</b>	0	0	0	0	0	5	55	39	50	15	11.51	<b>1.39</b>	79	64	15	
3400 Gas Delivery System Mods (Blanchard)	0	0	0	0	0	41	39	31	-2	8	0.95	1.25	102	103	-1	
<b>WBS[2]Totals:</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>120</b>	<b>162</b>	<b>108</b>	<b>42</b>	<b>54</b>	<b>1.35</b>	<b>1.49</b>	<b>377</b>	<b>349</b>	<b>27</b>	
<b>1.4 Plasma Diagnostics</b>																
4100 Center Stack Diagnostics (Kaita)	49	0	57	-49	-57	301	330	323	30	7	1.10	1.02	836	870	-34	
<b>4500 MPTS VV Modification (Labik)</b>	1	24	39	23	-14	818	678	942	-141	-265	0.83	<b>0.72</b>	949	1,291	-342	
<b>WBS[2]Totals:</b>	<b>50</b>	<b>24</b>	<b>95</b>	<b>-26</b>	<b>-71</b>	<b>1,119</b>	<b>1,008</b>	<b>1,265</b>	<b>-111</b>	<b>-257</b>	<b>0.90</b>	<b>0.80</b>	<b>1,785</b>	<b>2,161</b>	<b>-376</b>	
<b>1.5 Power Systems</b>																
5000 CSU Power Systems (Raki)	67	126	77	59	50	1,919	2,072	2,013	153	59	1.08	1.03	5,735	6,450	-714	
5200 DCPS (Hatcher)	48	11	48	-37	-38	795	551	739	-244	-187	0.69	0.75	2,521	2,709	-188	
5501 Coil Bus Runs (Smith)	0	0	1	0	-1	380	380	328	0	52	1.00	1.16	1,131	1,488	-357	
<b>WBS[2]Totals:</b>	<b>115</b>	<b>137</b>	<b>126</b>	<b>22</b>	<b>11</b>	<b>3,095</b>	<b>3,003</b>	<b>3,080</b>	<b>-91</b>	<b>-77</b>	<b>0.97</b>	<b>0.98</b>	<b>9,387</b>	<b>10,647</b>	<b>-1,259</b>	
<b>1.6 Central Instrumentation &amp; Control</b>																
6100 Control Sys Data Acquisition (Sichta)	1	1	7	0	-6	173	214	233	41	-20	1.24	0.92	918	930	-12	
<b>WBS[2]Totals:</b>	<b>1</b>	<b>1</b>	<b>7</b>	<b>0</b>	<b>-6</b>	<b>173</b>	<b>214</b>	<b>233</b>	<b>41</b>	<b>-20</b>	<b>1.24</b>	<b>0.92</b>	<b>918</b>	<b>930</b>	<b>-12</b>	
<b>1.7 Project Support &amp; Integration</b>																
7200 Center Stack Management (Dudek)	19	19	15	0	3	770	770	814	0	-44	1.00	0.95	1,539	1,583	-44	
7300 NB2 Management (Stevenson)	10	10	16	0	-6	564	564	522	0	42	1.00	1.08	1,278	1,256	22	
7400 Health Physics Support (Stevenson)	90	90	74	0	17	1,452	1,452	939	0	513	1.00	1.55	2,507	1,995	512	
7100 Project Management & Integration (Stryk)	200	200	152	0	48	3,428	3,428	3,744	0	-316	1.00	0.92	6,412	7,086	-674	
7710 NSTX-U HP and Other Allocations (Stryk)	44	44	39	0	5	1,949	1,949	1,623	0	326	1.00	1.20	2,922	2,526	396	
7900 Integrated System (Gentile)	0	0	0	0	0	7	7	4	0	3	1.00	1.73	78	75	3	
<b>WBS[2]Totals:</b>	<b>363</b>	<b>363</b>	<b>295</b>	<b>0</b>	<b>68</b>	<b>8,169</b>	<b>8,169</b>	<b>7,647</b>	<b>0</b>	<b>522</b>	<b>1.00</b>	<b>1.07</b>	<b>14,737</b>	<b>14,522</b>	<b>215</b>	
<b>1.8 Site Preparation and Torus Assembly</b>																
8200 CS & Coil Supt Struct Install (Perry)	138	49	246	-90	-198	1,787	1,913	2,165	126	-252	1.07	0.88	6,200	6,513	-313	
8210 Field Supervision & Oversight (Perry)	43	43	41	0	2	441	441	432	0	9	1.00	1.02	1,488	1,823	-335	
8250 Remove/Install Centerstack (Perry)	0	0	0	0	0	60	60	2	0	58	1.00	31.03	1,023	1,114	-91	
<b>WBS[2]Totals:</b>	<b>181</b>	<b>92</b>	<b>287</b>	<b>-90</b>	<b>-195</b>	<b>2,287</b>	<b>2,413</b>	<b>2,599</b>	<b>126</b>	<b>-186</b>	<b>1.06</b>	<b>0.93</b>	<b>8,711</b>	<b>9,450</b>	<b>-739</b>	
<b>PMB</b>	<b>1,663</b>	<b>1,933</b>	<b>2,450</b>	<b>270</b>	<b>-517</b>	<b>33,521</b>	<b>37,109</b>	<b>38,132</b>	<b>3,588</b>	<b>-1,023</b>	<b>1.11</b>	<b>0.97</b>	<b>79,966</b>	<b>83,579</b>	<b>-3,614</b>	
Rate Adjust													0	-2,140		
Rate Adjust Total													<b>79,966</b>	<b>81,439</b>	<b>-1,474</b>	
												<b>BCWR</b> (=pmb- bcwp)	<b>ETC</b> (=EAC- acwp)			
<b>Neg PEP Variance Threshold exceeded (VAR required)</b>												42,857	43,308			
<b>Pos PEP Variance Threshold exceeded (VAR required)</b>												13,312				
<b>Internal variance requiring a VAR (PM initiated)</b>													12,861			
												<b>31%</b>	<b>30%</b>			
												<b>TPC=</b>	<b>94,300</b>	<b>94,300</b>		