

Work Authorization Document

NSTX Upgrade Project

Control Account #:	3200	Title:	Water Cooling System Mods
---------------------------	------	---------------	---------------------------

WBS	1.3.2	Title:	Coolant Systems
------------	-------	---------------	-----------------

Period of Performance: 23 February 2009 through 25 July 2014

Authorized Budget:	\$195	Control Account Manager:	Denault
---------------------------	-------	---------------------------------	---------

Revision #:	0	Revision Date:	July-11
--------------------	---	-----------------------	---------

Authorized Work Description:

The Coolant System provides cooling water to remove heat generated from NSTX systems during experimental operations. The systems include the:

- TF/PF bus and coil cooling water system;
- Center stack cooling water system;
- Component cooling water system; and the
- Ohmic heating cooling water system.

These systems will provide cooling water for normal operations and discharge cleaning of the vacuum vessel. This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

The new Center Stack on NSTX will require modifications to the existing coolant system. This WBS element will provide water cooling services to the new Center Stack and ancillary equipment in the NSTX test cell.

Attachments:


- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Denault		
Functional Manager	L. Dudek		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16					
NSTX Upgrade Project																							
Subtotal		1,355	23FEB09A	23FEB09A	25JUL14	25JUL14	0	31	195,236.64		25,604.06	44,284.65											
Job: 3200 - Water Cooling System Mods-DENAULT																							
Subtotal		1,355	23FEB09A	23FEB09A	25JUL14	25JUL14	0	31	195,236.64		25,604.06	44,284.65											
3200-0015	Prelim Dsn-Design Drawings	30	03MAY10A	03MAY10A	14JUN10A	14JUN10A	0		0.00	100	0.00	0.00											
3200-0016	Prelim Dsn-PDR Prep	5	15JUN10A	15JUN10A	21JUN10A	21JUN10A	0		0.00	100	0.00	0.00											
3200-0017	Prelim Dsn-CONDUCT PDR	2	22JUN10A	22JUN10A	23JUN10A	23JUN10A	0		0.00	100	0.00	0.00											
3200-0021	Final Design-Disposition PDR Chits	2	24JUN10A	24JUN10A	25JUN10A	25JUN10A	0		0.00	100	0.00	0.00											
3200-0022	Final Design-Design Drawings	94*	03JAN11*	07FEB11A	11FEB11	17JUN11	-89	123	16,614.80	20	3,322.96	16,614.80											
3200-0023	Final Design-Update Analyses	89*	14FEB11	14FEB11A	12MAY11	17JUN11	-25	123	14,035.60	25	3,508.90	12,061.85											
3200-0024	Final Design-Update Cost & Schedule Estimate	84*	13MAY11	21FEB11A	26MAY11	17JUN11	-15	123	12,656.80	25	3,164.20	0.00											
3200-0025	Final Design-Prep Procurement Specs	5	27MAY11	13JUN11	03JUN11	17JUN11	-10	123	6,328.40		0.00	0.00											
3200-0026	Final Design-FDR Prep	10*	06JUN11	06JUN11*	10JUN11	17JUN11	-5	123	6,328.40		0.00	0.00											
3200-0026A	Water Cooling System - Peer review	0				18MAY11*	0	147	0.00		0.00	0.00											
3200-0027	Final Design-CONDUCT FDR	3	13JUN11	22JUN11*	14JUN11	24JUN11	-8	121	2,531.36		0.00	0.00											
3200-0055	Bus Work Cooling	10	11JUN14	11JUN14	24JUN14	24JUN14	0	31	34,311.60		0.00	0.00											
3200-0057	Flow Sensors	5	25JUN14	25JUN14	01JUL14	01JUL14	0	31	28,304.40		0.00	0.00											
3200-0059	Modify Manifold	10	02JUL14	02JUL14	16JUL14	16JUL14	0	31	34,311.60		0.00	0.00											
3200-0061	Fab & Connect Lines	5	17JUL14*	17JUL14*	23JUL14	23JUL14	0	31	20,530.80		0.00	0.00											
3200-0063	Leak Check	2	24JUL14	24JUL14	25JUL14	25JUL14	0	31	3,674.88		0.00	0.00											
FY093000	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A	0		5,447.00	100	5,447.00	5,447.00											
FY103000	FY10 Actual Cost	40	01OCT09A	01OCT09A	30NOV09A	30NOV09A	0		3,956.00	100	3,956.00	3,956.00											
FY103200	FY10 Actual Cost	22	01APR10A	01APR10A	30APR10A	30APR10A	0		1,301.00	100	1,301.00	1,301.00											
FY103200A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A	0		4,904.00	100	4,904.00	4,904.00											



Data Date 30APR11 1105
Run Date 20MAY11 10:58

© Primavera Systems, Inc.

NSTX UPGRADES
RESOURCE LOADED SCHEDULE
CD-2 Schedule
April 2011

Sheet 1 of 1

Early Bar
Progress Bar
Critical Activity

Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

- Evacuate the spent plasma constituents at the end of each pulse prior to the next plasma pulse;
- Remove impurities liberated during bakeout and/or discharge cleaning of the vacuum vessel interior; and
- Provide instrumentation and a Residual Gas Analyzer.

This WBS element also includes the controllers for all pumps and any baffles for backstreaming.

In order to accommodate the installation of the 2nd NBI on NSTX the existing Vacuum Pumping System will be modified. This WBS element includes the design, fabrication, and installation of a new vessel pumping system and includes new pump ducts off of the Neutral Beamline 2 duct, mechanical and electrical isolation of the system, vacuum diagnostic relocation, magnetic shielding and support of TVPS TMPs, and TMP service connections.

{NSTX NB2 TVPS (Job 2485)}

WBS Element: 1.3.2

WBS Level: 3

WBS Title: Coolant Systems

Definition: The Coolant System provides cooling water to remove heat generated from NSTX systems during experimental operations. The systems include the:

- TF/PF bus and coil cooling water system;
- Center stack cooling water system;
- Component cooling water system; and the
- Ohmic heating cooling water system.

These systems will provide cooling water for normal operations and discharge cleaning of the vacuum vessel. This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

The new Center Stack on NSTX will require modifications to the existing coolant system. This WBS element will provide water cooling services to the new Center Stack and ancillary equipment in the NSTX test cell.

{Water System Coolant Modifications for CSU (Job 3200)}

WBS Element: 1.3.3

WBS Level: 3

WBS Title: Bakeout Heating System

Definition: The Bakeout Heating System provides a heating system to bake out the vacuum vessel. It includes a heating blanket system for the vacuum vessel and the insulation for that system. It includes a supplementary heating system for the center stack coil subsystems. The controls and interlocks for safe operation of this system is included. This WBS element includes the engineering design, analysis, procurement activities and component fabrication.

Work Approval Form (WAF)

Cost Center: 9417
Job Number: 3200
Job Title: Water Coolant Systems Modifications for CSU
Job Manager: Martin Denault


Description:

The new Center Stack on NSTX will require modifications to the existing coolant system. This job will provide water cooling services to the new Center Stack and ancillary equipment in the NSTX test cell


Schedule:

Refer to Primavera Data-Base


Approvals:

 7-20-10

Job Manager

 8/3/10

Project Manager

 8/3/10

Engineering Department Head

Cost Center:	9417
Job Number:	3200
Job Title:	Water Coolant Systems Modifications for CSU
Job Manager:	Martin Denault

USER INPUT TASKS AND DESCRIPTIONS				SCHEDULE			Estimate (user input)													Basis of Estimate Category			
				USER INPUT			FY10\$K			HOURS (priced at FY10 rates)													
task	TASK DESCRIPTION	Resp.	Duration in WORK DAYS	Logical Pre-requisites (one task numbers in each column any order)	User Input Start Date (optional)	actual= A	M&S (41)	CREDIT CARD (49)	OTHER (39)	TRAVEL (36)	OVERTIME (31)	EA** EM (analysis engr)	EA* (Designer)	EE** EM (Electr Engr)	EE** TB (Electr Tech)	EM** EM (FO&M Engr)	EM** SM Senior Tech	EM** SB (FO&M Tech)	EM** TB (FO&M Tech)	FC** AM (P&C Officer)	Contingency	Names of req'd skills if known	
	(1) Procurement lead time:		Weeks																				
	Purchase orders-Commercial, off-the-shelf items		3																				
	Purchase orders-Noncommercial items		5																				
	Subcontracts (non construction)		8																				
	Construction subcontracts		9																				

- 1 - National Standards
- 2 - Engineering Judgement/Experience
- 3 - Estimates/Data from External Sources (e.g., W7X, ATF, etc.)
- 4 - Previous PPPL/ORNL Experience (e.g., TFTR, NSTX, PLT, etc.)
- 5 - Prototype Data/Test Results
- 6 - Catalogue Price/Vendor Quote
- 7 - Placed Contracts
- 8 - Actual experience for NCSX Work
- 9 - Other

Design Complexity							Design Maturity Definition							
Design Maturity	Low		Medium		High		High							
	Low	-15%	+25%	-20%	+40%	-30%	+60%	Medium	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.					
	Medium	-10%	+15%	-15%	+25%	-20%	+40%	Low	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.					
	High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.						
							Design Complexity Definition							
							Low	Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.						
							Medium	More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect						
							High	Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommendation)						

Cost Center:	9417																		
Job Number:	3200																		
Job Title:	Water Coolant Systems Modifications for CSU																		
Job Manager:	Martin Denault																		

Uncertainty of the Estimate																		
			<u>High</u>	<u>Medium</u>	<u>Low</u>	<u>Uncertainty Range (%)</u>	<u>Comments/Other Considerations</u>											
	Design Maturity			X														
	Design Complexity				X													

Residual Impacts																		
	Risk Description					Likelihood of Occurring	Mitigation Plan	Basis of estimate	Cost Impact		Schedule Impact							
									Low (\$K)	High (\$K)	Low (weeks)	High (Weeks)						
1																		
2																		
3																		
4																		
5																		

Notes:

(1) Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact

(2) The schedule impacts should be entered as the min and max impacts on the critical path.
If there is no critical path impact then the schedule entries should be zero.

(3) Likelihood of occurrence should be entered consistent with our risk classification methodology, i.e.
VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikley (40%>P>10%), VU=Very Unlikely (P<10%), NC=Non-credible (P<1%)

