

Work Authorization Document

NSTX Upgrade Project

Control Account #:	3400	Title:	Gas Delivery System Mods
---------------------------	------	---------------	--------------------------

WBS	1.3.4	Title:	Gas Delivery System
------------	-------	---------------	---------------------

Period of Performance: 01 December 2009 through 07 November 2013

Authorized Budget:	\$102	Control Account Manager: Blanchard
---------------------------	-------	---

Revision #: 0	Revision Date: July-11
----------------------	-------------------------------

Authorized Work Description:

The Gas Delivery Systems provides storage and delivery of gases to and from NSTX systems during experimental operations. These systems provide:

- Storage of on-site inventories of gases for use in NSTX plasma physics and future neutral beam experiments;
- Delivery of prescribed quantities of gases at prescribed purity levels and flow rates;
- Delivery of gases continuously or in pulses of prescribed shape and duration; and
- Evacuation of delivery lines and components required for delivery.

This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

This WBS element includes the design, fabrication and installation, and test of two center stack fueling lines and modifications of the gas delivery assemblies.

Attachments:


- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature


Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Blanchard		
Functional Manager	L. Dudek		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16					
NSTX Upgrade Project																							
Subtotal		983	01DEC09A	01DEC09A	07NOV13	07NOV13	0	205	102,288.74		2,720.00	31,694.99											
Job: 3400 - Gas Delivery System Mods-BLANCHARD																							
Subtotal		983	01DEC09A	01DEC09A	07NOV13	07NOV13	0	205	102,288.74		2,720.00	31,694.99											
3400-0016	Update Cost & Schedule Estimate - Gas Delivery S	2	03MAY10A	03MAY10A	04MAY10A	04MAY10A	0		0.00	100	0.00	0.00											
3400-0017	Design Drawings - Gas Delivery Sys Mod	3	05MAY10A	05MAY10A	07MAY10A	07MAY10A	0		0.00	100	0.00	0.00											
3400-0018	PDR Prep - Gas Delivery Sys Mod	9	10JUN10A	10JUN10A	22JUN10A	22JUN10A	0		0.00	100	0.00	0.00											
3400-0019	CONDUCT PDR - Gas Delivery Sys Mod	1	23JUN10A	23JUN10A	23JUN10A	23JUN10A	0		0.00	100	0.00	0.00											
3400-0022	Disposition PDR Chits - Gas Delivery Sys Mod	2	23JUN10A	23JUN10A	24JUN10A	24JUN10A	0		0.00	100	0.00	0.00											
3400-0023	Design Drawings - Gas Delivery Sys Mod	34	01MAR11*	02MAY11*	28MAR11	17JUN11	-58	123	10,148.00		0.00	10,148.00											
3400-0025	Update Cost & Schedule Estimate - Gas Delivery S	5	29MAR11	13JUN11	04APR11	17JUN11	-53	123	3,797.04		0.00	3,797.04											
3400-0027	FDR Prep - Gas Delivery Sys Mod	15	05APR11	27MAY11	16MAY11	17JUN11	-23	123	23,731.50		0.00	15,029.95											
3400-0027A	Gas Delivery System - Peer review	0				18MAY11*	0	147	0.00		0.00	0.00											
3400-0028	CONDUCT FDR	3	17MAY11*	22JUN11*	17MAY11	24JUN11	-27	121	632.84		0.00	0.00											
3400-0046	Shop Fabrication - Gas Delivery Sys Mod	1	01OCT13*	01OCT13*	01OCT13	01OCT13	0	205	1,837.44		0.00	0.00					EM//ST =16 ;						
3400-0047	Assembly - Gas Delivery Sys Mod	1	02OCT13	02OCT13	02OCT13	02OCT13	0	205	1,837.44		0.00	0.00					EM//ST =16 ;						
3400-0050	Installation Procedure/Oversight - Gas Delivery	6	03OCT13	03OCT13	10OCT13	10OCT13	0	205	13,186.08		0.00	0.00					EM//EM =72 ;						
3400-0051	Machine Installation - Gas Delivery Sys Mod	13	11OCT13	11OCT13	29OCT13	29OCT13	0	205	23,886.72		0.00	0.00					EM//ST =208 ;						
3400-0052	PTP Testing/Programming - Gas Delivery Sys Mod	7	30OCT13	30OCT13	07NOV13	07NOV13	0	205	20,511.68		0.00	0.00					EM//EM =112 ;						
FY103400	FY10 Actual Cost	17	01DEC09A	01DEC09A	23DEC09A	23DEC09A	0		1,318.00	100	1,318.00	1,318.00											
FY103400A	FY10 Actual Cost	130	01APR10A	01APR10A	30SEP10A	30SEP10A	0		1,402.00	100	1,402.00	1,402.00											



Data Date 30APR11 1105
 Run Date 20MAY11 11:00

**NSTX UPGRADES
 RESOURCE LOADED SCHEDULE
 CD-2 Schedule
 April 2011**



3400 Gas Delivery System Mods (Blanchard)	31JAN2013	28FEB2013	31MAR2013	30APR2013	31MAY2013	30JUN2013	31JUL2013	31AUG2013	30SEP2013	31OCT2013	30NOV2013	31DEC2013
BCWS	0	0	0	0	0	0	0	0	0	47	15	0
CUM BCWS	41	41	41	41	41	41	41	41	41	88	102	102
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	3	3	3	3	3	3	3	3	3	3	3	3
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	3	3	3	3	3	3	3	3	3	3	3	3
CV	-1	-1	-1	-1	-1	-1	-1	-1	-1	-1	-1	-1
SV	-38.	-38.	-38.	-38.	-38.	-38.	-38.	-38.	-38.	-85.	-100.	-100.
CPI	.79	.79	.79	.79	.79	.79	.79	.79	.79	.79	.79	.79
SPI	0.07	0.07	0.07	0.07	0.07	0.07	0.07	0.07	0.07	0.03	0.03	0.03

Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

This WBS element includes the purchase of a new more powerful power supply, to replace the existing one, to be used for electrical heating of the vessel. It is proposed to buy a 0-8V, 8000 amps for the application. Suitable cable leads will be fabricated and necessary interlocks will be incorporated.

{NSTX CSU Bakeout System Mods (Job 3300)}

WBS Element: 1.3.4

WBS Level: 3

WBS Title: Gas Delivery Systems

Definition: The Gas Delivery Systems provides storage and delivery of gases to and from NSTX systems during experimental operations. These systems provide:

- Storage of on-site inventories of gases for use in NSTX plasma physics and future neutral beam experiments;
- Delivery of prescribed quantities of gases at prescribed purity levels and flow rates;
- Delivery of gases continuously or in pulses of prescribed shape and duration; and
- Evacuation of delivery lines and components required for delivery.

This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

This WBS element includes the design, fabrication and installation, and test of two center stack fueling lines and modifications of the gas delivery assemblies.

{Gas delivery system modifications (Job 3400)}

WBS Element: 1.3.5

WBS Level: 3

WBS Title: Glow Discharge Cleaning System

Definition: The Glow Discharge Cleaning (GDC) System establishes and controls the GDC process in NSTX. GDC is a mode of vacuum conditioning in which the vacuum vessel internal surfaces are cleaned by the bombardment of ions formed during the glow process. This WBS includes engineering design, analysis, procurement activities, component fabrication and installation of the GDC system. There are no changes to the Glow Discharge Cleaning system as part of the NSTX Upgrade Project.

WBS Element: 1.4

WBS Level: 2

WBS Title: Plasma Diagnostics

Definition: The Plasma Diagnostics provide information on discharge parameters to characterize NSTX plasmas and guide its operation for optimized performance. The near term emphasis will be on detailed measurements of plasma profiles, using equipment presently available at PPPL. The long term objective will be to provide input for advanced plasma control systems, using new concepts and systems developed by the national NSTX team.

Work Approval Form (WAF)

Cost Center: 9417
Job Number: 3400
Job Title: Gas Delivery System Mods for CSU
Job Manager: W. Blanchard
Rev 1 6/2/2010


Description:

Design, fabricate, install and test four center stack fueling lines and modify gas delivery assemblies.

Schedule:

See Tab B or attached


Approvals:

 7.21.10

Job Manager

 8/3/10

Project Manager

 8/3/10

Engineering Department Head

Estimate (user input)

Task	SCHEDULE										Basis of Estimate Category
	USER INPUT					Calculated					
	TASK DESCRIPTION	Responsible	DURATION in WORK DAYS	Logical Pre-requisites (one task numbers in each column, any order)	User Input Start Date (optional)	START DATE	FINISH DATE	Weeks	HOURS (priced at FY10 rates)		
Notes:	(1) Procurement lead time: Purchase orders-Commercial, off-the-shelf items Purchase orders-Noncommercial items Subcontracts (non construction) Construction subcontracts										

FY10\$K	EA (Analysis engr)	EA (Designer)	EA TB (Computing Tech)	EE EM (Elec Engr)	EE SM (Senior Elec Tech)	EE SB (Elec Tech)	EE TB (Elec Tech)	EM EM (FO&M Engr)	EM SM (Senior Tech)	EM SB (FO&M Tech)	EM TB (FO&M Tech)	EM TB (HP Tech)	FC AM (P&C Officer)
actual=A													

CATEGORIZATION CODES:

- 1 - National Standards
- 2 - Engineering Judgement/Experience
- 3 - Estimates/Data from External Sources (e.g., W7X, ATF, etc.)
- 4 - Previous PPPL/ORNL Experience (e.g., TFTR, NSTX, PLT, etc.)
- 5 - Prototype Data/Test Results
- 6 - Catalogue Price/Vendor Quote
- 7 - Placed Contracts
- 8 - Actual experience for NCSX Work
- 9 - Other

Cost Center:	9417																					
Job Number:	3400																					
#	9417	Gas Delivery System Mods for CSU																				
Job Manager:	W. Blanchard																					
Rev 1 6/2/2010																						
		<u>High</u>	<u>Medium</u>	<u>Low</u>	<u>Uncertainty Range (%)</u>															<u>Comments/Other Considerations</u>		
Design Maturity				X	20																	
Design Complexity				x	20																	
Residual Impacts																						
		Risk Description			Likelihood of Occurring					Mitigation Plan				Basis of estimate					Cost Impact		Schedule Impact	
1		Fueling lines do not adequately deliver gas because of the occlusions or leaks			near zero				Replace gas delivery line				Similar project was completed on existing machine						Low (\$K)	High (\$K)	Low (weeks)	High (Weeks)
2																						
3																						
4																						
5																						
Notes:																						
(1)		Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact																				
(2)		The schedule impacts should be entered as the min and max impacts on the critical path.																				
(3)		If there is no critical path impact then the schedule entries should be zero.																				
		Likelihood of occurrence should be entered consistent with our risk classification methodology, i.e.																				
		VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikely (40%>P>10%), VU=Very Unlikely (P<10%), NC=Non-credible (P<1%)																				

Design Complexity		Design Maturity		Design Maturity Definition			
Low	Medium	High	High				
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity		Design Maturity		Design Complexity Definition			
Low	Medium	High	Low				
Low			Low	Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.			
Medium			Medium	More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect			
High			High	Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommended			

Cost Center:
 Job Number:
 Job Manager:

9417
 3400
 Gas Delivery System Mods for CSU
 W. Blanchard

Rev 1 6/2/2010 **Materials and Subcontracts (M&S)** **Basis of Estimate**

Description: Gas delivery lines and fittings Previous installation on NSTX

\$2,500.00



CATEGORIZATION CODES:	
1 - National Standards	0%
2 - Engineering Judgement/Experience	0%
3 - Estimate/Data from External Sources (e.g., N7X, ATF, etc.)	100%
4 - Previous JCRN Experience (e.g., TPRH, NSTX, PLT, etc.)	0%
5 - Previous Direct Experience	0%
6 - Catalog Prices/Vendor Quote	0%
7 - Priced Contracts	0%
8 - Actual experience for NCSX Work	0%
9 - Other	0%
TOTALS	\$ 1,000 100%