

## Work Authorization Document

### NSTX Upgrade Project

<b>Control Account #:</b>	4100	<b>Title:</b>	Center Stack Diagnostics
<b>WBS</b>	1.4.1	<b>Title:</b>	Plasma Diagnostics

**Period of Performance:** 23 February 2009 through 26 August 2013

<b>Authorized Budget:</b>	\$836	<b>Control Account Manager:</b> Kaita
<b>Revision #:</b>	0	<b>Revision Date:</b> July-11

**Authorized Work Description:**

The Plasma Diagnostics provide information on discharge parameters to characterize NSTX plasmas and guide its operation for optimized performance. The diagnostic subsystems included in this WBS are:

- Magnetic measurement diagnostics;
- Current density profile diagnostics;
- Laser and microwave diagnostics;
- Visible and total radiation diagnostics;
- Ultra violet and x-ray diagnostics;
- Particle measurement diagnostics;
- Divertor diagnostics; and
- Plasma Edge and vacuum diagnostics.

The NSTX Center Stack Upgrade will require new magnetics diagnostics to be installed This WBS element includes the design and fabrications of Center Stack magnetics diagnostics to replace units removed with the old Center Stack. Installation of these diagnostics is included in WBS element 1.1.3.3.4.

**Attachments:**

- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

#### Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Kaita		
Functional Manager	M. Bell		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
-------------	----------------------	-----------	----------------	----------------	-----------------	-----------------	----------------------	-------------	---------------	------	--------------------------	---------------------------	------	------	------	------	------	------


# NSTX Upgrade Project

Subtotal		1,129	23FEB09A	23FEB09A	26AUG13	26AUG13	0	14	835,574.14		127,872.46	131,896.40						
----------	--	-------	----------	----------	---------	---------	---	----	------------	--	------------	------------	--	--	--	--	--	--

## Job: 4100 - Center Stack Diagnostics-KAITA

Subtotal		1,129	23FEB09A	23FEB09A	26AUG13	26AUG13	0	14	835,574.14		127,872.46	131,896.40						
----------	--	-------	----------	----------	---------	---------	---	----	------------	--	------------	------------	--	--	--	--	--	--

4100-0017	Prelim Dsn-Design Drawings	25	03MAY10A	03MAY10A	07JUN10A	07JUN10A	0		0.00	100	0.00	0.00						
4100-0018	Prelim Dsn-PDR Prep	10	08JUN10A	08JUN10A	21JUN10A	21JUN10A	0		0.00	100	0.00	0.00						
4100-0019	Prelim Dsn-CONDUCT PDR	2	22JUN10A	22JUN10A	23JUN10A	23JUN10A	0		0.00	100	0.00	0.00						
4100-0022	Final Dsn-Disposition PDR Chits	10	08JUN10A	08JUN10A	21JUN10A	21JUN10A	0		0.00	100	0.00	0.00						
4100-0023	Final Dsn-Design Drawings	127*	01NOV10*	01NOV10A	31MAR11	06MAY11	-26	221	40,239.40	90	36,215.46	40,239.40						
4100-0025	Final Dsn-Update Cost & Schedule Estimate	10	16MAY11*	09MAY11	27MAY11	20MAY11	5	227	20,159.60		0.00	0.00						
4100-0026	Final Dsn-Prep Procurement Specs	16	06MAY11*	09MAY11	27MAY11	31MAY11	-1	221	10,079.80		0.00	0.00						
4100-0027	Final Dsn-FDR Prep	13*	31MAY11	01JUN11	24JUN11	17JUN11	5	221	19,572.40		0.00	0.00						
4100-0027A	CS Diagnostic - Peer review	0				18MAY11*	0	147	0.00		0.00	0.00						
4100-0028	Final Dsn-CONDUCT FDR	3	27JUN11	22JUN11*	28JUN11*	24JUN11	2	219	1,324.40		0.00	0.00						
4100-0032	Wire/Cables-Prep Requisition and procurement pac	15	02APR12*	02APR12*	20APR12	20APR12	0	14	32,627.60		0.00	0.00						
4100-0033	Wire/Cables-SUBMIT REQ TO PROCUREMENT	5	23APR12	23APR12	27APR12	27APR12	0	14	7,261.60		0.00	0.00						
4100-0034	Wire/Cables-Procurement lead time (1)	25	30APR12	30APR12	04JUN12	04JUN12	0	14	0.00		0.00	0.00						
4100-0035	Wire/Cables-AWARD	1	05JUN12	05JUN12	05JUN12	05JUN12	0	14	7,261.60		0.00	0.00						
4100-0036	Wire/Cables-Fabricate or delivery	130	06JUN12	06JUN12	10DEC12	10DEC12	0	14	71,643.14		0.00	0.00						
4100-0038	Coils w/mandrels -Prep Requisition & procurement	15	02APR12*	02APR12*	20APR12	20APR12	0	14	24,764.10		0.00	0.00						
4100-0039	Coils w/mandrels - SUBMIT REQ TO PROCUREMENT	5	23APR12	23APR12	27APR12	27APR12	0	14	3,630.80		0.00	0.00						
4100-0040	Coils w/mandrels - Procurement lead time (1)	25	30APR12	30APR12	04JUN12	04JUN12	0	14	0.00		0.00	0.00						
4100-0041	Coils w/mandrels - AWARD	1	05JUN12	05JUN12	05JUN12	05JUN12	0	14	0.00		0.00	0.00						
4100-0042	Coils w/mandrels - Fabricate or delivery	130	06JUN12	06JUN12	10DEC12	10DEC12	0	14	120,564.54		0.00	0.00						



Data Date: 30APR11 1105  
 Run Date: 20MAY11 11:00

NSTX UPGRADES  
 RESOURCE LOADED SCHEDULE  
 CD-2 Schedule  
 April 2011

Sheet 1 of 2

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16	
4100-0045	Fab/Assy Procedure	20	06JUN12	06JUN12	03JUL12	03JUL12	0	124	18,266.88		0.00	0.00							
4100-0046	Shop Fabrication	65	11DEC12*	11DEC12*	20MAR13	20MAR13	0	14	119,716.30		0.00	0.00							
4100-0047	Assembly	65	21MAR13	21MAR13	20JUN13	20JUN13	0	14	114,001.78		0.00	0.00							
4100-0050	Installation Procedure (ex-vessel only)	15	01OCT12*	01OCT12*	19OCT12	19OCT12	0	178	29,835.40		0.00	0.00							
4100-0051	Machine Installation (ex-vessel only)	30	21JUN13	21JUN13	05AUG13	05AUG13	0	14	65,733.40		0.00	0.00							
4100-0052	PTP Testing	15	06AUG13	06AUG13	26AUG13	26AUG13	0	14	37,234.40		0.00	0.00							
4100-0056	Mount Diagnostics in PFC Tiles	40	25APR13	25APR13	20JUN13	20JUN13	0	59	0.00		0.00	0.00							
4100-FY09	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A	0		11,000.00	100	11,000.00	11,000.00							
FY104000	FY10 Actual Cost	40	01JAN10A	01JAN10A	26FEB10A	26FEB10A	0		-1,729.00	100	-1,729.00	-1,729.00							
FY104100	FY10 Actual Cost	65	01FEB10A	01FEB10A	30APR10A	30APR10A	0		12,432.00	100	12,432.00	12,432.00							
FY104100A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A	0		69,954.00	100	69,954.00	69,954.00	81=69954						







4100 Center Stack Diagnostics (Kaita)	31JAN2012	29FEB2012	31MAR2012	30APR2012	31MAY2012	30JUN2012	31JUL2012	31AUG2012	30SEP2012	31OCT2012	30NOV2012	31DEC2012
BCWS	0	0	0	68	0	49	33	33	28	63	32	34
CUM BCWS	183	183	183	251	251	301	334	366	395	458	490	524
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	128	128	128	128	128	128	128	128	128	128	128	128
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	120	120	120	120	120	120	120	120	120	120	120	120
CV	8	8	8	8	8	8	8	8	8	8	8	8
SV	-55.	-55.	-55.	-123.	-123.	-173.	-206.	-239.	-267.	-330.	-362.	-396.
CPI	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07
SPI	0.7	0.7	0.7	0.51	0.51	0.43	0.38	0.35	0.32	0.28	0.26	0.24

4100 Center Stack Diagnostics (Kaita)	31JAN2013	28FEB2013	31MAR2013	30APR2013	31MAY2013	30JUN2013	31JUL2013	31AUG2013	30SEP2013	31OCT2013	30NOV2013	31DEC2013
BCWS	38	33	35	38	40	37	47	43	0	0	0	0
CUM BCWS	562	595	631	669	708	745	792	836	836	836	836	836
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	128	128	128	128	128	128	128	128	128	128	128	128
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	120	120	120	120	120	120	120	120	120	120	120	120
CV	8	8	8	8	8	8	8	8	8	8	8	8
SV	-434.	-467.	-503.	-541.	-581.	-617.	-664.	-708.	-708.	-708.	-708.	-708.
CPI	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07	1.07
SPI	0.23	0.21	0.2	0.19	0.18	0.17	0.16	0.15	0.15	0.15	0.15	0.15



## Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>	<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1				<b>NSTX UPGRADE PROJECT</b>
	1.1			<b>Torus Systems</b>
			1.1.0	Project Integrated Model
			1.1.1	Plasma Facing Components
			1.1.2	Vacuum Vessel and Support Structure
			1.1.3	Magnet Systems
	1.2			<b>Plasma Heating and Current Drive Systems</b>
			1.2.1	High Harmonic Fast Wave (HHFW)
			1.2.2	Coaxial Helicity Injection (CHI) Current Drive
			1.2.3	Electron Cyclotron Heating (ECH)
			1.2.4	Neutral Beam Injection (NBI)
	1.3			<b>Auxiliary Systems</b>
			1.3.1	Vacuum Pumping System
			1.3.2	Coolant Systems
			1.3.3	Bakeout Heating System
			1.3.4	Gas Delivery System
			1.3.5	Glow Discharge Cleaning System
	1.4			<b>Plasma Diagnostics</b>
			1.4.1	Plasma Diagnostics
	1.5			<b>Power Systems</b>
			1.5.1	AC Power Systems
			1.5.2	AC/DC Converters
			1.5.3	DC Systems
			1.5.4	Control and Protection System
			1.5.5	General Power Systems and Integration
	1.6			<b>Central Instrumentation and Controls (I&amp;C)</b>
			1.6.1	Control System
			1.6.2	Data Acquisition System
	1.7			<b>Project Support &amp; Integration</b>
			1.7.1	Project Management and Integration
			1.7.2	Project Physics
			1.7.3	Integrated Systems Tests
	1.8			<b>Site Preparation and Assembly</b>
			1.8.1	Site Preparation
			1.8.2	Torus Assembly and Construction

## Annex I – WBS Dictionary

**WBS Element: 1.4.1**

**WBS Level: 3**

**WBS Title: Plasma Diagnostics**

**Definition:** The Plasma Diagnostics provide information on discharge parameters to characterize NSTX plasmas and guide its operation for optimized performance. The diagnostic subsystems included in this WBS are:

- Magnetic measurement diagnostics;
- Current density profile diagnostics;
- Laser and microwave diagnostics;
- Visible and total radiation diagnostics;
- Ultra violet and x-ray diagnostics;
- Particle measurement diagnostics;
- Divertor diagnostics; and
- Plasma Edge and vacuum diagnostics.

The NSTX Center Stack Upgrade will require new magnetics diagnostics to be installed This WBS element includes the design and fabrications of Center Stack magnetics diagnostics to replace units removed with the old Center Stack. Installation of these diagnostics is included in WBS element 1.1.3.3.4.

**{Center Stack Upgrade Diagnostics (Job 4100)}**

**WBS Element: 1.5**

**WBS Level: 2**

**WBS Title: Power Systems**

**Definition:** The Power Systems WBS element includes the engineering, design, prototyping, procurement and installation of all the systems and related elements that provide conditioned electrical power and energy to the NSTX systems. It includes the AC Power Systems, the AC/DC Convertors, the DC Systems, the Control and Protection System, and System Design and Integration.

**WBS Element: 1.5.1**

**WBS Level: 3**

**WBS Title: AC Power Systems**

**Definition:** The scope of the AC Power Systems WBS element is to provide the supply and distribution of all AC power to NSTX. This includes all the experimental and auxiliary loads.

**WBS Element: 1.5.2**

**WBS Level: 3**

**WBS Title: AC/DC Converters**

**Definition:** The scope of the AC/DC Converters WBS element is to reactivate existing AC/DC Converters that have not been used since the shutdown of TFTR for use by NSTX.

**WBS Element: 1.5.3**

**WBS Level: 3**

**WBS Title: DC Systems**

**Definition:** The scope of the DC Systems WBS element is to receive AC input power and deliver controlled DC output power to the NSTX coil systems. This

# Work Approval Form (WAF)

**Cost Center:** 9417  
**Job Number:** 4100  
**Job Title:** Center Stack (CS) Upgrade Diagnostics  
**Job Manager:** Robert Kaita/~~Jeff Abramson~~

**Description:**

Design and fabrications of CS magnetics diagnostics to replace units removed with old center stack. They consist of the following.

Internal (in vacuum):

Thermocouples

Mirnov/Pickup Coils

Halo Current Rogowski Coils

Tile-Mounted Langmuir Probes

External (in air):

Thermocouples


Flux Loops


Plasma Current Rogowski Coils


**Schedule:**

Refer to Primavera Data-Base

**Approvals:**

 7/23/10  
\_\_\_\_\_  
Job Manager

 8/3/10  
\_\_\_\_\_  
Project Manager

 8/3/10  
\_\_\_\_\_  
Engineering Department Head



**Cost Center:** 9417  
**Job Number:** 4100  
**Job Title:** Center Stack (CS) Upgrade Diagnostics  
**Job Manager:** Robert Kaita/Jeff Abramson

task num	TASK DESCRIPTION	Responsible	SCHEDULE		Estimate (user input)										Cont	Basis of Estimate and Names of req'd skills if known	Category	
			USER INPUT		FY10\$K					HOURS								
			Duration in WORK DAYS	OPTIONAL Logical Pre-requisites (one task numbers in each column, any order)	M&S (41)	CREDIT CARD (43)	OTHER (39)	TRAVEL (35)	OVERTIME (31)	EA..EM (analysis eng)	EA..SB (Designer)	EE..EM (Ecltr Engr)	EE..SB (Electr Tech)	EM..EM (FO&M Engr)				EM..SB (FO&M Tech)
1	<b>Physics Requirements</b>	Kaita																
2	Similar coils and sensors used extensively for research on NSTX																	
3	<b>Conceptual Design</b>																	
4	PREPARE WORK PLANNING FORM	Abramson																
5	Prep System Description	Abramson																
6	Prep System Requirements	Abramson																
7	R&D																	
8	Analysis																	
9	CDR	Kaita/Abramson																
10	Similar coils and sensors used extensively for research on NSTX																	
11	<b>Preliminary Design</b>																	
16	Update Cost & Schedule Estimate	Kaita/Egebo																
17	Design Drawings	Kaita/Jarwala																
18	PDR Prep	Kaita/Abramson																
19	CONDUCT PDR	Kaita/Abramson																
20	Similar coils and sensors used extensively for research on NSTX																	
21	<b>Final Design</b>																	
22	Disposition PDR Chits	Kaita/Abramson																
23	Design Drawings	Kaita/Jarwala																
25	Update Cost & Schedule Estimate	Kaita/Egebo																
26	Prep Procurement Specs	Kaita/Abramson																
27	FDR Prep	Kaita/Abramson																
28	CONDUCT FDR	Kaita/Abramson																
29	Similar coils and sensors used extensively for research on NSTX																	
30	<b>Procurement</b>																	
31	Item 1: Wire & Cables																	
32	Prep Requisition and procurement package																	
33	SUBMIT REQ TO PROCUREMENT																	
34	<b>Procurement lead time (1)</b>																	
35	AWARD																	
36	Fabricate or delivery																	
37	Item 2: Coils w/ Mandrels																	
38	Prep Requisition and procurement package																	
39	SUBMIT REQ TO PROCUREMENT																	
40	<b>Procurement lead time (1)</b>																	

**Job Number:** 4100  
**Job Title:** Center Stack (CS) Upgrade Diagnostics  
**Job Manager:** Robert Kaita/Jeff Abramson

Estimate (user input)									
41	AWARD								
42	Fabricate or delivery		160	40	120	120			2 & 4
43									
44	Fab/Assembly								
45	Fab/Assy Procedure		12	20	60	20			2 & 4
46	Shop Fabrication		10	300	180	240	40		2 & 4
47	Assembly		10	280	132	360			2 & 4
48									
49	Installation								
50	Installation Procedure (ex-vessel only)		40	20	80	40			2 & 4
51	Machine Installation (ex-vessel only)		20	200	40	180			2 & 4
52	PTP Testing		20	100	40	80			2 & 4
53									
54	OTHER TASKS								
55									

TOTALS \$59 \$0 \$0 \$0 \$0 \$0 \$0 \$29 \$124 \$163 \$188 \$161 \$14

TOTAL Preliminary Cost Estimate (\$k) = \$748

Notes:

(1) Procurement lead time:	Weeks
Purchase orders-Commercial, off-the-shelf items	3
Purchase orders-Noncommercial items	5
Subcontracts (non construction)	8
Construction subcontracts	9

CATEGORIZATION CODES:  
 1 - National Standards  
 2 - Engineering Judgement/Experience  
 3 - Estimates/Data from External Sources (e.g., W7X, ATF, etc.)  
 4 - Previous PPL/ORNL Experience (e.g., TFTR, NSTX, PLT, etc.)  
 5 - Prototype Data/Test Results  
 6 - Catalogue Price/Vendor Quote  
 7 - Placed Contracts  
 8 - Actual experience for NCSX Work  
 9 - Other

<b>Cost Center:</b>	9417														
<b>Job Number:</b>	4100														
<b>Job Title:</b>	Center Stack (CS) Upgrade Diagnostics														
<b>Job Manager:</b>	Robert Kaita/Jeff Abramson														
	Robert Kaita/Jeff Abramson														
<b>Uncertainty of the Estimate</b>															
		<u>High</u>	<u>Medium</u>	<u>Low</u>	<u>Uncertainty Range (%)</u>										
<b>Design Maturity</b>		X			10										
<b>Design Complexity</b>				X	10										
	Reuse of existing design with extensive operational experience and high design maturity level														
	No new design required to replace any removed diagnostic equipment for CSU														
<b>Residual Impacts</b>															
	<b>Risk Description</b>	<b>Likelihood of Occurring</b>	<b>Mitigation Plan</b>	<b>Basis of estimate</b>	<b>Cost Impact</b>	<b>Schedule Impact</b>									
1	Procurement Delay	VU	adjust schedule	similar previous work	Low (\$K)	High (\$K)	Low (weeks)	High (Weeks)							
2	QA problem with received items	VU	return item to vendor, adjust schedule	similar previous work											
3															
4															
5															
<b>Notes:</b>															
(1)	Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact														
(2)	The schedule impacts should be entered as the min and max impacts on the critical path. if there is no critical path impact then the schedule entries should be zero.														
(3)	Likelihood of occurrence should be entered consistent with our risk classification methodology. i.e. VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikely (40%>P>10%), VU=Very Unlikely (P<10%), NC=Non-credible (P<1%)														

Design Complexity		Design Maturity Definition					
Low	Medium	High					
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity		Design Complexity Definition					
Low	Medium	High					
				Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.			
				More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect			
				Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommendation)			



USER INPUT TASKS AND DESCRIPTIONS		FY09\$K					HOURS											
		M&S (41)	CREDIT CARD (43)	OTHER (89)	TRAVEL (85)	OVERTIME (31)	EA** EM (analysis engr)	EA** DM (Designer)	EC** EM (computing Engr)	EC** SM/TB (Computing Tech)	EE** EM (Elictr Engr)	EE** SM/TB (Eiectr Tech)	EM** EM (FO&M Engr)	EM** SM/TB (FO&M Tech)	FC** AM (P&C Officer)	DP** SB/TB (HP Tech)	R** RM (Researcher)	Other: Machining
task	TASK DESCRIPTION																	
numb	P3 cross ref (optinal)																	
	<b>Internal:</b>																	
	<b>Thermocouples</b>																	
	Design										-20		-20					
	CS Layout Design									-40		-40		-20				
	Procure Materials	\$2,000										10		10				
	Fabricate																80	
	Attach to Tiles												80	10	10			
	Inst. Procedure review/update													20				
	CS Installation																-80	
	CS Termination																-20	
	CWD Update										40							
	<b>Mirnov/Pickup Coils</b>																	
	Design Layout									-60		-40		-60				
	CS Design Interface													-40				
	Procure Materials; wire & Mandrels	\$12,000												20				
	Wind Coils	\$7,500												20				
	Testing													-40				
	Mount in Tiles													20	120			
	Inst. Procedure review/update													-20				
	CS Installation													-80	-40	-120		
	CS Termination																	
	CWD Update										20							
	<b>Halo Current Rogowski Coils</b>																	
	Drawing Update									40		20		20				
	ceramic wrap, foil, sleeving, cement	\$6,000															40	
	Wind Coils	\$6,000																
	Perform Coil Testing																40	
	Copper Foil Inst. and Wrap												80					
	Mandrel sizing for center stack												40					
	Testing installed coils													-40	-40			
	Inst. Procedure review/update													20				
	Center Stack Installation																	
	CWD Update																	
	<b>Tile-Mounted Langmuir Probes</b>																	
	Design Layout												-20		-20			
	CS Layout Design												-20		-60			
	Procure Materials	\$2,000																
	Fabricate																	-80
	Inst. Procedure review/update													20				
	Install in Tile																120	
	CS Installation																-80	
	CS Termination																	
	Tokamak Installation													20	20	40		
	CWD Update																	
	<b>External:</b>																	
	<b>Thermocouples</b>																	
	Procure Materials	\$1,500																
	Design-Layout									20		20		20				
	Fac TCs																40	
	Inst. Procedure review/update																20	
	CS Installation												120		40			
	CS Termination																	
	Tokamak Installation													20	20	40		
	CWD Update																	
	<b>Flux Loops</b>																	
	Design-Layout, Dwg update	\$1,000								20		20					40	
	Procure Materials	\$3,000																40
	Fabricate Mandrels																-40	
	Inst. Procedure review/update																	20
	CS Installation													40	320	80		

USER INPUT TASKS AND DESCRIPTIONS		FY09\$K					HOURS											
		M&S (41)	CREDIT CARD (43)	OTHER (39)	TRAVEL (35)	OVERTIME (31)	EA** EM (analysis engr)	EA** DM (Designer)	EC** EM (computing Engr)	EC** SM/TB (Computing Tech)	EE** EM (Electr Engr)	EE** SM/TB (Electr Tech)	EM** EM (FO&M Engr)	EM** SM/TB (FO&M Tech)	FC** AM (P&C Officer)	DP** SB/TB (HP Tech)	R** RM (Researcher)	Other: Machinist
task	P3 cross ref (optinal)																	
numb																		
	Tokomak Installation																	
	Field Cable	\$3,000									40		40			120		
	Teeting										-40					-40		
	CWD Update												20					
	<b>Plasma Current Rogowski Coils</b>																	
	Design-Layout, Dwg update												40					
	Procure Materials	\$3,000											40					
	Fabricate Mandrels												40	40				80
	Wind Rogowski Coils	\$10,000											80					
	Temp tooling	\$2,000																
	Copper Foil Insulation and Kapton Wrap											80						
	Teeting												-40			-40		
	Inst. Procedure review/update												20					
	CS Installation										40	240	80					
	Tokomak Installation										-20		-60			-120		
	<b>TOTALS, \$ &amp; Hrs</b>	\$59,000											780	1,360	1,300	1,390		160