

Work Authorization Document

NSTX Upgrade Project

Control Account #:	5000	Title:	CSU Power Systems
---------------------------	------	---------------	-------------------

WBS	1.5.5	Title:	Power System
------------	-------	---------------	--------------

Period of Performance: 23 February 2009 through 25 September 2014

Authorized Budget:	\$5,735	Control Account Manager: Raki
---------------------------	---------	--------------------------------------

Revision #: 0	Revision Date: July-11
----------------------	-------------------------------

Authorized Work Description:

This WBS element covers general power systems activities including interaction with the designers of other WBS elements, design review support and procedure preparations as well as the administrative and supervisory efforts for the NSTX Power Systems.

The Center stack upgrade entails the TF feed to be 1kV, 129.8kA for 7.45 seconds every 2400 seconds. Design shall be such that the pulse period can be reduced to 1200 seconds. This requires complete redesign of the TF power system. Replacement of the fault detector (FD) and the Firing generator (FG) is required for fast and reliable response to fault conditions. The HCS will be upgraded with a PLC. The OH power supply will be also redesigned to have the capability of 8kV, +/-24kA; the FD and FG of the OH system will also be changed. OH CLRs will be replaced with calculated optimum requirements. A Digital Coil Protection (DCP) System will be designed and implemented.

Attachments:

- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Raki		
Functional Manager	A. vonHalle		

Activity ID	Activity Description	Work Days	BEGINNING	Forecast Start	BEGINNING	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
-------------	----------------------	-----------	-----------	----------------	-----------	-----------------	----------------------	-------------	---------------	------	--------------------------	---------------------------	------	------	------	------	------	------

NSTX Upgrade Project

Subtotal		1,398	23FEB09A	23FEB09A	25SEP14	25SEP14	0	1,490	5,734,357.30		296,501.85	1,336,982.52						
----------	--	-------	----------	----------	---------	---------	---	-------	--------------	--	------------	--------------	--	--	--	--	--	--

Job: 5000 - CSU Power Systems-RAKI

Subtotal		1,398	23FEB09A	23FEB09A	25SEP14	25SEP14	0	1,490	5,734,357.30		296,501.85	1,336,982.52						
----------	--	-------	----------	----------	---------	---------	---	-------	--------------	--	------------	--------------	--	--	--	--	--	--

51 - AC Power


510-003	51- AC Power -FINAL DESIGN PREP	115*	01DEC10*	01DEC10A	28MAR11	18MAY11	-37	579	11,491.72	80	9,193.38	11,491.72						
510-005	51- AC Power -procedures, specs, revision	20	01JUL13*	01JUL13*	30JUL13	30JUL13	0	51	29,901.28		0.00	0.00						
510-009	51- AC Power -Procurement	65	31JUL13*	31JUL13*	30OCT13	30OCT13	0	51	47,885.54		0.00	0.00						
510-013	51- AC Power -Installation	20	31OCT13	31OCT13	27NOV13	27NOV13	0	51	84,847.52		0.00	0.00						
510-017	51- AC Power -Test&Commission	20	02DEC13	02DEC13	08JAN14	08JAN14	0	51	19,037.68		0.00	0.00						

52 - AC/DC Converters

520-005	52 - AC/DC Converters - Dsn	20	10JUN13*	10JUN13*	09JUL13	09JUL13	0	46	2,667.44		0.00	0.00						
520-009	52 - AC/DC Converters -Procurement	65	10JUL13*	10JUL13*	09OCT13	09OCT13	0	46	17,202.00		0.00	0.00						
520-013	52 - AC/DC Converters -Reactivate	40	10OCT13	10OCT13	06DEC13	06DEC13	0	46	0.00		0.00	0.00						
520-017	52 - AC/DC Converters -Test&Commission	20	09DEC13	09DEC13	15JAN14	15JAN14	0	46	37,936.40		0.00	0.00						

531 - FCPC DC PF1 & TF Systems

531-004	531- FCPC DC Systems FINAL DESIGN PREP	140*	01DEC10*	01DEC10A	23JUN11	23JUN11	0	121	31,227.50	70	21,859.25	22,751.46						
531-005	531- FCPC DC Systems procedures, specs, revision	263	04OCT11*	04OCT11*	19OCT12	19OCT12	0	51	197,333.60		0.00	0.00						
531-013	531- FCPC DC Systems-Procure 1000MCM Cable&Tray	260	13MAR12*	13MAR12*	27MAR13	27MAR13	0	142	205,337.60		0.00	0.00						
531-017	531- FCPC DC Systems Cabling Changes	80	16SEP13*	16SEP13*	17JAN14	17JAN14	0	24	48,451.50		0.00	0.00						
531-021	531- FCPC DC Systems -Procure OH Reactors	195	22OCT12	22OCT12	06AUG13	06AUG13	0	51	132,000.00		0.00	0.00						
531-021A	531- Clear FCPC	20		16AUG13		13SEP13	0	24	0.00		0.00	0.00						
531-025	531- FCPC DC Systems -OH React Install	80	16SEP13*	16SEP13*	17JAN14	17JAN14	0	24	61,910.25		0.00	0.00						
531-029	531- FCPC DC Systems-Install cable & misc h/w	80	01OCT13*	01OCT13*	03FEB14	03FEB14	0	13	913,018.00		0.00	0.00						
531-033	531- FCPC DC Systems -Test&Commission	20	04FEB14	04FEB14	03MAR14	03MAR14	0	13	100,676.24		0.00	0.00						



Data Date 30APR11 1105
 Run Date 20MAY11 11:01
 © Primavera Systems, Inc.

NSTX UPGRADES
 RESOURCE LOADED SCHEDULE
 CD-2 Schedule
 April 2011

Sheet 1 of 3
 Early Bar
 Progress Bar
 Critical Activity

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16				
532 - FCPC PF5 DC Systems*NOT IN PROJECT SCOPE**																						
530XXX		1	01OCT10	01NOV10A	01OCT10	01NOV10A	-21		0.00	100	0.00	0.00										
532 - TA-NTC DC Systems																						
532-003	532- PCTS Changes -FINAL DESIGN PREP	115*	01DEC10*	01DEC10A	26APR11	18MAY11	-16	399	7,494.60	90	6,745.14	7,494.60		EA//SB =60 ;								
532-005	532- PCTS Changes -procedures, specs, revision	65	31OCT12*	31OCT12*	11FEB13	11FEB13	0	34	8,391.60		0.00	0.00		EE//EM =24 ; EA//SB =60 ;								
532-009	532- PCTS Changes -Procurement	140	12FEB13*	12FEB13*	29AUG13	29AUG13	0	34	19,800.00		0.00	0.00		41=15,000 ;								
532-013	532- PCTS Changes -Installation	80	23SEP13*	23SEP13*	24JAN14	24JAN14	0	19	73,484.41		0.00	0.00		EE//EM =16 ; EE//SM EE//TB =160 ; 41=30,0								
532-017	532- PCTS Changes -Test&Commission	20	27JAN14	27JAN14	21FEB14	21FEB14	0	19	4,594.16		0.00	0.00		EE//EM =08 ; EE//SM EE//TB =16 ;								
54 - Control & Protection System																						
541-001	Control & Protection Systems- FINAL DESIGN PREP	140*	01DEC10*	01DEC10A	23JUN11	23JUN11	0	38	37,473.00	80	29,978.40	27,301.76		EA//SB = 300 ;								
541-005	541 - Electrical Interlocks -proced, specs, revs	433	24JUN11	24JUN11	21MAR13	21MAR13	0	46	203,256.67		0.00	0.00		EE//EM =772 ; EA//SB =428								
541-009	541 - Electrical Interlocks -Procurement PLC	80	22MAR13*	22MAR13*	16JUL13	16JUL13	0	46	134,640.00		0.00	0.00		41=102,000 ;								
541-013	541 - Electrical Interlocks -Installation	80	19AUG13*	19AUG13*	11DEC13	11DEC13	0	23	389,491.44		0.00	0.00		EE//EM =772 ; EE//SM EE//TB =1,200 ; 41=75,								
541-017	541 - Electrical Interlocks -Test&Commission	40	12DEC13*	12DEC13*	17FEB14	17FEB14	0	23	30,744.40		0.00	0.00		EE//EM =40 ; EE//SM EE//TB =160 ;								
542-005	542 - Kirk Key Interlocks -Dsn	536	24JUN11	24JUN11	16AUG13	16AUG13	0	38	18,490.16		0.00	0.00		EE//EM =40 ; EA//SB =80								
542-009	542 - Kirk Key Interlocks -Procurement	65	19AUG13*	19AUG13*	18NOV13	18NOV13	0	38	20,042.31		0.00	0.00		41=15,000 ;								
542-013	542 - Kirk Key Interlocks -Installation	20	19NOV13	19NOV13	18DEC13	18DEC13	0	38	22,054.48		0.00	0.00		EE//EM =16 ; EE//SM EE//TB =120 ;								
542-017	542 - Kirk Key Interlocks -Test&Commission	20	19DEC13	19DEC13	27JAN14	27JAN14	0	38	26,857.60		0.00	0.00		EE//EM =40 ; EE//SM EE//TB =120 ;								
543-005	543 - Real Time Control -Develop algorithms	100	15AUG13*	15AUG13*	16JAN14	16JAN14	0	45	190,109.57		0.00	0.00		EE//EM =960 ;								
545-005	545 - Instrumentation -Dsn	480	24JUN11	24JUN11	28MAY13	28MAY13	0	74	56,776.90		0.00	0.00		EE//EM =200 ; EA//SB =140								
545-009	545 - Instrumentation -Procure Transducers	120	15JUL13*	15JUL13*	13JAN14	13JAN14	0	43	306,001.25		0.00	0.00		41=229,000 ;								
545-013	545 - Instrumentation -Installation	50	14JAN14	14JAN14	24MAR14	24MAR14	0	43	198,469.52		0.00	0.00		EE//EM =104 ; EE//S EE//TB =480 ; 41=80								
545-017	545 - Instrumentation -Test&Commission	20	25MAR14	25MAR14	21APR14	21APR14	0	43	68,646.64		0.00	0.00		EE//EM =128 ; EE//S EE//TB =280 ;								
546-005	546 - Coil Analog Protection Dsn	431	24JUN11	24JUN11	19MAR13	19MAR13	0	51	94,196.36		0.00	0.00		EE//EM =400 ; EA//SB =140								
546-009	546 - Coil Analog Protection -Procurement	112	20MAR13*	20MAR13*	27AUG13	27AUG13	0	51	10,560.00		0.00	0.00		41=8,000 ;								
546-013	546 - Coil Analog Protection -Installation	20	28AUG13*	28AUG13*	25SEP13	25SEP13	0	51	58,349.60		0.00	0.00		EE//EM =80 ; EE//SM =1 EE//TB =160 ; 41=00 ;								
546-017	546 - Coil Analog Protection -Test&Commission	65	26SEP13	26SEP13	08JAN14	08JAN14	0	51	29,492.94		0.00	0.00		EE//EM =80 ; EE//SM EE//TB =80 ;								

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16		
55 - Systems Design & Integration																				
551-001	551 - Sys Dsgn -design support, analysis (LOE)	1098*	03MAY10A	03MAY10A	25SEP14	25SEP14	0	1,490	412,014.46	LOE	93,527.28	93,434.98						EE//EM =1,320 41=45,000 ;		
551-001A	551 - FDR Transition Area	96*	01DEC10*	03JAN11A	28FEB11	16MAY11	-55	149	0.00	50	0.00	0.00						EE//EM =0 ; EA//SB =0 ;		
551-008	551 - FDR PF1a	113*	01DEC10*	01DEC10A	31MAR11	16MAY11	-32	96	35,736.00	50	17,868.00	35,736.00						EE//EM =120 ; EA//SB =120 ;		
551-009	551 - FDR TF/OH	103*	15DEC10*	15DEC10A	07APR11	16MAY11	-27	96	35,736.00	40	14,294.40	35,736.00						EE//EM =120 ; EA//SB =120 ;		
551-009A	CSU Power System - Peer review	0				18MAY11*	0	147	0.00		0.00	0.00								
552-001	552 - System Testing -Prepare Procedures	90	15OCT13	15OCT13	03MAR14	03MAR14	0	13	41,367.60		0.00	0.00						EE//EM =120 ; EA//S		
552-003	552 - System Testing -Testing	65	04MAR14	04MAR14	03JUN14	03JUN14	0	13	156,125.36		0.00	0.00						EE//EM =448 ; EE// EE//TB =536 ;		
FY095000																				
FY095000	FY09 Actual Cost	22*	23FEB09A	23FEB09A	30SEP09A	30SEP09A	0		385,771.00	100	385,771.00	385,771.00								
FY105000																				
FY105000	FY10 Actual Cost	143	01OCT09A	01OCT09A	30APR10A	30APR10A	0		623,027.00	100	623,027.00	623,027.00								
FY105000A																				
FY105000A	FY10 Actual Cost	130	01APR10A	01APR10A	30SEP10A	30SEP10A	0		94,238.00	100	94,238.00	94,238.00	81=130378							

5000 CSU Power Systems (Raki)	31JAN2011	28FEB2011	31MAR2011	30APR2011	31MAY2011	30JUN2011	31JUL2011	31AUG2011	30SEP2011	31OCT2011	30NOV2011	31DEC2011
BCWS	41	39	45	21	17	19	23	25	24	39	42	42
CUM BCWS	1,221	1,260	1,305	1,326	1,343	1,363	1,385	1,410	1,433	1,472	1,514	1,556
BCWP	16	31	55	22	0	0	0	0	0	0	0	0
CUM BCWP	1,177	1,208	1,263	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285
ACWP	1	6	12	28	0	0	0	0	0	0	0	0
CUM ACWP	1,166	1,173	1,185	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213
CV	10	36	78	73	73	73	73	73	73	73	73	73
SV	-44.	-51.	-42.	-41.	-58.	-77.	-100.	-125.	-148.	-187.	-229.	-271.
CPI	1.01	1.03	1.07	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06
SPI	0.96	0.96	0.97	0.97	0.96	0.94	0.93	0.91	0.9	0.87	0.85	0.83

5000 CSU Power Systems (Raki)	31JAN2012	29FEB2012	31MAR2012	30APR2012	31MAY2012	30JUN2012	31JUL2012	31AUG2012	30SEP2012	31OCT2012	30NOV2012	31DEC2012
BCWS	42	40	52	55	61	55	58	61	53	61	60	57
CUM BCWS	1,597	1,637	1,689	1,745	1,806	1,861	1,919	1,980	2,033	2,094	2,154	2,211
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213
CV	73	73	73	73	73	73	73	73	73	73	73	73
SV	-312.	-352.	-404.	-460.	-520.	-576.	-634.	-695.	-748.	-809.	-869.	-926.
CPI	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06
SPI	0.8	0.78	0.76	0.74	0.71	0.69	0.67	0.65	0.63	0.61	0.6	0.58

5000 CSU Power Systems (Raki)	31JAN2013	28FEB2013	31MAR2013	30APR2013	31MAY2013	30JUN2013	31JUL2013	31AUG2013	30SEP2013	31OCT2013	30NOV2013	31DEC2013
BCWS	62	55	62	66	69	60	114	166	284	536	560	491
CUM BCWS	2,273	2,328	2,390	2,456	2,525	2,585	2,699	2,865	3,149	3,686	4,246	4,737
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285	1,285
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213	1,213
CV	73	73	73	73	73	73	73	73	73	73	73	73
SV	-988.	-1043.	-1105.	-1171.	-1240.	-1300.	-1414.	-1580.	-1864.	-2401.	-2961.	-3452.
CPI	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06	1.06
SPI	0.57	0.55	0.54	0.52	0.51	0.5	0.48	0.45	0.41	0.35	0.3	0.27

Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

includes power cabling changes, DC Reactor changes, associated raceway changes, and changes required in the Power Cable Termination Structure (PCTS) inside the NSTX Test Cell.

WBS Element: 1.5.4

WBS Level: 3

WBS Title: Control and Protection System

Definition: The scope of the Control and Protection System WBS element is to control and protect the power loop components for all magnet circuits. This includes the design of hardwired interlock system, kirk-keys, real time controls, the PC Link, Firing Generator, and Fault Detector changes, measurement of signals, changes to existing coil protection devices and design of a new digital coil protection system.

WBS Element: 1.5.5

WBS Level: 3

WBS Title: General Power Systems and Integration

Definition: This WBS element covers general power systems activities including interaction with the designers of other WBS elements, design review support and procedure preparations as well as the administrative and supervisory efforts for the NSTX Power Systems.

The Center stack upgrade entails the TF feed to be 1kV, 129.8kA for 7.45 seconds every 2400 seconds. Design shall be such that the pulse period can be reduced to 1200 seconds. This requires complete redesign of the TF power system. Replacement of the fault detector (FD) and the Firing generator (FG) is required for fast and reliable response to fault conditions. The HCS will be upgraded with a PLC. The OH power supply will be also redesigned to have the capability of 8kV, +/-24kA; the FD and FG of the OH system will also be changed. OH CLR's will be replaced with calculated optimum requirements. A Digital Coil Protection (DCP) System will be designed and implemented.

{NSTX Center Stack Upgrade Power Systems (Job 5000)}

WBS Element: 1.6

WBS Level: 2

WBS Title: Central Instrumentation and Controls (I&C)

Definition: The scope of this WBS element is to develop a Central Instrumentation and Control (I&C) System that will provide remote control, monitoring, data acquisition and data management for the NSTX subsystems during machine operation. The Central I&C System will be developed, to varying degrees, in conjunction with all other WBS elements and will consist of two major elements: the Control System and the Data Acquisition System. Local I&C system controllers, field instrumentation and wiring are included in the individual subsystems.

The NSTX Upgrade will be capable of producing plasmas on the order of 10 seconds; to-date they are less than two seconds. This WBS element includes the modifications to the Central I&C System to support the NSTX Upgrade. For dozens of CAMAC and PC-based data acquisition systems this will require an upgrade, and in some cases replacement. The

Work Approval Form (WAF)

Cost Center: 9417
Job Number: 5000 (Covers elements 5100 - 5500)
Job Title: NSTX Center Stack Upgrade - Power System
Job Manager: S. Ramakrishnan
Rev 1 6/15/2010




Description:

The Center stack upgrade entails the TF feed to be 1kV, 129.8kA for 7.45 seconds every 2400 seconds. Design shall be such that the pulse period can be reduced to 1200 seconds. This requires complete redesign of the TF power system. The HCS will be upgraded with a PLC. The OH power supply is designed to have the capability of 6kV, +/-24kA. OH CLRs will be replaced with calculated optimum requirements. A Digital Coil Protection (DCP) System will be designed and implemented.

Schedule:

Refer to Primavera Data-Base

Approvals:

	7/26/10
_____ Job Manager	
	8/3/10
_____ Project Manager	
	8/3/10
_____ Engineering Department Head	

Job Number	Job Title	Job Manager	Cost Center	Job Number	Job Title	Job Manager	Cost Center	Description	Start Date	Finish Date	Mar. Qty	Factor	Qty	Units	AMS			Installation			Commissioning			Basis of Estimate Category	% Contingency		
															Units	Cost (\$)	Spore Cost (\$)	EEM (no)	EEM (no)	SC (no)	EEM (no)	EEM (no)	EEM (no)				
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Grounding	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	4/30/2012	1	1	1	1	1	1.00E	5.00E	1.00E	1	2	1	2	2	10	10		
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	D-site Pulsed AC Power Distribution	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	4/30/2012	1	1	1	1	1	5.000	5.000	5.000	3	2	8	10	3	3	10	10	
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Coil Power Supplies	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	4/30/2012	1	1	1	1	1	1.00E	1.00E	1.00E	1	1	1	1	1	1	1	10	10
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Design & Supervision	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	8/1/2012	1	1	1	1	1	1.000	7.0E	1.000	3	4	2	5	20	50	1	2	15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Task of TF reactor enclosures	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	1.000	20.000	1.000	4	4	2	15	30	10	1	2	15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Design & Supervision	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	10.000	10.000	10.000	3	4	2	5	40	320	1	2	30
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Design & Supervision	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	5.000	5.000	5.000	3	4	2	5	20	40	1	2	30
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Design & Supervision	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	50.000	100.000	50.000	6	10							15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	TF reactor installation	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	7/15/2012	1	1	1	1	1	20.000	40.000	20.000	2	2	5	10	5	80	3	5	15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	OH Reactor installation	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	7/15/2012	1	1	1	1	1	6.000	6.000	6.000	3	4	2	5	10	15	1	2	15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Transition area cabling PP/CHI	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	15.000	15.000	15.000	3	15	2	10	20	30	1	2	25
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Design	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	8/1/2012	1	1	1	1	1	2.000	2.000	2.000	8	16							10
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Procure PLC	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	98.000	98.000	98.000	180	40							20
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Install interlocks/cabling	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	2.000	2.000	2.000	5	10							4
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Test Modified NSTX HCS	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	1	1	1	5	5							15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Wirk key changes	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	15.000	15.000	15.000	5	10	2	5	15	5	5	5	15
9417	5000 (Covers elements 5100 - 5500)	S. Ramakrishnan	511 - Experimental AC Power	9417	Kirk Keys	S. Ramakrishnan	511 - Experimental AC Power	1. TF WILL BE PULSED AT 129.778KA FOR 2.6 SECONDS EVERY 2400 SECONDS	4/1/2012	6/15/2012	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	4

Cost Center: 9417	Job Number: 5000 (Covers elements 5100 - 5500)	Job Title: 9417	Job Manager: S. Ramakrishnan	Duration (Start date - Finish date)	Days	Mat. Qty	Factor	Qty	Units	Qty	Units	MSS		Design/Procurement		Installation				Commissioning				Line Total (\$K)	Basis of Estimate Category	% Conf'cy																																																													
												Units	Cost (\$K)	Units	Cost (\$K)	EEM	DM	EEM	EFTB	EC	EEM	EEM	EFTB				EC	EEM	EEM	EFTB	EC																																																								
INSTX CENTER STACK UPGRADE - PS CHANGES 130KA part capability & parallellel060710.nopl																																																																																							
1. TF WILL BE PULSED AT 129.778KA FOR 7.5 SECONDS EVERY 2400 SECONDS																																																																																							
<ul style="list-style-type: none"> Engineering assignment Other aspects Costs are essentially center-of-the-error bars Areas of risk judged; constraints noted 																																																																																							
<table border="1"> <thead> <tr> <th colspan="2">FY2010 Hourly Rates</th> <th colspan="2">Σ MD</th> <th colspan="2">Σ FTE</th> <th colspan="2">Years</th> </tr> <tr> <th>Ks/Day</th> <th>Rate</th> <th>Rate</th> <th>FTE</th> <th>FTE</th> <th>FTE/Yr</th> <th>FTE</th> <th>FTE/Yr</th> </tr> </thead> <tbody> <tr> <td>EEM</td> <td>1,379.4</td> <td>915</td> <td>4.2</td> <td>4</td> <td>1.04</td> <td>56.4</td> <td></td> </tr> <tr> <td>EESM</td> <td>172.4</td> <td>217</td> <td>1.0</td> <td>2</td> <td>0.48</td> <td></td> <td></td> </tr> <tr> <td>EFTB</td> <td>1,204.9</td> <td>651</td> <td>3.0</td> <td>2</td> <td>1.48</td> <td></td> <td></td> </tr> <tr> <td>G&A (M&X)</td> <td>89.5</td> <td>401</td> <td>1.8</td> <td>3</td> <td>0.61</td> <td></td> <td></td> </tr> <tr> <td>DM</td> <td>1,178.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>0.9504</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1773</td> </tr> </tbody> </table>																								FY2010 Hourly Rates		Σ MD		Σ FTE		Years		Ks/Day	Rate	Rate	FTE	FTE	FTE/Yr	FTE	FTE/Yr	EEM	1,379.4	915	4.2	4	1.04	56.4		EESM	172.4	217	1.0	2	0.48			EFTB	1,204.9	651	3.0	2	1.48			G&A (M&X)	89.5	401	1.8	3	0.61			DM	1,178.0								0.9504						1773
FY2010 Hourly Rates		Σ MD		Σ FTE		Years																																																																																	
Ks/Day	Rate	Rate	FTE	FTE	FTE/Yr	FTE	FTE/Yr																																																																																
EEM	1,379.4	915	4.2	4	1.04	56.4																																																																																	
EESM	172.4	217	1.0	2	0.48																																																																																		
EFTB	1,204.9	651	3.0	2	1.48																																																																																		
G&A (M&X)	89.5	401	1.8	3	0.61																																																																																		
DM	1,178.0																																																																																						
	0.9504						1773																																																																																

Cost Center:	Job Number:	Job Title:	Job Manager:	TASK DESCRIPTION										Line Totals	Basis of Estimate Category	% Contingency			
				Multiplier	Qnt y	Units y	Qnt	Units	Qnty	Units	Unit Cost (\$/unit)	Cost (\$)	Spare Units				Spare Cost (\$)	Design/Procurement	Installation
				M&S		M&S		M&S		M&S		M&S		M&S		M&S			
				Unit Cost (\$/unit)	Cost (\$)	Spare Units	Spare Cost (\$)	EEM (md)	EESB (md)	EESM (md)	EETS (md)	EESM (md)	EESB (md)	EETS (md)	EEM (md)	EESM (md)	EETS (md)	contra ct (\$)	
9417	5000 (Covers elements 5100 - 5500)																		
9417																			
S&P - Design/Procurement																			
Professional (DCP)																			
DCP design				1	1	2	\$210.0	\$420.0											
Design & Supervision																			
Hardware																			
I&C support																			
(P.Sichta)																			
Software																			
Cabling/Raceways																			
S&P - System Testing																			
\$13.01C																			
Procedures																			
PTPs, ISTPs																			
Pwr Supply PTP																			
TOTALS																			
K\$/Day																			
EEM																			
EESM																			
EETS																			
G&A																			
EASB																			
FY2009 Hourly Rates																			
EEM																			
EESM																			
EETS																			
G&A (M&X)																			
DN																			

CATEGORIZATION CODES:
1 - National Standards
2 - Engineering Judgement/Experience
3 - Estimate/Data from External Sources (e.g., WTX, ATF, etc.)
4 - Previous PP/LJORN Experience (e.g., FTFR, NSTX, PLT, etc.)
5 - Prototype Data/Test Results
6 - Catalogue Price/Vendor Quote
7 - Placed Contracts
8 - Actual experience for NCSX Work
9 - Other

WBS 5 BREAKDOWN WITH COST WITHOUT CONTINGENCY					k\$	k\$
>51	AC POWER				\$62.1	
	✂ ✂	Experimental AC Power				\$62.1
>52	AC/DC CONVERTERS				\$48.1	
	>521	Reactivate Converters				\$48.1
>53	DC SYSTEMS				#REF!	
	>531	FCPC DC Systems				
		>531.1	NSTX PF1a PS loop changes			\$252.2
		>531.2	TF PS Power Cabling/Changes			#REF!
		>531-3	Removing Cabling			#REF!
		>531.4	DC Reactors			#REF!
		>531.5	TA Cabling Changes			\$52.1
	>532	TA to NTC and NTC changes				
		>532.1	PCTS Changes			\$103.5
>54	CONTROL & PROTECTION SYSTEM				#REF!	
	>541	Electrical Interlocks				\$682.0
	>542	Kirk Key Ingterlocks				\$75.8
	>543	Real Time Control				\$165.5
	>544	PC Link/FD/FG Changes				#REF!
	>545	Instrumentation				\$563.0
	>546	Coil Protection				\$197.6
	>547	Machine Protection System				\$1,383.3
>55	System Design & Integration				\$669.7	
	>551	System Design				\$500.7
	>552	System Testing				\$169.0
>FY09	ActualFY09				\$385.8	\$385.8
			GRAND TOTAL		#REF!	#REF!

Note: M&S Cost: 2242k\$; Sub-contractor for Installation: 1012k\$ - Included above.

Design Complexity		Design Maturity		Design Maturity Definition			
Low	Medium	High	High				
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity		Design Maturity		Design Complexity Definition			
Low	Medium	High	Low				
Low				Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.			
Medium				More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect			
High				Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty.			
Based on standard industry and DOE estimate classifications (Per AACEI Recommended							