

Work Authorization Document

NSTX Upgrade Project

Control Account #:	7900	Title:	Integrated System
---------------------------	------	---------------	-------------------

WBS	1.7.3	Title:	Project Support and Integration
------------	-------	---------------	---------------------------------

Period of Performance: 02 November 2009 through 29 September 2014

Authorized Budget:	\$78	Control Account Manager: Gentile
---------------------------	------	-----------------------------------------

Revision #: 0	Revision Date: July-11
----------------------	-------------------------------

Authorized Work Description:

This element includes all of the activities associated with the support of development of all necessary procedures and documents to support the integrated tests, and to support performance of the pre-operational integrated system tests culminating in first plasma.

The WBS element includes Convening the NSTX Activity Certification Committee (ACC) for comprehensive review the upgrades. Prepare and make presentation to the PPPL ES&H Executive Safety Board for issuance of appropriate Safety Certificate parameters for operation of NSTX with new enhanced operating capabilities; preparation of documentation (procedures) for safely integrating the upgrades for operations within NSTX safe operating parameters; working with NSTX Operations Group for the successful integration of the upgrades.

Attachments:

- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Gentile		
Functional Manager	L. Dudek		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
NSTX Upgrade Project																		
Subtotal		1,241	02NOV09A	02NOV09A	29SEP14	27OCT14	-20	-19	78,126.71		5,040.98	4,968.53						
Job: 7900 - Integrated System Test-GENTILE																		
Subtotal		1,241	02NOV09A	02NOV09A	29SEP14	27OCT14	-20	-19	78,126.71		5,040.98	4,968.53						
Integrated System Testing (WBS 1.7 / Job 7900)																		
7900-110	Prepare NBI2 & CS ISTP Test Procedures	65	02OCT13*	02OCT13*	14JAN14	14JAN14	0	127	21,976.80		0.00	0.00						
7900-120	Conduct ACC Review of Upgrades	40	15JAN14	15JAN14	11MAR14	11MAR14	0	127	30,661.60		0.00	0.00						
7900-140	Perform ISTP	15	09SEP14	07OCT14	29SEP14	27OCT14	-20	-19	14,651.20		0.00	0.00						
7900-150	Participate in cost and schedule reviews	911*	01OCT10*	01OCT10A	03SEP14	02JUN14	65	84	6,881.11	LOE	1,084.98	1,012.53						
7900-999	NSTX RESUME OPERATIONS	0			29SEP14	27OCT14	-20	-19	0.00		0.00	0.00						
FY107900	FY10 Actual Cost	40	02NOV09A	02NOV09A	23DEC09A	23DEC09A	0		3,956.00	100	3,956.00	3,956.00						

EM//EM =120 ;
EM//EM =80 ; EE//EN
EM//EM =80 ;
EM//EM =40 ;
EM//EM =00 ;

Data Date 30APR11 1105
Run Date 20MAY11 11:06
© Primavera Systems, Inc.

NSTX UPGRADES
RESOURCE LOADED SCHEDULE
CD-2 Schedule
April 2011

Sheet 1 of 1

7900 Integrated System (Gentile)	31JAN2011	28FEB2011	31MAR2011	30APR2011	31MAY2011	30JUN2011	31JUL2011	31AUG2011	30SEP2011	31OCT2011	30NOV2011	31DEC2011
BCWS	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWS	4	5	5	5	5	5	5	5	6	6	6	6
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	4	5	5	5	5	5	5	5	5	5	5	5
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	4	4	4	4	4	4	4	4	4	4	4	4
CV	0	1	1	1	1	1	1	1	1	1	1	1
SV	-1.	-1.	-1.	-1.	-1.
CPI	1.12	1.16	1.19	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23
SPI	1	1	1	1	0.97	0.95	0.92	0.9	0.88	0.85	0.83	0.81

7900 Integrated System (Gentile)	31JAN2012	29FEB2012	31MAR2012	30APR2012	31MAY2012	30JUN2012	31JUL2012	31AUG2012	30SEP2012	31OCT2012	30NOV2012	31DEC2012
BCWS	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWS	6	6	6	7	7	7	7	7	7	7	8	8
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	5	5	5	5	5	5	5	5	5	5	5	5
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	4	4	4	4	4	4	4	4	4	4	4	4
CV	1	1	1	1	1	1	1	1	1	1	1	1
SV	-1.	-1.	-2.	-2.	-2.	-2.	-2.	-2.	-2.	-3.	-3.	-3.
CPI	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23
SPI	0.79	0.77	0.76	0.74	0.72	0.71	0.69	0.68	0.66	0.65	0.64	0.62

7900 Integrated System (Gentile)	31JAN2013	28FEB2013	31MAR2013	30APR2013	31MAY2013	30JUN2013	31JUL2013	31AUG2013	30SEP2013	31OCT2013	30NOV2013	31DEC2013
BCWS	0	0	0	0	0	0	0	0	0	7	6	7
CUM BCWS	8	8	8	8	9	9	9	9	9	16	22	29
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	5	5	5	5	5	5	5	5	5	5	5	5
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	4	4	4	4	4	4	4	4	4	4	4	4
CV	1	1	1	1	1	1	1	1	1	1	1	1
SV	-3.	-3.	-3.	-4.	-4.	-4.	-4.	-4.	-4.	-11.	-17.	-24.
CPI	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23
SPI	0.61	0.6	0.59	0.58	0.57	0.56	0.55	0.54	0.53	0.31	0.22	0.17

7900 Integrated System (Gentile)	31JAN2014	28FEB2014	31MAR2014	30APR2014	31MAY2014	30JUN2014	31JUL2014	31AUG2014	30SEP2014	31OCT2014	30NOV2014	31DEC2014
BCWS	13	15	6	0	0	0	0	0	15	0	0	0
CUM BCWS	42	57	63	63	63	63	63	63	78	78	78	78
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	5	5	5	5	5	5	5	5	5	5	5	5
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	4	4	4	4	4	4	4	4	4	4	4	4
CV	1	1	1	1	1	1	1	1	1	1	1	1
SV	-37.	-52.	-58.	-58.	-58.	-58.	-58.	-59.	-73.	-73.	-73.	-73.
CPI	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23	1.23
SPI	0.12	0.08	0.08	0.08	0.08	0.08	0.08	0.08	0.06	0.06	0.06	0.06

Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

cover Neutral Beam engineer's time to prepare for and participate in project cost and schedule reviews.

{NBI Project Support & Integration (Job 7300)}

WBS Element: 1.7.1.4

WBS Level: 4

WBS Title: Health Physics Support

Definition: This WBS element includes the effort necessary for continuous health physics (HP) support for the Neutral beamline decontamination, refurbishment, and relocation to the NTC as well as the HP support for equipment removal and relocations being accomplished under WBS 1.2.4.

{Health Physics Technical Support (Job 7400)}

Also included in this WBS element are the home office Health Physics efforts necessary to support the collection of radiological analyses of various environmental samples and bioassay samples, and the collection of analyses of data on the gamma radiation spectra of radioactive material at PPPL that are allocated to all Laboratory projects based on their usage of Health Physics staff.

{NSTX Upgrade Health Physics Allocations (Job 7700)}

WBS Element: 1.7.1.5

WBS Level: 4

WBS Title: Direct Allocations (Job 7710)

Definition: This WBS element includes the costs to cover Laboratory Engineering and Scientific Computing and Environmental Services that are allocated to all Laboratory projects based on their funding levels.

{NSTX Upgrade Direct Allocations (Job 7710)}

WBS Element: 1.7.2

WBS Level: 3

WBS Title: Project Physics

Definition: Project Physics includes the definition of requirements necessary to meet the overall NSTX mission and supporting objectives, physics analysis supporting the project's design and construction activities, and definition of R&D needs. In addition it includes the provision of hardware and software required for plasma control.

Project Physics is not included in the scope of the Upgrade Project.

WBS Element: 1.7.3

WBS Level: 3

WBS Title: Integrated Systems Tests

Definition: This element includes all of the activities associated with the support of development of all necessary procedures and documents to support the integrated tests, and to support performance of the pre-operational integrated system tests culminating in first plasma.

The WBS element includes Convening the NSTX Activity Certification Committee (ACC) for comprehensive review the upgrades. Prepare and make presentation to the PPPL ES&H Executive Safety Board for

Annex I – WBS Dictionary

issuance of appropriate Safety Certificate parameters for operation of NSTX with new enhanced operating capabilities; preparation of documentation (procedures) for safely integrating the upgrades for operations within NSTX safe operating parameters; working with NSTX Operations Group for the successful integration of the upgrades.

{Integrated Systems Test (Job 7900)}

WBS Element: 1.8

WBS Level: 2

WBS Title: Site Preparation and Assembly

Definition: Site preparation and torus assembly includes modifications to the existing NSTX Test Cell components and subsystems and the assembly and installation of all Torus Systems (WBS 1.1). Modifications to other PPPL facilities, components, and subsystems outside the NSTX Test Cell and the assembly and installation of non-torus components and subsystems are included in the individual components and subsystems.

WBS Element: 1.8.1

WBS Level: 3

WBS Title: Site Preparation

Definition: This WBS element includes construction of the NSTX machine platform and the modifications to the NSTX Test Cell. There are no activities in this WBS element as part of the NSTX Upgrade Project. NTC equipment removals, relocations and platform modifications necessary to support installation of the 2nd NBI are included in WBS element 1.2.4.2.

WBS Element: 1.8.2

WBS Level: 3

WBS Title: Torus Assembly and Construction

Definition: Torus Assembly and construction includes the assembly and installation of the NSTX torus, coils systems and all associated supports including construction management. This WBS element includes removal of equipment for clearance and accessibility, moving existing coils, cutting off existing supports mounted on the vacuum vessel and installing a new external cage support structure and reinstalling, testing and commissioning the equipment removed.

{Installation of the Coil Support System (Job 8200)}

Also included in this WBS element is the removal of the existing Center Stack and installation of the NSTX Upgraded Center Stack, followed by closing up the vacuum vessel, pumping down, leak checking, bakeout and machine area scrubs to be ready for Integrated System Testing.

{CS Removal & Re-Installation/Pumpdown/Bakeout (Job 8250)}

Work Approval Form (WAF)

Cost Center: 9417

Job Number: 7900

Job Title: Integrated System Test


Job Manager: Charles Gentile

Description: ACC Review and ISTP development & Implementation
Convene the NSTX Activity Certification Committee (ACC) for comprehensive review of NBI-2 and the new Center Stack upgrade. Prepare and make presentation to the PPPL ES&H Executive Safety Board for issuance of appropriate Safety Certificate parameters for operation of NSTX with new enhanced operating capabilities.
Prepare documentation (procedure) for safely integrating NBI-2 and the new center stack for operations within NSTX safe operating parameters. Work with NSTX Operations Group for the successful integration of NBI-2 and new CS sub-systems.
Participate in cost & scheduling reviews. Report on progress as required.

Schedule:

See Tab B or attached


Approvals:

 7/27/2010

Job Manager

 8/3/10

Project Manager

 8/3/10

Engineering Department Head

Design Complexity		Design Maturity		Design Maturity Definition			
Low	Medium	High	High				
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity		Design Maturity		Design Complexity Definition			
Low	Medium	High	Low				
Low			Low			Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.	
Medium			Medium			More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect	
High			High			Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommendation)	