




Activity ID	Activity Name	Original Duration	2014							2015			
			May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
<b>NSTX Upgrade Project</b>			02-Jul-14		▲								26-Jan-15
<b>Job: 1300 - Center Stack-CHRZANOWSKI</b>			07-Jul-14					30-Sep-14					
<b>No group</b>			07-Jul-14					30-Sep-14					
1300-0012B	Engineering Support	61						30-Sep-14					
<b>Job: 1305 - OHMIC Heating Coil (OH)-CHRZANOWSKI</b>			02-Jul-14					28-Aug-14					
<b>TF/OH Fabrication</b>			02-Jul-14					28-Aug-14					
1305-8400	Cleanup OH coil	4				19-Jul-14							
1305-8700	Remove aquapour between OH and TF (cont 2 shft)	8				29-Jul-14							
1305-8600	Perform Final OH electrical tests	2				31-Jul-14							
1305-8700B	Lower/Remove steel crowns	2				02-Aug-14							
1305-8800B	Apply wet layup around U/L crown regions (cont 2 shft)	3				06-Aug-14							
1305-8800A	Install Upper & Lower Crowns (cont 2 shft)	10				18-Aug-14							
1305-8800E	Install upper silicone band between OH/TF (cont 2 shft)	2											
1305-8800F	Install belleville washer assly & reinst lwr sup (cont 2 shft)	3					21-Aug-14						
1305-8800G	Install U/L TF fittings and bulkhead	4					26-Aug-14						
1305-8800H	Hydrostat TF fittings	2					28-Aug-14						
<b>Job: 1302 - Center Stack Assembly-CHRZANOWSKI</b>							30-Aug-14						20-Sep-14
<b>No group</b>							30-Aug-14						20-Sep-14
1302-1500A	Position OH/TF in vertical position	1						30-Aug-14					
1302-1501B	Apply ground plane to OH outer surface	3						04-Sep-14					
1302-1500B	Join the lower PF1A assembly with OH/TF bundle	2						06-Sep-14					
1302-1500C	Install the surface diagnostics onto OH surface	8						16-Sep-14					
1302-1500D	Install Micro-therm insulation around OH coil	3						19-Sep-14					
1302-1500F	****Ready for Delivery to Test Cell****	1						20-Sep-14					
<b>Job: 8250 - Remove/Install Centerstack-PERRY</b>								22-Sep-14					09-Jan-15
<b>Install New Centerstack</b>								22-Sep-14					02-Jan-15
8250-174B	OH/TF Bundle delivery to the NTC South High Bay	1						22-Sep-14					

 Critical Remaining Work 
  Milestone 
  Summary



