

Work Authorization Document

NSTX Upgrade Project

Control Account #:	1302	Title:	Center Stack Assembly
WBS	1.1.11	Title:	Magnet Systems

Period of Performance: 26 September 2011 through 11 April 2014

Authorized Budget:	\$990	Control Account Manager: Chrzanowski
Revision #:	0	Revision Date: July-11

Authorized Work Description:

The Center Stack Assembly effort involves all activities associated with the assembly of the Center Stack and includes design modifications and upgrade of the coil assembly stand; procedures for assembling the Center Stack and for installation; assembly of the Center Stack components including the OH/TF coil supports, mounting of the surface diagnostics and thermal blanket, inconel casing and inner PF coils and setup and tear down of the Center Stack assembly area.

Attachments:

- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Chrzanowski		
Functional Manager	P. Heitzenroeder		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
-------------	----------------------	-----------	----------------	----------------	-----------------	-----------------	----------------------	-------------	---------------	------	--------------------------	---------------------------	------	------	------	------	------	------


NSTX Upgrade Project

Subtotal		651	26SEP11	26SEP11	28APR14	09MAY14	-9	1,586	990,057.80		0.00	0.00						
----------	--	-----	---------	---------	---------	---------	----	-------	------------	--	------	------	--	--	--	--	--	--

Job: 1302 - Center Stack Assembly-CHRZANOWSKI

Subtotal		651	26SEP11	26SEP11	28APR14	09MAY14	-9	1,586	990,057.80		0.00	0.00						
----------	--	-----	---------	---------	---------	---------	----	-------	------------	--	------	------	--	--	--	--	--	--


1302-0050	CAD Support for Setup of CS Assembly Area	25	03OCT11*	03OCT11*	04NOV11	04NOV11	0	381	27,396.00		0.00	0.00						
1302-0060	Generate CS Assembly Procedure	10	26SEP11	26SEP11*	07OCT11	07OCT11	0	366	0.00		0.00	0.00						
1302-0070	Generate CS Installation Procedure	10	10OCT11	10OCT11	21OCT11	21OCT11	0	366	0.00		0.00	0.00						
1302-0080	Modify CS Assembly Fixture	20	12NOV12	12NOV12	11DEC12	11DEC12	0	157	45,302.40		0.00	0.00						
1302-0090	Setup CS Assembly Area	30	01OCT12*	01OCT12*	09NOV12	09NOV12	0	157	81,642.72		0.00	0.00						
1302-0150	Receive OH/TF Assembly	1	24SEP13	11OCT13	24SEP13	11OCT13	-13	-19	0.00		0.00	0.00						
1302-0160	Receive Inner PF Coils	1	23APR13*	23APR13*	23APR13	23APR13	0	90	0.00		0.00	0.00						
1302-0170	Perf Accept Elect & Hydr test on PF Coils	5	24APR13	24APR13	30APR13	30APR13	0	90	6,903.84		0.00	0.00						
1302-0180	Wrap PF1A Coil with Microtherm	5	01MAY13	01MAY13	07MAY13	07MAY13	0	90	4,443.20		0.00	0.00						
1302-0200	Receive CS Vacuum Casing	1	05FEB13	05FEB13	05FEB13	05FEB13	0	125	0.00		0.00	0.00						
1302-0210	Install Inconel Weld Studs on Casing Wall	20	06FEB13	06FEB13	05MAR13	05MAR13	0	125	27,159.20		0.00	0.00						
1302-0220	Mount Upper & Lower PF1B Coils to CS Casing	10	06MAR13	06MAR13	19MAR13	19MAR13	0	125	15,995.52		0.00	0.00						
1302-1500	Assemble CS (OH Diag, Microtherm, Casing PFCs)	120	01OCT13*	14OCT13	31MAR14	11APR14	-9	-19	726,313.00		0.00	0.00						
1302-1550	Deliver CS to NTC	1	01APR14	14APR14	01APR14	14APR14	-9	-19	0.00		0.00	0.00						
1302-1600	Tear Down Assembly Area	20	01APR14	14APR14	28APR14	09MAY14	-9	1,586	54,901.92		0.00	0.00						
1305-0200	Analysis of Mfg Tooling & CS Support Fixture	25	24OCT11*	24OCT11*	29NOV11	29NOV11	0	366	0.00		0.00	0.00						



Data Date: 30APR11 1105
 Run Date: 20MAY11 10:48

**NSTX UPGRADES
 RESOURCE LOADED SCHEDULE
 CD-2 Schedule
 April 2011**

Sheet 1 of 1



Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

and TF bundle assembly. A single vendor will fabricate both components.
{Ohmic Heating Solenoid (Job 1305)}

WBS Element: 1.1.3.3.3

WBS Level: 5

WBS Title: Inner Poloidal Field Coils

Definition: The inner poloidal/shaping coils subsystem consists of the new coils that will make up the poloidal field coils 1A, 1B and 1C. This WBS element includes the design, analysis, prototypes (as required), procurement activities and fabrication.

For the NSTX Upgrade three new sets of inner poloidal field coils will be installed. This WBS element include the design and procurement of the Inner poloidal field coils and supports which includes all analytical and CAD design efforts for these components. It includes the early procurement of the PF conductor and co-wound [Glass/Kapton] insulation.
{Inner Poloidal Field Coils (Job 1306)}

WBS Element: 1.1.3.3.4

WBS Level: 5

WBS Title: Center Stack Casing and Assembly

Definition: This WBS element includes the design and fabrication of the Center Stack casing and ceramic break assembly for the upgraded Center Stack as well as the assembly of the new Center Stack.

The Center Stack Casing effort includes analysis and CAD design for the casing components; the procurement of the Inconel tubing, forgings, bellows and organ pipes; the fabrication of Center Stack support legs; the procurement/fabrication of a new ceramic break assembly; the in-house assembly of the casing components; and mounting of the PF1A and PF1B structure/coils to the casing.
{CS Casing (Job 1307)}

The Center Stack Assembly effort involves all activities associated with the assembly of the Center Stack and includes design modifications and upgrade of the coil assembly stand; procedures for assembling the Center Stack and for installation; assembly of the Center Stack components including the OH/TF coil supports, mounting of the surface diagnostics and thermal blanket, inconel casing and inner PF coils and setup and tear down of the Center Stack assembly area.
{Center Stack Assembly (Job 1302)}

WBS Element: 1.1.3.4

WBS Level: 4

WBS Title: Coil Bus Runs

Definition: This WBS element includes the design and fabrication of the coil bus runs/supports between the NSTX coils and the FCPC cable terminations located in the NSTX test cell.

{Coil Bus Runs (Job 5501)}

Work Approval Form (WAF)

Cost Center: 9417
Job Number: 1302
Job Title: Centerstack Assembly
Job Manager: James H. Chrzanowski

Description:

This job includes activities associated with the assembly of the new centerstack. Details include:

CAD support for setup of the CS assembly area
Generating Assembly and Installation Procedures
Setup and Tear down of the assembly area
Assembly of the CS

Assembly includes the inner TF bundle/ OH Coil assembly, mounting of the OH surface diagnostics, installation of the micro-therm insulation, installation of the casing and inner PF coils and installation of the CS PFCs.


Schedule:

Refer to the Primavera Data-Base


Approvals:

 7-20-10

Job Manager

 8/3/10

Project Manager

 8/3/10

Engineering Department Head

Cost Center	Work Package	Job #	Activity Name	Responsible Cog Engr	Duration (Weeks)	Start Date	EAEH1 mhrs (Chrzan.)	EASB7 mhrs (Paluzzi)	EIMS1 mhrs (Maignan)	EMTB1 mhrs (Technician)	EMTB3 mhrs (Welder)	EMTB4 mhrs (electrical)	M&S K\$	OS K\$	Skrn. K\$	Subtotal M&S K\$	Base of Estimate	Category	Contingency %	
9417	1***	1302	Cad support for setup of centerstack assembly area	Chrzanowski	5	20-Jul-12														
			Generate CS Assembly procedure		2	1-Jun-12	See Job 1300													
			Generate CS Installation procedure		2	4-Jan-13														
			Modify CS Assembly Fixture		4	20-Jul-12								\$10.0		\$1.0	\$11.0			10%
			Setup CS Assembly Area		6	24-Aug-12								\$10.0		\$2.0	\$12.0			10%
			Receive OH/TF Assembly		1	17-Aug-12			24		360									25%
			Receive inner PF coils		1	7-Sep-12					24									25%
			Perform acceptance electric and hydraulic tests on PF coils			14-Sep-12														
			Wrap PFIA coil with Microtherm insulation			26-Oct-12			24		40									10%
			Receive CS Vacuum Casing			7-Sep-12														20%
			Install Inconel weld studs or nuts to casing wall			4	5-Oct-12									\$0.5	\$0.5			25%
			Mount upper & lower PF1b coils to CS casing			2	9-Nov-12													25%
			Assemble Centerstack Components			24	14-Dec-12			690	4320			\$20.0		\$10.0	\$30.0			30%
			Apply groundplane to OH coil bundle																	
			Mount surface diagnostics to OH surface																	
			Wrap OH bundle with Microtherm insulation																	
			Install Lower PFIA coil to CS casing																	
			Install CS support structure																	
			Install CS Vacuum Casing																	
			Install upper PFIA coil & support																	
			Mount diagnostics & wiring on surface of CS casing [Diag coat & respons Job #100]																	
			Mount PFC tiles to surface of casing																	
			In field tile modifications- Responsibility of PFC Job 1001																	
			Terminate organ pipe feed-thru's [Diagnostic coat & respons Job #100]																	
			Deliver CS assembly to the NSTX Test Cell		1	7-Jun-13														
			Tear down assembly area		4	1-Oct-13						80							15%	
								200		5264	504		\$40.0		\$13.5	\$53.5				

CATEGORIZATION CODES:

- 1 - National Standards
- 2 - Engineering Judgement/Experience
- 3 - Estimates/Data from External Sources (e.g., W7X, ATF, etc.)
- 4 - Previous PPPL/ORNL Experience (e.g., TFTR, NSTX, PLT, etc.)
- 5 - Prototype Data/Test Results
- 6 - Catalogue Price/Vendor Quote
- 7 - Placed Contracts
- 8 - Actual experience for NCSX Work
- 9 - Other

Design Complexity				Design Maturity Definition			
Low	Medium	High	High	Medium	Low		
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity				Design Complexity Definition			
Low							Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.
Medium							More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect
High							Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommended

