

Work Authorization Document

NSTX Upgrade Project

Control Account #:	1310	Title:	CSU Magnet Systems
---------------------------	------	---------------	--------------------

WBS	1.1.10	Title:	Magnet Systems
------------	--------	---------------	----------------

Period of Performance: 01 October 2009 through 30 April 2010

Authorized Budget: \$442	Control Account Manager: Chrzanowski
---------------------------------	---

Revision #: 0	Revision Date: CLOSED
----------------------	------------------------------

Authorized Work Description:

- Attachments:**
- 1- A detailed Control Account schedule showing all work packages and planning packages.
 - 2- Budgeted Cost by month.
 - 3- Original Work Authorization Form (WAF)
 - 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature




Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Chrzanowski		
Functional Manager	P. Heitzenroeder		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16		
NSTX Upgrade Project																				
Subtotal		143	01OCT09A	01OCT09A	30APR10A	30APR10A	0		441,918.00	100	441,918.00	441,918.00								
Job: 1310 - CSU Magnet Systems-CHRZANOWSKI																				
Subtotal		143	01OCT09A	01OCT09A	30APR10A	30APR10A	0		441,918.00	100	441,918.00	441,918.00								
FY101310	FY10 Actual Cost	143	01OCT09A	01OCT09A	30APR10A	30APR10A	0		441,918.00	100	441,918.00	441,918.00								

Data Date: 30APR11 1105
Run Date: 20MAY11 10:52
© Primavera Systems, Inc.

NSTX UPGRADES
RESOURCE LOADED SCHEDULE
CD-2 Schedule
April 2011

Sheet 1 of 1

 Early Bar
 Progress Bar
 Critical Activity

