

## Work Authorization Document

### NSTX Upgrade Project

<b>Control Account #:</b>	1306	<b>Title:</b>	Inner PF Coils
<b>WBS</b>	1.1.8	<b>Title:</b>	Magnet Systems

**Period of Performance:** 01 December 2009 through 22 April 2013

<b>Authorized Budget:</b>	\$669	<b>Control Account Manager:</b> Chrzanowski
<b>Revision #:</b>	0	<b>Revision Date:</b> July-11

**Authorized Work Description:**

The inner poloidal/shaping coils subsystem consists of the new coils that will make up the poloidal field coils 1A, 1B and 1C. This WBS element includes the design, analysis, prototypes (as required), procurement activities and fabrication.

For the NSTX Upgrade three new sets of inner poloidal field coils will be installed. This WBS element include the design and procurement of the Inner poloidal field coils and supports which includes all analytical and CAD design efforts for these components. It includes the early procurement of the PF conductor and co-wound [Glass/Kapton] insulation.

**Attachments:**

- 1- A detailed Control Account schedule showing all work packages and planning packages.
- 2- Budgeted Cost by month.
- 3- Original Work Authorization Form (WAF)
- 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

#### Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature

Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Chrzanowski		
Functional Manager	P. Heitzenroeder		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16
-------------	----------------------	-----------	----------------	----------------	-----------------	-----------------	----------------------	-------------	---------------	------	--------------------------	---------------------------	------	------	------	------	------	------


# NSTX Upgrade Project

Subtotal		844	01DEC09A	01DEC09A	22APR13	22APR13	0	90	668,383.28		152,390.20	175,215.41						
----------	--	-----	----------	----------	---------	---------	---	----	------------	--	------------	------------	--	--	--	--	--	--

## Job: 1306 - Inner PF Coils-CHRZANOWSKI

Subtotal		844	01DEC09A	01DEC09A	22APR13	22APR13	0	90	668,383.28		152,390.20	175,215.41						
----------	--	-----	----------	----------	---------	---------	---	----	------------	--	------------	------------	--	--	--	--	--	--

1306-1010	Complete Inner PF Coil Analysis	155*	01DEC10*	04OCT10A	12JAN11	18MAY11	-90	132	15,308.00	70	10,715.60	15,308.00						
1306-1020	PF Lead & Flag Analysis	200*	30JUL10A	30JUL10A	12JAN11	18MAY11	-90	132	9,358.25	85	8,260.72	9,718.49						
1306-1030	Fatigue Assessment & DCPS	63*	13JAN11	21FEB11A	02FEB11	18MAY11	-75	132	9,184.80	50	4,592.40	9,184.80						
1306-1040	Calculation Write/Check/File	15	03FEB11	19MAY11	23FEB11	09JUN11	-75	132	9,184.80		0.00	9,184.80						
1306-1040A	Modeling for Inner PF	63*	03MAY10A	03MAY10A	31AUG10A	31AUG10A	0		0.00	100	0.00	0.00						
1306-1050	Compl CAD Detail and Assembly Dwgs for Inner PF	136*	23AUG10A	23AUG10A	28FEB11	11MAR11A	-9		51,115.51	100	51,055.48	51,055.48						
1306-1055	Inner PF Bundle - Peer review	0				18MAY11*	0	126	0.00		0.00	0.00						
1306-1060	Prepare for FDR	21*	01MAR11	19MAY11	14MAR11	17JUN11	-68	126	2,997.84		0.00	2,997.84						
1306-2010	Generate SOW for Inner PF Conductor	10	10OCT11*	10OCT11*	21OCT11	21OCT11	0	156	0.00		0.00	0.00						
1306-2020	Prep Spec for Inner PF Conductor	5	24OCT11	24OCT11	28OCT11	28OCT11	0	156	0.00		0.00	0.00						
1306-2030	Bid/Award - Inner PF Conductor	30	31OCT11	31OCT11	13DEC11	13DEC11	0	156	0.00		0.00	0.00						
1306-2050	Fab & Deliver Inner PF Conductor	70	14DEC11	14DEC11	28MAR12	28MAR12	0	156	59,856.00		0.00	0.00						
1306-3010	Prep Req for Kapton/Glass Insulation	10	03OCT11*	03OCT11*	14OCT11	14OCT11	0	186	0.00		0.00	0.00						
1306-3020	Bid/Award Kapton/Glass Insulation	30	17OCT11	17OCT11	29NOV11	29NOV11	0	186	1,380.64		0.00	0.00						
1306-3030	Fab & Deliver Kapton/Glass Insulation	50	30NOV11	30NOV11	15FEB12	15FEB12	0	186	28,906.44		0.00	0.00						
1306-4010	Prep SOW for SS Supp for PF1A/B Coils	20	03OCT11*	03OCT11*	28OCT11	28OCT11	0	146	0.00		0.00	0.00						
1306-4020	Bid/Award SS Supp for PF1A/B	30	31OCT11	31OCT11	13DEC11	13DEC11	0	146	0.00		0.00	0.00						
1306-4030	Fab & Deliver SS Supp for PF1A/B	80	14DEC11	14DEC11	11APR12	11APR12	0	146	138,483.20		0.00	0.00						
1306-5010	Generate SOW & Spec for Inner PF Coil Fab	15	02APR12*	02APR12*	20APR12	20APR12	0	104	0.00		0.00	0.00						
1306-5020	Prep Req for Inner PF Fabrication	5	23APR12	23APR12	27APR12	27APR12	0	104	0.00		0.00	0.00						
1306-5030	Bid/Award Inner PF Fabrication	30	30APR12	30APR12	11JUN12	11JUN12	0	104	0.00		0.00	0.00						
1306-5050	Fab & Deliver Inner PF Coils	200	02JUL12*	02JUL12*	22APR13	22APR13	0	90	264,841.80		0.00	0.00						



Data Date: 30APR11 1105  
Run Date: 20MAY11 10:51  
© Primavera Systems, Inc.

NSTX UPGRADES  
RESOURCE LOADED SCHEDULE  
CD-2 Schedule  
April 2011

Sheet 1 of 2  
Early Bar  
Progress Bar  
Critical Activity

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)						
													FY11	FY12	FY13	FY14	FY15	FY16
FY101306	FY10 Actual Cost	100	01DEC09A	01DEC09A	30APR10A	30APR10A	0		57,253.00	100	57,253.00	57,253.00						
FY101306A	FY10 Actual Cost	110	03MAY10A	03MAY10A	30SEP10A	30SEP10A	0		20,513.00	100	20,513.00	20,513.00	81=42277					





1306 Inner PF Coils (Chrzanowski)	31JAN2011	28FEB2011	31MAR2011	30APR2011	31MAY2011	30JUN2011	31JUL2011	31AUG2011	30SEP2011	31OCT2011	30NOV2011	31DEC2011
BCWS	22	19	3	0	0	0	0	0	0	0	1	43
CUM BCWS	153	172	175	175	175	175	175	175	175	175	177	219
BCWP	3	2	6	-4	0	0	0	0	0	0	0	0
CUM BCWP	148	150	156	152	152	152	152	152	152	152	152	152
ACWP	4	5	27	22	0	0	0	0	0	0	0	0
CUM ACWP	130	135	161	183	183	183	183	183	183	183	183	183
CV	19	16	-5	-31	-31	-31	-31	-31	-31	-31	-31	-31
SV	-5.	-22.	-19.	-23.	-23.	-23.	-23.	-23.	-23.	-23.	-25.	-67.
CPI	1.14	1.12	.97	.83	.83	.83	.83	.83	.83	.83	.83	.83
SPI	0.97	0.87	0.89	0.87	0.87	0.87	0.87	0.87	0.87	0.87	0.86	0.69

1306 Inner PF Coils (Chrzanowski)	31JAN2012	29FEB2012	31MAR2012	30APR2012	31MAY2012	30JUN2012	31JUL2012	31AUG2012	30SEP2012	31OCT2012	30NOV2012	31DEC2012
BCWS	64	56	51	13	0	0	27	28	25	29	28	27
CUM BCWS	284	340	391	404	404	404	431	459	484	513	541	567
BCWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM BCWP	152	152	152	152	152	152	152	152	152	152	152	152
ACWP	0	0	0	0	0	0	0	0	0	0	0	0
CUM ACWP	183	183	183	183	183	183	183	183	183	183	183	183
CV	-31	-31	-31	-31	-31	-31	-31	-31	-31	-31	-31	-31
SV	-131.	-187.	-238.	-251.	-251.	-251.	-279.	-307.	-332.	-361.	-389.	-415.
CPI	.83	.83	.83	.83	.83	.83	.83	.83	.83	.83	.83	.83
SPI	0.54	0.45	0.39	0.38	0.38	0.38	0.35	0.33	0.31	0.3	0.28	0.27





## Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			<b>NSTX UPGRADE PROJECT</b>
	<b>1.1</b>		<b>Torus Systems</b>
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	<b>1.2</b>		<b>Plasma Heating and Current Drive Systems</b>
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	<b>1.3</b>		<b>Auxiliary Systems</b>
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	<b>1.4</b>		<b>Plasma Diagnostics</b>
		1.4.1	Plasma Diagnostics
	<b>1.5</b>		<b>Power Systems</b>
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	<b>1.6</b>		<b>Central Instrumentation and Controls (I&amp;C)</b>
		1.6.1	Control System
		1.6.2	Data Acquisition System
	<b>1.7</b>		<b>Project Support &amp; Integration</b>
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	<b>1.8</b>		<b>Site Preparation and Assembly</b>
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

## Annex I – WBS Dictionary

and TF bundle assembly. A single vendor will fabricate both components.  
{Ohmic Heating Solenoid (Job 1305)}

**WBS Element: 1.1.3.3.3**

**WBS Level: 5**

**WBS Title: Inner Poloidal Field Coils**

**Definition:** The inner poloidal/shaping coils subsystem consists of the new coils that will make up the poloidal field coils 1A, 1B and 1C. This WBS element includes the design, analysis, prototypes (as required), procurement activities and fabrication.

For the NSTX Upgrade three new sets of inner poloidal field coils will be installed. This WBS element include the design and procurement of the Inner poloidal field coils and supports which includes all analytical and CAD design efforts for these components. It includes the early procurement of the PF conductor and co-wound [Glass/Kapton] insulation.  
{Inner Poloidal Field Coils (Job 1306)}

**WBS Element: 1.1.3.3.4**

**WBS Level: 5**

**WBS Title: Center Stack Casing and Assembly**

**Definition:** This WBS element includes the design and fabrication of the Center Stack casing and ceramic break assembly for the upgraded Center Stack as well as the assembly of the new Center Stack.

The Center Stack Casing effort includes analysis and CAD design for the casing components; the procurement of the Inconel tubing, forgings, bellows and organ pipes; the fabrication of Center Stack support legs; the procurement/fabrication of a new ceramic break assembly; the in-house assembly of the casing components; and mounting of the PF1A and PF1B structure/coils to the casing.  
{CS Casing (Job 1307)}

The Center Stack Assembly effort involves all activities associated with the assembly of the Center Stack and includes design modifications and upgrade of the coil assembly stand; procedures for assembling the Center Stack and for installation; assembly of the Center Stack components including the OH/TF coil supports, mounting of the surface diagnostics and thermal blanket, inconel casing and inner PF coils and setup and tear down of the Center Stack assembly area.  
{Center Stack Assembly (Job 1302)}

**WBS Element: 1.1.3.4**

**WBS Level: 4**

**WBS Title: Coil Bus Runs**

**Definition:** This WBS element includes the design and fabrication of the coil bus runs/supports between the NSTX coils and the FCPC cable terminations located in the NSTX test cell.

{Coil Bus Runs (Job 5501)}

## Work Approval Form (WAF)

**Cost Center:** 9417  
**Job Number:** 1306  
**Job Title:** Inner Poloidal Field Coils  
**Job Manager:** James H. Chrzanowski


**Description:**


Includes the design and procurement of the Inner poloidal field coils and supports [PF1A and PF1B]. Includes all analytical & CAD design efforts for these components. Includes the early procurement of the PF conductor and Co-wound [Glass/Kapton] insulation. Also includes the procurement of the PF support mandrels that the PF1A and 1B coils will be wound onto plus the fabrication of (3) sets of new inner PF coils (PF1A, 1B and 1C)


**Schedule:**

Refer to the Primavera Data-Base

**Approvals:**

 7/20/10  
\_\_\_\_\_  
Job Manager

 8/3/10  
\_\_\_\_\_  
Project Manager

 8/3/10  
\_\_\_\_\_  
Engineering Department Head



Cost Center	Work Package	Job #	Activity Name	Responsible Cog Engr	Duration (Weeks)	Start Date	EAEM1 mhrs (Chrzan.)	EAEM2 mhrs Myatt	EAEM mhrs (general)	EASB2 mhrs (Morris)	EMSM1 mhrs (Weighan)	M&S k\$	OS k\$	Travel k\$	Stkrm. k\$	Subtotal M&S k\$	Basis of Estimate	Category	Contingency %		
9417	1	1306	<b>Final Design Activities</b>	Chrzanowski			See Job 1300														
			Complete Inner PF coil analysis			2		24-Jun-10		100								\$0.0		2	20%
			PF lead & flag analysis					24-Jun-10		60								\$0.0		2	20%
			Failure assessment & DCFS					24-Jun-10		60								\$0.0		2	20%
			Calculation write/Check/Flie					24-Jun-10		60								\$0.0		2	20%
			Complete Cad detail and assembly drawings of Inner PF coils & supports					24-Jun-10				416						\$0.0		2	20%
			Prepare for FDR					11-Mar-11				24						\$0.0		2	10%
			<b>Purchase &amp; Fabrication</b>															\$0.0			
			<b>Procure Conductor</b>																		
			Generate SOW for conductor					27-May-11												2	10%
			Prep requisition & submit to procurement					10-Jun-11												2	10%
			Bid & award conductor order [220%]					17-Jun-11												2	10%
			Manufacture Copper conductor [extrusion]					22-Jul-11						\$46.4				\$46.4		3	25%
			<b>Procure Kapton/glass co-wound Insulation</b>																		
			Prep requisition & submit to procurement [Insulation]					26-Aug-11					8							2	10%
			Procure Kapton/glass co-wound Insulation					2-Sep-11					18	\$20.0				\$20.0		6	20%
			<b>Coil Fabrication- 6 coils</b>																		
			Procure Stainless steel supt for PF1A & PF1B coils					23-Jul-11							\$100.0	\$2.0		\$102.0		3	25%
			Generate SOW & Manufacturing SPEC for Inner PF coils					23-Sep-11												2	10%
			Prep requisition & submit to procurement					14-Oct-11												2	10%
			Review bids and award contract			21-Oct-11												2	10%		
			Fabricate Inner [6] Inner PF coils			2-Dec-11		0	0			\$180.0	\$6.0			\$186.0		3	25%		
								0	280	0	440	\$0.0				\$354.4					
								0			186	\$20.0	\$326.4	\$8.0	\$0.0						
				Sept 7 2012																	

CATEGORIZATION CODES:

- 1 - National Standards
- 2 - Engineering Judgement/Experience
- 3 - Estimates/Data from External Sources (e.g., WTX, ATF, etc.)
- 4 - Previous PPPL/ORNL Experience (e.g., FTFR, NSTX, PLT, etc.)
- 5 - Prototype Data/Test Results
- 6 - Catalogue Price/Vendor Quote
- 7 - Placed Contracts
- 8 - Actual experience for NCSX Work
- 9 - Other



<b>Cost Center:</b>	9417														
<b>Job Number:</b>	1306														
<b>Job Title:</b>	Inner Poloidal Field Coils														
<b>Job Manager:</b>	James H. Chrzanowski														
<b>Uncertainty of the Estimate</b>	<u>High</u>	<u>Medium</u>	<u>Low</u>	<u>Uncertainty Range (%)</u>											
<b>Design Maturity</b>		x													
<b>Design Complexity</b>		X													
<b>Residual Impacts</b>															
	<b>Risk Description</b>		<b>Likelihood of Occurring</b>	<b>Mitigation Plan</b>	<b>Basis of estimate</b>	<b>Cost Impact</b>	<b>Schedule Impact</b>								
						<b>Low (\$K)</b>	<b>High (\$K)</b>	<b>Low (weeks)</b>	<b>High (Weeks)</b>						
1	Poor impregnation		U	Local dry areas can be repaired. Extensive areas of poor VPI may require rewinding new coil		10	50	X	X						
2	Coil fails final acceptance tests		U	If coil cannot be repaired, a new coil be have to be wound		X	50	X	X						
3															
4															
5															
<b>Notes:</b>															
(1)	Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact														
(2)	The schedule impacts should be entered as the min and max impacts on the critical path. If there is no critical path impact then the schedule entries should be zero.														
(3)	Likelihood of occurrence should be entered consistent with our risk classification methodology, i.e. VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikely (40%>P>10%), VU=Very Unlikely (P<10%), NC=Non-credible (P<1%)														
<b>Comments/Other Considerations</b>															

Design Complexity		Design Maturity Definition					
Low	Medium	High					
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity		Design Complexity Definition					
Low	Medium	High					
				Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.			
				More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect			
				Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty. Based on standard industry and DOE estimate classifications (Per AACEI Recommended			





PF Conductors	width in	Height in	Hole Dia in	Hole Area in <sup>2</sup>	Area in <sup>2</sup>	Coil R in	Turn	Length/Turn in	Length/Coil in	Length/Coil ft	x 2	Wt/coil lb	x 2		
PF1a	0.551	1.100	0.205	0.1180	0.488	12.571	64	78.946	5052.5	421.0	842.1	789.2	1578.3		
PF1b	0.633	0.392	0.126	0.0024	0.246	15.763	32	98.992	3167.7	264.0	528.0	249.1	498.2		
PF1c	0.705	0.603	0.126	0.0024	0.423	21.674	20	136.113	2722.3	226.9	453.7	368.2	736.5		
											x 2.2		\$7.50		
													2813.0	6188.6	\$46.4 k
						Density	PI	3.14							
							0.52	#/CU In							

