

Work Authorization Document

NSTX Upgrade Project

Control Account #:	3300	Title:	Bakeout System Mods for CSU
---------------------------	------	---------------	-----------------------------

WBS	1.3.3	Title:	Bakeout System
------------	-------	---------------	----------------

Period of Performance: 03 May 2010 through 20 August 2014

Authorized Budget:	\$79	Control Account Manager: Raki
---------------------------	------	--------------------------------------

Revision #: 0	Revision Date: July-11
----------------------	-------------------------------

Authorized Work Description:

The Bakeout Heating System provides a heating system to bake out the vacuum vessel. It includes a heating blanket system for the vacuum vessel and the insulation for that system. It includes a supplementary heating system for the center stack coil subsystems. The controls and interlocks for safe operation of this system is included. This WBS element includes the engineering design, analysis, procurement activities and component fabrication.

This WBS element includes the purchase of a new more powerful power supply, to replace the existing one, to be used for electrical heating of the vessel. It is proposed to buy a 0-8V, 8000 amps for the application. Suitable cable leads will be fabricated and necessary interlocks will be incorporated.


- Attachments:**
- 1- A detailed Control Account schedule showing all work packages and planning packages.
 - 2- Budgeted Cost by month.
 - 3- Original Work Authorization Form (WAF)
 - 4- WBS Dictionary sheet that defines the scope of work for this WBS element.

Control Account History

ECP#	Implement Date	Prior Budget	New Budget	Signature


Approvals	Name	Signature	Date
NSTX-U Project Manager	R. Strykowski		
Control Account Manager	Raki		
Functional Manager	A. vonHalle		

Activity ID	Activity Description	Work Days	BASELINE START	Forecast Start	BASELINE FINISH	Forecast Finish	Schedule Slip (Days)	Total Float	Budgeted Cost	PPCT	Earned value cost (BCWP)	Planned value cost (BCWS)	FY11	FY12	FY13	FY14	FY15	FY16					
NSTX Upgrade Project																							
Subtotal		1,073	03MAY10A	03MAY10A	20AUG14	20AUG14	0	13	79,181.84		0.00	4,193.02											
Job: 3300 - Bakeout System Mods for CSU-RAKI																							
Subtotal		1,073	03MAY10A	03MAY10A	20AUG14	20AUG14	0	13	79,181.84		0.00	4,193.02											
3300-105	Bakeout- Prelim Design	37	03MAY10A	03MAY10A	23JUN10A	23JUN10A	0		0.00	100	0.00	0.00											
3300-110	Bakeout-PDR	0			23JUN10A	23JUN10A	0		0.00	100	0.00	0.00											
3300-115	Bakeout-Final Design	33	01MAR11*	02MAY11*	09MAY11	16JUN11	-27	127	4,764.80		0.00	4,193.02											
3300-117	Bakeout-Peer Review	0				18MAY11*	0	147	0.00		0.00	0.00											
3300-120	Bakeout-FDR	0			15JUN11*	22JUN11*	-5	123	0.00		0.00	0.00											
3300-125	Bakeout-Procure Hardware	130	01OCT13*	01OCT13*	14APR14	14APR14	0	13	50,007.84		0.00	0.00											
3300-130	Bakeout-Assembly	65	15APR14	15APR14	16JUL14	16JUL14	0	13	5,986.24		0.00	0.00											
3300-135	Bakeout-Installation	20	17JUL14	17JUL14	13AUG14	13AUG14	0	13	9,988.84		0.00	0.00											
3300-140	Bakeout-Test	5	14AUG14	14AUG14	20AUG14	20AUG14	0	13	8,434.12		0.00	0.00											



Data Date 30APR11 1105
 Run Date 20MAY11 10:59
 © Primavera Systems, Inc.

**NSTX UPGRADES
 RESOURCE LOADED SCHEDULE
 CD-2 Schedule
 April 2011**



Annex I – WBS Dictionary

This Work Breakdown Structure (WBS) organizes and defines the scope of the NSTX Upgrade using the WBS as established by the original NSTX project and modified to accommodate the NSTX Upgrade.

<u>WBS</u>			
<u>L1</u>	<u>L2</u>	<u>L3</u>	<u>Description</u>
1			NSTX UPGRADE PROJECT
	1.1		Torus Systems
		1.1.0	Project Integrated Model
		1.1.1	Plasma Facing Components
		1.1.2	Vacuum Vessel and Support Structure
		1.1.3	Magnet Systems
	1.2		Plasma Heating and Current Drive Systems
		1.2.1	High Harmonic Fast Wave (HHFW)
		1.2.2	Coaxial Helicity Injection (CHI) Current Drive
		1.2.3	Electron Cyclotron Heating (ECH)
		1.2.4	Neutral Beam Injection (NBI)
	1.3		Auxiliary Systems
		1.3.1	Vacuum Pumping System
		1.3.2	Coolant Systems
		1.3.3	Bakeout Heating System
		1.3.4	Gas Delivery System
		1.3.5	Glow Discharge Cleaning System
	1.4		Plasma Diagnostics
		1.4.1	Plasma Diagnostics
	1.5		Power Systems
		1.5.1	AC Power Systems
		1.5.2	AC/DC Converters
		1.5.3	DC Systems
		1.5.4	Control and Protection System
		1.5.5	General Power Systems and Integration
	1.6		Central Instrumentation and Controls (I&C)
		1.6.1	Control System
		1.6.2	Data Acquisition System
	1.7		Project Support & Integration
		1.7.1	Project Management and Integration
		1.7.2	Project Physics
		1.7.3	Integrated Systems Tests
	1.8		Site Preparation and Assembly
		1.8.1	Site Preparation
		1.8.2	Torus Assembly and Construction

Annex I – WBS Dictionary

- Evacuate the spent plasma constituents at the end of each pulse prior to the next plasma pulse;
- Remove impurities liberated during bakeout and/or discharge cleaning of the vacuum vessel interior; and
- Provide instrumentation and a Residual Gas Analyzer.

This WBS element also includes the controllers for all pumps and any baffles for backstreaming.

In order to accommodate the installation of the 2nd NBI on NSTX the existing Vacuum Pumping System will be modified. This WBS element includes the design, fabrication, and installation of a new vessel pumping system and includes new pump ducts off of the Neutral Beamline 2 duct, mechanical and electrical isolation of the system, vacuum diagnostic relocation, magnetic shielding and support of TVPS TMPs, and TMP service connections.

{NSTX NB2 TVPS (Job 2485)}

WBS Element: 1.3.2

WBS Level: 3

WBS Title: Coolant Systems

Definition: The Coolant System provides cooling water to remove heat generated from NSTX systems during experimental operations. The systems include the:

- TF/PF bus and coil cooling water system;
- Center stack cooling water system;
- Component cooling water system; and the
- Ohmic heating cooling water system.

These systems will provide cooling water for normal operations and discharge cleaning of the vacuum vessel. This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

The new Center Stack on NSTX will require modifications to the existing coolant system. This WBS element will provide water cooling services to the new Center Stack and ancillary equipment in the NSTX test cell.

{Water System Coolant Modifications for CSU (Job 3200)}

WBS Element: 1.3.3

WBS Level: 3

WBS Title: Bakeout Heating System

Definition: The Bakeout Heating System provides a heating system to bake out the vacuum vessel. It includes a heating blanket system for the vacuum vessel and the insulation for that system. It includes a supplementary heating system for the center stack coil subsystems. The controls and interlocks for safe operation of this system is included. This WBS element includes the engineering design, analysis, procurement activities and component fabrication.

Annex I – WBS Dictionary

This WBS element includes the purchase of a new more powerful power supply, to replace the existing one, to be used for electrical heating of the vessel. It is proposed to buy a 0-8V, 8000 amps for the application. Suitable cable leads will be fabricated and necessary interlocks will be incorporated.

{NSTX CSU Bakeout System Mods (Job 3300)}

WBS Element: 1.3.4

WBS Level: 3

WBS Title: Gas Delivery Systems

Definition: The Gas Delivery Systems provides storage and delivery of gases to and from NSTX systems during experimental operations. These systems provide:

- Storage of on-site inventories of gases for use in NSTX plasma physics and future neutral beam experiments;
- Delivery of prescribed quantities of gases at prescribed purity levels and flow rates;
- Delivery of gases continuously or in pulses of prescribed shape and duration; and
- Evacuation of delivery lines and components required for delivery.

This WBS includes engineering design, analysis, procurement activities, component fabrication and installation to the coil, bus and component cooling manifolds at the torus.

This WBS element includes the design, fabrication and installation, and test of two center stack fueling lines and modifications of the gas delivery assemblies.

{Gas delivery system modifications (Job 3400)}

WBS Element: 1.3.5

WBS Level: 3

WBS Title: Glow Discharge Cleaning System

Definition: The Glow Discharge Cleaning (GDC) System establishes and controls the GDC process in NSTX. GDC is a mode of vacuum conditioning in which the vacuum vessel internal surfaces are cleaned by the bombardment of ions formed during the glow process. This WBS includes engineering design, analysis, procurement activities, component fabrication and installation of the GDC system. There are no changes to the Glow Discharge Cleaning system as part of the NSTX Upgrade Project.

WBS Element: 1.4

WBS Level: 2

WBS Title: Plasma Diagnostics

Definition: The Plasma Diagnostics provide information on discharge parameters to characterize NSTX plasmas and guide its operation for optimized performance. The near term emphasis will be on detailed measurements of plasma profiles, using equipment presently available at PPPL. The long term objective will be to provide input for advanced plasma control systems, using new concepts and systems developed by the national NSTX team.

Work Approval Form (WAF)

Cost Center: 9417
Job Number: 3300
Job Title: NSTX Center Stack Upgrade - Bakeout System Mods
Job Manager: S. Ramakrishnan


Description:

A new power supply will be purchased and used for the electrical heating of the vessel. It is proposed to buy a 0-8V, 8000 amps for the application. Suitable cable leads will be fabricated and necessary interlocks will be incorporated.


Schedule:

Refer to Primavera Data-Base


Approvals:

 7/20/10

Job Manager

 8/3/10

Project Manager

 8/3/10

Engineering Department Head

Design Complexity			Design Maturity Definition				
Low	Medium	High	High	Medium	Low		
Low	-15%	+25%	-20%	+40%	-30%	+60%	Final design available. All design features/requirements well known. No further design development or evolution expected that will impact estimate.
Medium	-10%	+15%	-15%	+25%	-20%	+40%	Preliminary design available. Some additional design evolution likely. Further developments can be somewhat expected or anticipated and reflected in estimate.
High	-5%	+10%	-10%	+15%	-15%	+25%	No better than conceptual design basis currently available. Design details, procedures, etc. still need much development and evolution of requirements beyond estimate basis is likely and expected.
Design Complexity			Design Complexity Definition				
Low	Medium	High	Low	Medium	High		
			Low	Medium	High	Work is fairly well understood -- either standard construction or repetition of activities performed in past. Little likelihood of estimate not being well understood and requirements not being well defined.	
						More complex work requirements that have potential to impact cost and schedule estimates. Limited experience performing similar tasks, so ability to estimate accurately is somewhat suspect	
						Extremely challenging tasks and/or requirements. Unique or first-of-a-kind assembly or work tasks. No good basis for estimating work exists so there is a high degree of estimate uncertainty.	
						Based on standard industry and DOE estimate classifications (Per AACEI Recommended	

