CONTRACT PERFORMANCE REPORT
FORMAT 5 - Explanations and Problem Analysis

FORM APPROVED
OMB No. 0704-0188

1. CONTRACTOR	2. CONTRACT		3. PROGRAM	4. REPORT PERIOD
a. NAME Princeton University-Plasma Physics Lab	a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project	a. FROM (YYYYMMDD) 2014 / 04 / 01
b. LOCATION (Address and ZIP Code) Princeton, New Jersey	b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3	b. TO (YYYYMMDD) 2014 / 04 / 30
	c. TYPE M&O	d. SHARE RATIO	c. EVMS ACCEPTANCE No X Yes (YYYYMMDD) 2011 / 12 / 20	

5. Evaluation

2470 2nd NBI Power (Raki)

	Budget	Earned	Actuals	SV in $	SV in %	CV in $	CV in %	SPI	CPI
Current:	121	124	63	3	2%	61	49%	1.02	1.98
Cumulative:	3,379	2,932	2,658	-447	-13%	274	9%	0.87	1.10
	BAC	EAC	VAC in $	VAC in %	TCPI to BAC	TCPI to EAC			
At Complete:	3,492	3,218	274	8%	0.15	0.78			

Explanation of Variance/Description of Problem:
Reason is late start of several activities.

Impact:
None

Corrective Action:
Jobs are in progress

Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):

Prepared by: S. Ramakrishnan Digitally signed by S. Ramakrishnan DN: cn=S. Ramakrishnan, o, ou, email=raki@princeton.edu, c=US Date: 2014.05.23 13:01:28 -04'00' **Date:**

Approved by: Ron Strykowsky Digitally signed by Ron Strykowsky DN: cn=Ron Strykowsky, o, ou=PPPL, email=rstrykow@pppl.gov, c=US Date: 2014.05.27 15:23:37 -04'00' **Date:**