CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT
FORMAT 5 - Explanations and Problem Analysis

FORM APPROVED
OMB No. 0704-0188

1. CONTRACTOR	2. CONTRACT		3. PROGRAM		4. REPORT PERIOD
a. NAME Princeton University-Plasma Physics Lab	a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project		a. FROM (YYYYMMDD) 2013 / 01 / 01
b. LOCATION (Address and ZIP Code) Princeton, New Jersey	b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 2013 / 01 / 31
	c. TYPE M&O	d. SHARE RATIO	c. EVMS ACCEPTANCE No X Yes (YYYYMMDI 2011 / 12 / 20		

5. Evaluation

1.1 / 1306 Inner PF Coils

	Budget	Earned	Actuals	SV in $	SV in %	CV in $	CV in %	SPI	CPI
Current:	15	26	28	12	78%	-1	-5%	1.78	0.96
Cumulative:	304	331	473	28	9%	-142	-43%	1.09	0.70
	BAC	**EAC**	**VAC in $**	**VAC in %**	**TCPI to BAC**	**TCPI to EAC**			
At Complete:	843	985	-142	-17%	1.38	1.00			

Explanation of Variance/Description of Problem:

Cost and schedule over runs are due to significant redesign of all (3) PF coil structures based on the latest analyais reports. This required additional Cad Design time. One day of Analysis time in August led to a small variance for the month. Addtionally, costs for copper conductor were accrued and BCWP had been improperly taken (more conductor than thought was needed). The schedule variance is due to a hold placed on procurement for thePF coils because of funding constraints in FY12. No impact to the critical path foreseen at this point.

Impact:

Increased project costs. No impact on schedule; however, if the PF coil procurement is not in place in the near future it could impact the critical path.

Corrective Action:

While it does not appear as though the variance can be corrected, the hope is that the variance will not worsen. Areas of savings will be investigated moving forward to attempt to lessen this variance.

Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):

Re-design of all 3 PF coil structures and additional copper costs have led to a cost variance in this Control Account. The designs have been completed, and the coils and structures are presently out for quotation.

Prepared by: James H. Chrzanowski — Digitally signed by James H. Chrzanowski DN: cn=James H. Chrzanowski, o=PPPL, ou=Mech Engineering, email=jchrzano@pppl.gov, c=US Date: 2013.02.14 09:38:34 -05'00'

Date:

Approved by: Ron Strykowsky — Digitally signed by Ron Strykowsky DN: cn=Ron Strykowsky, o, ou=PPPL, email=rstrykow@pppl.gov, c=US Date: 2013.02.18 13:57:45 -05'00'

Date: