CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT
FORMAT 5 - Explanations and Problem Analysis

FORM APPROVED
OMB No. 0704-0188

1. CONTRACTOR	2. CONTRACT		3. PROGRAM		4. REPORT PERIOD
a. NAME Princeton University-Plasma Physics Lab	a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project		a. FROM (YYYYMMDD) 2012 / 07 / 01
b. LOCATION (Address and ZIP Code) Princeton, New Jersey	b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3		b. TO (YYYYMMDD) 2012 / 07 / 31
	c. TYPE M&O	d. SHARE RATIO	c. EVMS ACCEPTANCE No X Yes (YYYYMMDI 2011 / 12 / 20		

5. Evaluation

1.2 / 2480 2nd NBI/TVPS Duct

	Budget	Earned	Actuals	SV in $	SV in %	CV in $	CV in %	SPI	CPI
Cumulative:	487	1,124	1,193	637	131%	-69	-6%	2.31	0.94

	BAC	EAC	VAC in $	VAC in %	TCPI to BAC	TCPI to EAC
At Complete:	1,952	2,022	-70	-4%	1.09	1.00

Explanation of Variance/Description of Problem:
Working ahead of schedule.

Impact:
None

Corrective Action:
None, will be self adjusting as the project progresses.

Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):
This effort is ahead of schedule and will be correct as the project is completed.

Prepared by: **W. Blanchard** **Date:** **8/21/12** **Approved by:** Ron Strykowsky

Digitally signed by Ron Strykowsky
DN: cn=Ron Strykowsky, o, ou=PPPL, email=rstrykow@pppl.gov, c=US
Date: 2012.08.28 12:54:52 -04'00'

Date: