CONTRACT PERFORMANCE REPORT
FORMAT 5 - Explanations and Problem Analysis

FORM APPROVED
OMB No. 0704-0188

1. CONTRACTOR	2. CONTRACT		3. PROGRAM	4. REPORT PERIOD
a. NAME Princeton University-Plasma Physics Lab	a. NAME DOE-SC-OFES-NSTX Upgrade		a. NAME NSTX Upgrade Project	a. FROM (YYYYMMDD) 2014 / 03 / 01
b. LOCATION (Address and ZIP Code) Princeton, New Jersey	b. NUMBER DE-AC02-09CH11466		b. PHASE CD-3	b. TO (YYYYMMDD) 2014 / 03 / 31
	c. TYPE M&O	d. SHARE RATIO	c. EVMS ACCEPTANCE No X Yes (YYYYMMDI 2011 / 12 / 20	

5. Evaluation

3400 Job: 3400 - Gas Delivery System Mods-BLANCHARD

	Budget	Earned	Actuals	SV in $	SV in %	CV in $	CV in %	SPI	CPI
Current:	0	2	2	2	-	0	8%	-	1.09
Cumulative:	102	58	83	-44	-43%	-25	-43%	0.57	0.70
	BAC	**EAC**	**VAC in $**	**VAC in %**	**TCPI to BAC**	**TCPI to EAC**			
At Complete:	102	127	-25	-24%	0.26	2.22			

Explanation of Variance/Description of Problem:
Two tasks in Control Account 3400 are driving this variance. 1) Machine installation of the gas delivery system 2) PTP testing/programming of gas delivery system. These tasks cannot be completed until the centerstack has been installed. Note: Some portion of the installation can be completed after the tiles are installed on the Center Stack.

Impact:
No impact on NSTXU critical path.

Corrective Action:
None required as the variance will self-correct and tasks are not on critical path.

Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):
Installation and testing tasks for the Gas Delivery System cannot be started before the CS is installed which is driving a negative schedule variance.

Prepared by: W. Blanchard
Digitally signed by W. Blanchard
DN: cn=W. Blanchard, o=PPPL, ou=Engineering, email=wblancha@pppl.gov, c=US
Date: 2014.04.09 15:11:57 -04'00'

Date:

Approved by: Ron Strykowsky
Digitally signed by Ron Strykowsky
DN: cn=Ron Strykowsky, o, ou=PPPL, email=rstrykow@pppl.gov, c=US
Date: 2014.05.05 08:57:28 -04'00'

Date: